



AGNICO EAGLE

MELIADINE GOLD MINE

Groundwater Management Plan

JUNE 2026
VERSION 14

EXECUTIVE SUMMARY

This document presents an updated version of the Groundwater Management Plan for the collection, treatment, storage, and discharge of saline groundwater in accordance with the Nunavut Water Board (NWB) Amended Water License No. 2AM-MEL1631.

Agnico Eagle Mines Limited (Agnico Eagle) operates the Meliadine Gold Mine (Mine), located approximately 25 kilometres (km) north of Rankin Inlet, and 80 km southwest of Chesterfield Inlet in the Kivalliq Region of Nunavut. The Mine Plan proposes open pit and underground mining methods for the development of the Tiriganiaq, Pump, F Zone, Wesmeg, and Discovery gold deposits.

The Tiriganiaq underground mine is planned to extend to approximately 700 meters below the ground surface (mbgs) and the Pump underground mine is planned to extend to approximately 500mbgs. The base of permafrost has been estimated to be approximately 450mbgs therefore part of the underground mine will operate below the base of the permafrost.

Saline water from the Tiriganiaq and Pump underground mines will be collected in underground sumps, transported to a clarification system, and subsequently recirculated for use in various underground operations such as make-up water for underground drilling. The remaining underground saline contact water will be pumped to surface to be managed and stored in pits TIRI02, PUMP02 and WES02 until it can be discharged to Itivia Harbour via the Waterline.

V14

List of Tables

Table 1: Summary of Groundwater Inflows Model reports used for Groundwater Management Plan updates 2

Table 2: Predicted Groundwater Inflows to the Underground Mine according to the numerical groundwater inflows models..... 3

Table 3: Groundwater Quantity and Quality Monitoring Plan 9

DOCUMENT CONTROL

Version	Date	Section	Page	Revision	Author
1	February 2018	All		In compliance with Agnico Eagle's Type A Water Licence 2AM-MEL1631, Part E, Item 14	Golder Associates Ltd. on behalf of Agnico Eagle Mines Limited
2	June 2018	4		In compliance with ECCC comments from 16 March 2018	Golder Associates Ltd. on behalf of Agnico Eagle Mines Limited
3	December 2018	All Exec Summary 2.4 3.3 3.4 4.1 4.4		In compliance with Agnico Eagle's Type A Water Licence 2AM-MEL1631, Part E, Item 11 Updated dates and quantities Revised mine development plan bullets Updated saline GW quality Updated groundwater management strategies Updated GW monitoring program quantity and quality data Expanded table 5 monitoring to include SWTP	Agnico Eagle Mines Ltd.
4	March 2019	All Exec Summary 1 2.4 3.1 3.1.1 3.2 3.3 3.4 3.6 4.2 4.3	1-2 5 6-7 7-8 8-9 9-10 11-15 16-18 19 21-23	In compliance with Agnico Eagle's amended No. 006 Project Certificate, Condition No. 25 Updated to include discharge to sea approval Update to include requirements of No. 006 Project Certificate Condition No. 25 Addition of SWTP and discharge to sea Section revision Addition of inflow model assumptions/uncertainties Updated with discharge to sea Interpretation added and table Aug-18 results corrected Addition of discharge to sea and update of SWTP performance Addition of mitigation measures under greater than expected inflows Addition of second pumping line from UG Addition of discharge to sea related sampling/monitoring	Agnico Eagle Mines Ltd.
5	March 2020	All Exec Summary 2.4 3.1 3.2 3.3	15 16-17 18-19 19-20	In compliance with Agnico Eagle's amended No. 006 Project Certificate, Condition No. 25 General update to reflect updated Plan Update high level mine plan, schedule, addition of SETP and RO General section update, and updated groundwater inflow rates included Updated saline water control structures General section update/revision; moved water quality table to	Agnico Eagle Mines Ltd.

Version	Date	Section	Page	Revision	Author
		3.4	20-24	Appendix C	
		3.5	24	Section update to reflect changes to saline water management strategy	
		3.6	-	Section revision/update to include SP4, timeline details	
		4.1	25-27	Former Section 3.6 was updated and moved into other sections	
		All	-	General section revision/update, QAQC portion moved to Water Quality and Flow Monitoring Plan and can be found in QAQC plan	
				In compliance with Commitment #5 from Technical Meeting held on November 30, 2020 for Amendment Application to the Water Licence No: 2AM-MEL1631 General update to reflect updated Plan	
6	January 2021	Exec Summary	17-21	Updated with further details, and relocated data reporting to the 2020 Annual Report	
		3.1	21-22	Section update focussed on saline water control structures and pond storage capacities	
		3.2		Section update to reflect current saline water management strategy and to include grouting strategy and effectiveness, and viability discussion management strategies. Addresses Commitment 5 and 6 from the Type A Water Licence Amendment	
		3.3	23-31	Section revision/update to reflect current schedule	Agnico Eagle Mines Ltd.
		.5	32	Removed SWTP water quality monitoring Simplified Underground Water	
		4.1	34	Management Flow Sheet Diagram	
		Appx B	-	Removed groundwater quality data reporting appendix. This information will be provided in the 2020 Annual Report. Added Grouting and Groundwater Storage information as per 2AM-MEL1631	
		Appx C		Technical Meeting Commitment 6	
7	August 2021	All		Updated as per Part B, Item 13 of the Amended Water Licence	Agnico Eagle Mines Ltd.
		2.4	16	Updated Mine Development Plan	
		3.2	20	Updated section to reflect P-Area decommissioning	
		3.3	20	Moved viability discussion on the management strategies to subsection 3.3.4, included Tiriganiaq Pit 2 as current storage	
		3.3.2.4	23	Updated section to include the definition of significant variations in inflow rates which would indicate the need to recalibrate the model	
		4.1.2	29	Updated section and Table 6 to include flowmeter driven inflow calculation, underground to surface pipe sampling point, Tiriganiaq Pit 2	
		Appendix C	-	Removed Appendix C (Grouting effectiveness)	

Version	Date	Section	Page	Revision	Author		
8_NIRB	February 2022	All		Submitted to NIRB as part of the Meliadine Extension Final Environmental Impact Statement	Agnico Eagle Mines Limited		
8_NWB	December 2022	All		Submitted to NWB as part of the Meliadine Extension Water Licence Amendment	Agnico Eagle Mines Limited		
9	March 2023	3.1		Text edits on the Predicted Groundwater Volumes section	Agnico Eagle Mines Limited		
		3.2		Update of current levels in Table 2			
		3.3.2.2		Text edits on section Saline Effluent Treatment, Storage and Haulage			
		3.3.2.4		Text edits on the section Medium-Term Mitigation Measures – Groundwater Monitoring and Grouting Rephrasing			
		3.3.3		Text edits and number updates to Table 3			
10_NWB	January 2024	3.3.4		Updates to Table 4 Discharge Schedule	Agnico Eagle Mines Limited		
		3.5		Submitted with the Meliadine Mine Water Licence Amendment (As of March 2024, the Water Licence Amendment was undergoing the application review.)			
		All					
		11	March 2024	All		Submitted with 2023 Annual Report. General clarity, wording, and formatting. Removed background section and added referral to Water Management Plan.	Agnico Eagle Mines Limited
		2		Added definitions of three water sources. Added January 2024 groundwater model updated results.			
2.1		Added reference for linearly reduced conductivity at depth statement.					
2.1.1		Revised wording describing saline ponds. Removed mitigation measures from each section (added to standalone section 2.3.4).					
2.2		Combined mitigation measures. Added thermal monitoring discussion. Added borehole instrumentation monitoring.					
2.3.1, 2.3.2, 2.3.3		Removed outdated P&ID. Added simplified schematic of dewatering system.					
2.3.4							
3.3							
Figures							
12	March 2025	Section 1		Submitted with the 2024 Annual Report. Text edits	Agnico Eagle Mines Limited		
		2.1		Inclusion of details on the two versions of the Groundwater model used for the			
		2.2		inflow predictions			
		3.1.2		Inclusion of SP6			
		References		Text edits			
				Update of references			
13	June 2025	All		Changes made to reflect the addition of Pump Underground Mine and the storage of saline and contact water in pits.	Agnico Eagle Mines Limited		
		Executive		Text edits to include Pump Underground and saline water			

Version	Date	Section	Page	Revision	Author
		Summary		storage in pits	
		Section 1		Text edits to include Pump Underground and saline water storage in pits	
		2.1		Addition of 2025 Updated Groundwater Model Reference and data.	
		2.2		Text edits to include Pump Underground and saline water storage in pits	
				Removal of Table and description of SP6 (not relevant to GWMP)	
		2.3		Modifications made to reflect current strategy for groundwater management.	
				Removal of paragraph about truck hauling (activity ceased on site)	
		2.4		Text edits	
		3		Modification of table 3 to include PUMP02 and WES02 monitoring.	
		References		Added recent WSP report references	
		Figure 1		Modified figure to include multiple points of surface water monitoring	
14	June 2026	All		Changes made to reflect the addition of Pump Underground Mine below permafrost, to support 2026 Operational Update – Water Licence Amendment	Agnico Eagle Mines Limited
		Executive Summary	ii	Text edits to include Pump Underground.	
		Section 1	1	Text edits to include Pump Underground	
			2		
		2.1	3	Addition of 2025 Updated Groundwater Model Reference and data.	
			4		
		2.2	5	Text edits to include Pump Underground	
		References		Added recent WSP report references	

ACRONYMS

Agnico Eagle	Agnico Eagle Mines Limited
CP	Collection Pond
DDH	Diamond Drillhole(s)
EMPP	Environment Management and Protection Plan
EPZ	Enhanced Permeability Zone
EWTP	Effluent Water Treatment Plant
FEIS	Final Environmental Impact Statement
Licence	Type A Water Licence 2AM-MEL1631
GWMP	Groundwater Management Plan
MDMER	Metal and Diamond Mining Effluent Regulations
NIRB	Nunavut Impact Review Board
NPC	Nunavut Planning Commission
NWB	Nunavut Water Board
Mine	Meliadine Gold Mine
QA	Quality Assurance
QC	Quality Control
RO	Reverse Osmosis
SD	Support Document
SETP	Saline Effluent Treatment Plant
SP	Saline Pond
SSWQO	Site Specific Water Quality Objectives
SWTP	Saltwater Treatment Plant
TDS	Total Dissolved Solids
TSS	Total Suspended Solids
WMP	Water Management Plan
WRSF	Waste Rock Storage Facility

UNITS

%	percent
°C	degrees Celsius
°C/m	degrees Celsius per metre
ha	hectare(s)
mg/L	milligram(s) per litre
km	kilometer(s)
km ²	kilo square meter(s)
m	metre(s)
m/day	metre(s) per day
mm	millimetre(s)
m ³	cubic metre(s)
m ³ /day	cubic metre(s) per day
m ³ /s	cubic metre(s) per second
m ³ /hour	cubic metre(s) per hour
m ³ /year	cubic metre(s) per year
Mm ³ /year	million cubic metre(s) per year
Mm ³	million cubic metre(s)
t	tonne(s)
tpd	tonne(s) per day
Mt	million tonne(s)



SECTION 1. INTRODUCTION

Agnico Eagle Mines Limited (Agnico Eagle) operates the Meliadine Gold Mine (Mine), located approximately 25 kilometers (km) north of Rankin Inlet, and 80 km southwest of Chesterfield Inlet in the Kivalliq Region of Nunavut. The Mine is subject to the terms and conditions of the amended Project Certificate (No. 006) issued on March 2nd, 2022 by the Nunavut Impact Review Board (NIRB) in accordance with the Nunavut Agreement Article 12.5.12 and Amended Water License No. 2AM-MEL1631 (the License), issued by the Nunavut Water Board (NWB) on October 25th, 2024 and approved by the Minister of Northern Affairs on November 22nd, 2024 (NWB, 2024).

The Tiriganiaq underground mine is planned to extend to approximately 700 meters below the ground surface (mbgs) and the Pump underground mine is planned to extend to approximately 500 mbgs. The base of permafrost has been estimated to be approximately 450mbgs therefore part of the underground mine will operate below the base of the permafrost.

Saline water from the Tiriganiaq and Pump underground mines will be collected in underground sumps, transported to a clarification system, and subsequently recirculated for use in various underground operations such as make-up water for underground drilling. The remaining underground saline contact water will be pumped to surface to be managed and stored in pits TIRI02, PUMP02 and WES02 until it can be discharged to Itivia Harbour via the Waterline.

The objective of the GWMP is to provide consolidated information on groundwater management for the Meliadine Gold Mine. The GWMP is divided into the following components:

- Introductory section (Section 1);
- Description of groundwater inflow forecasts and management strategies (Section 2); and
- Description of the groundwater monitoring program (Section 3).

The GWMP will be updated as required to reflect any changes in operations or economic feasibility that occurs, and to incorporate new information and latest technology, where appropriate.

1.1 Background

The Meliadine site conditions, local hydrology and hydrogeology, as well as the mine development plan are presented in the Water Management Plan.

SECTION 2. GROUNDWATER MANAGEMENT

There are three major sources of water at the Mine requiring management under the Mine water management system: freshwater pumped from Meliadine Lake, natural runoff from precipitation, and natural groundwater inflow to the Underground Mine. For the purpose of clarity and consistency, terminology and definitions are applied to these three main sources as follows below.

- **Freshwater:** Water contained within natural water bodies (e.g., Meliadine Lake) which has not come into contact with mine infrastructure.
- **Surface Contact Water:** Rain and snowmelt that has come into contact with mine infrastructure.
- **Saline Contact Water:** Naturally occurring saline groundwater which has flowed into the underground mine and come into contact with underground mine infrastructure.

2.1 Predicted Groundwater Volumes

The management of groundwater at the Meliadine Mine involves predicting groundwater inflows to the underground mine workings using a numerical groundwater model. The numerical groundwater model is an important input to the site Water Balance and Water Quality model (WBWQM). The global WBWQM is discussed in section 5 of the Water Management Plan.

The groundwater model has been developed and updated over time as mining has progressed and as monitoring data are collected. The history of data collection and the models are summarized in Table 1.

Table 1: Summary of Groundwater Inflows Model reports used for Groundwater Management Plan updates

Report Title	Current References	Report Number	Groundwater Management Plan Versions	Range of Predicted Base Case inflows (2022 to 2031)
2019 Updated Predictions of Groundwater Inflow to Tiriganiaq Underground Mine	Golder, 2020	1819980010-001-TM-Rev0	Versions 5-7	380 – 580 m ³ /day
Summary of Existing Conditions Meliadine Extension	Golder, 2021a	20136436-855-R-Rev3	Versions 8-9	-
Hydrogeology Modelling Report Meliadine Extension	Golder, 2021b	20136436-857-R-Rev2	Versions 8-9	375 – 1500 m ³ /day
Updated Summary of Hydrogeology Existing Conditions Reports	WSP, 2024b	22513890-942-R-Rev1-2000	Versions 10-12	-
Updated Hydrogeology Modelling	WSP, 2024c	CA0014523.0509-001-R-Rev0	Versions 10-12	400 – 1625 m ³ /day
Updated Groundwater Modelling for Tiriganiaq Underground	WSP, 2024d	22513890-947-R-RevA-GW Update	Versions 11-13	300 – 475 m ³ /day

Report Title	Current References	Report Number	Groundwater Management Plan Versions	Range of Predicted Base Case inflows (2022 to 2031)
Meliadine Mine – Predicted Open Pit and Underground Mine Groundwater Flow Interactions	WSP, 2025	CA0042236.1659-MEL2025-018-TM-Rev1	Version 13	400 – 1625 m ³ /day
Meliadine Mine – Updated Groundwater Modelling for Tiriganiaq and Pump Undergrounds and In-Pit Water Storage	WSP, 2026	CA0042236.1659-MEL2026-006-TM-Rev1	Version 14	400 – 1615 m ³ /day

Table 2 below summarizes the predicted annual groundwater inflow rates and TDS concentrations derived from WSP (2024d) (Realistic model) and WSP (2026) (Upper-bound model). The results of the “Realistic model” form the basis for both the qualitative and quantitative assessment of mine operations. The “Upper-bound” model applies a more conservative modelling approach to support future mine development planning.

Table 2: Predicted Groundwater Inflows to the Underground Mine according to the numerical groundwater inflows models.

Year	“Realistic Model” (WSP, 2024d)		“Upper-bound” Model (WSP, 2026)			
	Tiriganiaq Predicted Groundwater Inflows (m ³ /day)	Tiriganiaq Predicted TDS (mg/L)	Tiriganiaq Predicted Groundwater Inflows (m ³ /day) ^(a)	Pump Predicted Groundwater Inflows (m ³ /day)	Tiriganiaq Predicted TDS (mg/L)	Pump Predicted TDS (mg/L)
2022	-	-	-	-	-	-
2023	300	58,500	-	-	-	-
2024	450	57,000	-	-	-	-
2025	450	57,000	650	-	54,000	-
2026	475	56,500	1,100	-	53,500	-
2027	475	56,500	1,400	50	53,000	50,500
2028	450	56,500	1,615	100	53,500	47,000
2029	475	54,000	1,490	125	55,000	48,000
2030	475	53,500	1,415	175	56,500	50,000
2031	475	53,500	1,415	275	57,000	49,500
2032	-	-	1,440	325	56,000	48,000
2033	-	-	1,440	350	56,000	45,000
2034	-	-	1,440	350	56,500	42,500
2035	-	-	1,415	350	57,000	40,000
2036	-	-	1,415	350	57,500	38,500

Source: Table 5 from WSP, 2024d and Table 4 from WSP, 2026.

Note:

- (a) An additional flow of 90m³/day is included in the Tiriganiaq groundwater inflow from 2028 to 2036, originating from seepage from the WES03 pit.

The “Realistic model” inflows are predicted to increase from 450 m³/day in 2024 to a peak inflow of 475 m³/day between 2026 and 2031, with the exception of 2028. The “Upper-bound model” predicts inflows to the Tiriganiaq Underground ranging from 650 m³/day in 2025 to a peak inflow of 1615 m³/day in 2028, including water seepage from pits. The lowest predicted inflow to Pump underground is 50 m³/day in 2027 and peak inflow of 350 m³/day between 2033 and 2036

The lateral expansion of the Tiriganiaq underground includes a drift to the north of the underground development, which causes an increase in the predicted inflows in 2025. Flows to the Eastern and Western portion of Tiriganiaq underground are mitigated by the dewatering of Lakes B5 and A8 West. In the absence of this dewatering, higher inflows to the underground would be expected as the mine development extends below these lakes. Inflow to the Eastern and Western portions of the underground are also affected by depressurization from the adjacent mining in the central portion, which acts as a stronger hydraulic sink given its greater depth of mining (WSP 2024a). Since the groundwater inflows are being mitigated by active grouting, the predicted groundwater inflows incorporate the effects of grouting as grouting of the underground development is assumed to continue as part of future inflow predictions.

Some seepage is predicted to impact the total groundwater inflow to the underground with the addition of water in pit WES03. Pit WES03 will be used to store surface contact water. Pit seepage inflows are minimal compared to the total groundwater inflow. The 2026 Updated Groundwater model predicted a seepage of 90m³/day from WES03 which would contribute to the total Tiriganiac Underground inflows (WSP, 2026).

2.1.1 Groundwater Inflow Predictions – Assumptions and Uncertainties

Based on the findings of previous groundwater models, the following sources of model uncertainty exist:

1. The properties of the faults assumed in the model are considered to be conservative based on supplemental testing in 2021 and their lateral extents and depths (WSP,2024c). The faults were also assumed to have enhanced permeability up to 2.5 kms away from the underground developments, and the width of the Lower Fault was increased to between 15 to 20 m to account for potential additional low RQD corridors along its length (WSP, 2024c). These assumptions are considered conservative since the permeability and width of a fault zone can be heterogeneous along strike (Gleeson and Novakowski 2009) resulting potentially in zones of greater hydraulic conductivity along strike over short distances; whereas over longer distances the presence of zones infilled with fault gouge will act to decrease hydraulic connectivity along strike (WSP 2024c).
2. An increase in bedrock hydraulic conductivity at Tiriganiaq by a factor of 2 can result in an increase of total saline groundwater inflow by approximately 26% (WSP, 2026). An increase in bedrock hydraulic conductivity at Pump by a factor of 3 can result in an increase of total saline groundwater inflow by approximately 30% (WSP, 2026). Overall, groundwater inflow for Tiriganiaq is the largest contributor of saline groundwater inflow to the underground, and uncertainty in these inflows will have the largest effect on water management planning (WSP 2026).

2.2 Groundwater Management Control Structures

The Tiriganiaq and Pump underground workings will be operated below the base of continuous permafrost. The underground excavations act as a sink for groundwater flow during mining, with water induced to flow through the bedrock to the underground mine workings below the base of the permafrost and within the cryopeg. The Pump underground workings will occupy less space below permafrost compared to the Tiriganiaq mine, therefore the groundwater inflows to the Pump mine are expected to be lower compared to the Tiriganiaq mine.

The underground water management system is designed to prevent water from affecting the workings or production. The system contains a series of sumps (generally one at the access of each level) designed to capture groundwater inflows and runoff from mining operations (i.e., drilling), a clarification system, and a pumping system to redistribute the clarified saline contact water.

Saline water from the Tiriganiaq and Pump underground mines is collected in underground sumps, transported to a clarification system, and subsequently recirculated for use in various underground operations such as make-up water for underground drilling.

The remaining underground saline contact water is pumped to surface to be managed and stored in mined pits. Since Q3 2021 saline water has been stored in Tiriganiaq Pit 2 (Tiri02). The following pits will also be used for saline water storage as described below.

- PUMP02 pits will be used as a saline water sump once mining of the deposit is complete and will capture saline runoff from the Pump underground WRSF.
- WES02 will be used as the primary storage facility for excess saline contact water pumped from the underground mine, which will later be treated at the SETP before discharge to Itivia Harbour.

Other groundwater management infrastructures include Saline Pond 1 (SP1) and Saline Pond 3 (SP3). SP1 was constructed in 2016 and was designed to manage excess saline water from the underground. However, due to its small volume in relation to TIRI02, it no longer operates as a strict saline water storage pond. SP1 is instead used as a buffer pond for the feedwater of the Reverse Osmosis Plant (RO). More details regarding the RO can be found in the Water Management Plan. SP3 was constructed in 2019 and was designed to collect treated saline water from the Saline Effluent Treatment Plant (SETP) (a separate treatment facility from the SETP-WTC) prior to transfer via tanker trucks to the saline effluent discharge system at Itivia Harbour. This method of treatment and discharge is described in section 2.3.2.

A schematic of the underground dewatering system is provided in Figure 1.

2.3 Groundwater Management Strategies and Mitigations

Saline contact water from the underground mine (i.e., saline groundwater) will be contained in underground sumps and the water storage stope and reused for mining operations. Excess saline contact water volumes will be stored in pits TIRI02, PUMP02 and WES02 until the waterline is commissioned and saline water can be treated for discharge to Itivia Harbour.

Currently due to sufficient forecasted storage capacity until 2027, saline water on site is managed through storage and treatment of marginally saline water. The suspension of continuous hauling operation followed the approval of the waterline to discharge to sea (section 3.3.3) under the Amendment 002 of the NIRB Project Certificate No. 006 issued on March 2nd. Once in operation, the waterline will be used in combination with the SETP-WTC to discharge treated saline water to Melvin Bay.

Saline contact water in the underground mine is first treated for total suspended solids (TSS) underground through a Mudwizard system including decanting basins. Saline contact water from underground is then pumped to surface and stored in the surface saline ponds. From there, the saline contact water as well as other contact water is pumped to the SETP (a separate treatment facility from the SETP-WTC) for ammonia and TSS treatment. The SETP is designed to treat 1,600 m³/day of saline water for TSS and ammonia. More details are available in Agnico Eagle (2020a).

Water treated by the SETP and discharged to the environment through either the waterline or punctual hauling operations, if required, will meet MDMER end-of-pipe discharge criteria and be non- acutely and non-chronically toxic as per regulated toxicity testing per the MDMER. Environmental monitoring is discussed in the Ocean Discharge Monitoring Plan.

2.3.1 Long-Term Management Strategy

Treated Groundwater Discharge to Melvin Bay at Itivia Harbour via a Waterline

Based on the current inventory of saline water storage capacity on site, and forecasted groundwater inflows, the proposed long-term strategy of discharging to Melvin Bay via a waterline will allow a more robust and flexible groundwater management system.

Specifically, the objective of the long-term strategy is to remove the need for permanent storage of water on site as a management strategy by providing discharge capacity to drain the saline ponds each year. Storage under the long-term strategy would only be required on a temporary basis to store winter accumulation of groundwater inflows to the underground Mine. Application for the long-term strategy was submitted to the appropriate authorities in 2020 and approved under Project Certificate (No. 006) Amendment 002 issued on March 2nd, 2022 by the NIRB.

The discharge through the waterlines will follow the Adaptive Management Plan for Water Management.

2.3.2 Groundwater Management Mitigations

Storage Increase

Upon the occurrence of greater than expected groundwater inflows to the underground mine, or delay in the implementation of the long-term management strategy (waterline discharge; Section 2.3.3), Agnico Eagle will consider expanding saline pond storage capacity until inflows can be reduced or treatment/discharge can manage inflows. Specifically, the mine plan as it relates to open pits can be adapted to provide additional storage.

Storage thresholds to trigger this adaptive management strategy have been set to allow ample time to

make adjustments to the mine plan and to proceed through any applicable regulatory processes, if required. The following triggers are in place regarding increasing on-site storage as adaptive management:

- Occupied saline contact water storage capacity on site reaches 80% of total available saline contact water storage capacity; or
- Available saline contact water storage volume on site is expected to reach capacity within two (2) years.

Hydraulic Monitoring

As a strategy to support groundwater inflow modelling and monitor groundwater responses to mining, vibrating wire piezometers are currently installed in the rock mass surrounding the Underground Mine. These piezometers are currently and will continue to be applied to assess response of the groundwater pressure (pressure head) to groundwater inflows, and as calibration data for the groundwater inflow model (Section 2.1). The predictive capability of a groundwater inflow model enables additional mitigations measures to be implemented if predictions result in groundwater quantity or quality risks. The groundwater inflow model is also a key input to the global water balance model, which is used to guide infrastructure design for future project developments. An integrated approach using hydraulic monitoring information is also taken when assessing changes to the mine plan to ensure adequate storage capacity is available for groundwater inflows to the mine. This ensures groundwater within the system can be appropriately managed prior to treatment and discharge to sea.

Groundwater Quantity and Quality Monitoring

The groundwater monitoring program allows ongoing comparison of modelled water quantity/quality to realized trends. Details pertaining to the groundwater monitoring program are found in Section 3.

Non-contact groundwater samples as part of the groundwater monitoring program are used as tracers to identify trends and improve predictions regarding groundwater inflow chemistry. If non-contact groundwater samples collected indicate that TDS concentrations are more than 20% higher than the estimated 55,000 mg/L (Section 2.4), then water quality predictions for underground will be reviewed and updated, if required.

Similarly, observed groundwater inflow rates are compared to model predictions (Table 1) on a quarterly basis. If significant variations from model predictions are observed, revision of the assumptions/inputs behind the model will be considered and the model updated, if required.

Based on monthly averages over a window of six consecutive months, if observed variations between actual groundwater inflows and predicted values are 30% or higher, a recalibration of the model or an update of the inflow analysis will be performed. In addition, updates to the groundwater model may be required based on operational changes as the underground Mine advances.

Fractured Bedrock Grouting

A refined grouting approach began in 2019 based on the premise of preventative grouting (cementing) having greater effectiveness over reactionary grouting, which in previous years would be triggered by

intersecting water bearing fractures when carrying out drilling (production and exploratory) and blasting activities.

In developing underground workings, exploratory DDHs in areas of planned development are cemented prior to the advancement of the development. Furthermore, “Jumbo” holes (holes drilled by a Jumbo Drill) are drilled ahead of development and cemented specifically for the purpose of pre- development grouting. Combined, these grouting efforts act to reduce the potential for intersecting inflows with the increased surface area of the excavated heading. Where possible, residual inflows are then plugged on an as-needed basis in these areas. Inflows in blasted stopes and diffuse seeps are generally not able to be grouted and thus remain as active inflows to the underground workings.

The potential for intersecting water-bearing fractures is increased in production long holes (stopes), due to the increased surface area of the excavation and the proximity of the excavation to known water bearing structures. As such, during the drilling phase of stope production, a “grout curtain” is set in and around the stope to minimize the potential for inflows after blasting.

2.4 Groundwater Quality

The salinity of deep groundwater samples collected to date from the Meliadine Mine area are at the high end of what has been observed at other sites in the Canadian Shield at corresponding depths (Frape and Fritz 1987; Holden et al. 2009; Dominion 2014b). Water quality in deep groundwater samplings suggest the salinity remains consistent with depth following the transition from near surface freshwater. Salinity concentrations in deep groundwater at Meliadine are approximately 1.5 times that of sea water (35 g/L) (WSP 2024b).

Data collected from the underground diamond drill holes are collected from depths which are inferred to be located above the zero-degree isotherm (base of permafrost) based on thermal modelling, and therefore within the cryopeg. TDS within the cryopeg may be elevated relative to groundwater in unfrozen rock at similar elevations due to the preferential freezing of ‘fresher’ water and is similar to the assumed TDS below the regional permafrost (approximately 55 g/L) (WSP 2024b).

SECTION 3. GROUNDWATER MONITORING PROGRAM

3.1 Water Quality and Quantity Monitoring

Water quantity and quality monitoring is an important part of the groundwater management strategy to verify the predicted water quantity and quality trends and conduct adaptive management should differing trends be observed.

The groundwater monitoring plan, summarized in Table 3, will be further defined as the Mine advances and will be conducted in agreement with the WMP for the Meliadine Mine. The locations of the monitoring points in relation to the underground dewatering system can be found in Figure 1.

Table 3: Groundwater Quantity and Quality Monitoring Plan

Monitoring Type	Monitoring Location	Purpose	Frequency
Verification	Underground Seeps	Quantity – Underground water balance approach to calculate groundwater inflow rate	Daily
Verification	Underground to surface pipe	Quality – Monitor quality of saline contact water entering saline storage	Monthly
Verification	SP1, TIRI02 pit, PUMP02 pit, WES02 pit	Quality – Monitor quality of surface saline storage ponds	Monthly during saline discharge
Verification	Underground seeps/DDHs	Quality – Verify quality of groundwater flowing into underground mine	Quarterly

3.1.1 Water Quantity

Groundwater inflow rates to the underground Mine are estimated by balancing flowmeter measured volumes of water pumped out of the underground mine with changes in total water storage underground. Additionally, estimations for smaller inflows and outflows such as rock haulage moisture content, backfill paste water bleed, and surface to underground inflows are applied to improve calculated inflow accuracy.

Excess underground saline contact water volumes transferred from the underground Mine to storage ponds on the surface are recorded at a flow meter located after the main pumping station from underground to surface. Furthermore, water volumes in storage ponds are tracked via water elevation surveys applied to volume-elevation curves.

Observed groundwater inflow rates are compared to model predictions (Table 2) on a quarterly basis. If significant variations from model predictions are observed, revision of the assumptions/inputs behind the model will be considered and the model updated, if required. Variations that would be considered significant and would indicate the need to consider recalibrating the model and updating the inflow analysis would correspond to when groundwater inflows to the mine, based on a monthly average of inflow over six consecutive months, is 30% higher than the predicted groundwater inflows.

3.1.2 Water Quality

Underground Contact Water

Underground saline contact water is sampled on a monthly basis at the locations identified in Table 3. All underground saline contact water sampling locations are analyzed for the following parameters: conventional parameters (specific conductivity, TDS, TSS, pH, hardness, alkalinity, total and dissolved organic carbon, turbidity), oil and grease, major ions, total and free cyanide, radium 226, dissolved and total metals (including mercury), nutrients (nitrate and nitrite, ammonia, Kjeldahl nitrogen, total phosphorus, orthophosphate) and volatile organic compounds (i.e., benzene, xylene, ethylbenzene, toluene, F2-F4 petroleum hydrocarbons). Underground saline contact water sampling is located at the level 200 pumping station, which is the last storage of underground contact water before pumping to the surface storage. This sampling location provides final representative water quality of underground saline contact water entering surface saline storage before it interacts with previously existing saline contact water on surface and any precipitation runoff inflows.

Underground saline contact water monitoring is carried out for operational and water management purposes by Agnico Eagle. This monitoring data will not be reported to the Regulators in the Annual Report but can be provided upon request by the Regulators.

Non-contact Groundwater

Non-contact groundwater quality is monitored at mine seeps and/or DDH water intersects to verify the quality of groundwater flowing into the mine prior to contact. Flushing and sampling techniques used to ensure samples are taken without contamination are described in Section 2.2.3 of the Quality Assurance/Quality Control Plan. Samples are collected quarterly at a minimum but actual sampling frequency may be greater depending on rate of progress, frequency of water intersects, and observed trends in groundwater quality with time. DDH intersect water samples are analyzed for the following parameters: conventional parameters (specific conductivity, TDS, TSS, pH, hardness, alkalinity, total and dissolved organic carbon, turbidity), major ions, nutrients (nitrate and nitrite, ammonia, Kjeldahl nitrogen, total phosphorus, orthophosphate), radium 226, dissolved and total metals (including mercury). Non-contact groundwater quality data is provided in the Annual Report.

Non-contact groundwater samples as part of the groundwater monitoring program are used to identify trends and improve predictions regarding groundwater inflow chemistry. If non-contact groundwater samples collected indicate that TDS concentrations are greater or less than 20% than the estimated 55 g/L (Section 2.4), then water quality predictions for underground will be reviewed and updated, if required.

3.2 Hydraulic Monitoring

As a strategy to support groundwater inflow modelling and monitor groundwater responses to mining, vibrating wire piezometers are currently installed in the rock mass surrounding the underground Mine. These piezometers are currently and will continue to be applied to assess response of the groundwater pressure (pressure head) to groundwater inflows, and as calibration data for the groundwater inflow

model (Section 2.1).

3.3 Permafrost Terrain Monitoring

Agnico Eagle considers that compliance with T&C 12 of Project Certificate No.006 is sufficient to protect, mitigate, and monitor the permafrost terrain. Nonetheless, as the primary source of data for calibration and verification of thermal model results for permafrost characterization are temperature measurement from thermistor strings, the following monitoring activities will continue:

- Thermistors will continue to be installed when possible in exploration boreholes, especially boreholes close to planned underground development or beneath large lakes to confirm permafrost depth and talik characteristics.
- Data from a deep thermistor recently installed in an area farther away from lakes (to provide information about regional permafrost depth in areas not influenced by lakes) will continue to be collected and analyzed to assess thermal stability.
- Data from existing thermistors will continue to be collected and analyzed to assess thermal stability of the permafrost terrain.

Existing monitoring and follow-ups that have been implemented during construction and operation will continue to be carried forward through the life of mine.

REFERENCES

- Agnico Eagle. 2014. Final Environmental Impact Statement (FEIS) - Meliadine Gold Project, Nunavut from: <ftp://ftp.nirb.ca/02-REVIEWS/ACTIVE%20REVIEWS/11MN034-Agnico Eagle%20MELIADINE/2-REVIEW/09-FINAL%20EIS/FEIS> Accessed on November, 2014.
- Agnico Eagle. 2015. Meliadine Gold Project, Type A Water Licence. Water Management Plan. Version 1. Submitted to the Nunavut Water Board. April 2015.
- Agnico Eagle. 2018. Meliadine Gold Project: Design Report Saline Water Treatment Plant. 6515-E- 132-013-105-REP-035. August 2018.
- Agnico Eagle. 2022. Meliadine Gold Mine Water Management Plan. Version 12. December 2022.
- Golder. 2020. 2019 Updated Predictions of Groundwater Inflow to Tiriganiaq Underground Mine. Technical Memorandum 1819980010-001-TM-Rev0. April 2020.
- Golder. 2021a. Report on Summary of Existing Conditions Meliadine Extension. Golder Doc. 20136436-855-R-Rev3. November 2021.
- Golder. 2021b. Report on Hydrogeology Modelling Report Meliadine Extension. Golder Doc. 20136436-857-R-Rev2. November 2021.
- WSP. 2025. Meliadine Mine – Updated Groundwater Modelling for Tiriganiaq and Pump Undergrounds and In-Pit Water Storage. Ref No. CA0042236.1659-MEL2026-006-TM-Rev1. March 2026
- WSP. 2025. Meliadine Mine – Predicted Open Pit and Underground Mine Groundwater Flow Interactions. Ref No. CA0042236.1659-MEL2025-018-TM-Rev1. June 2025
- WSP. 2024a. Meliadine Mine – 2022 Thermal Assessment. WSP Doc. 20136436 938 R Rev1. January 2024.
- WSP. 2024b. Updated Summary of Existing Conditions Meliadine Mine. Ref No. CA0014523.0509-001- R-Rev0. January 2024.
- WSP. 2024c. Updated Hydrogeology Modelling Meliadine Mine. WSP Doc. CA0020476.6818-MEL2024_004-R-Rev0, January 2024.
- WSP. 2024d. Updated Groundwater Modelling for Tiriganiaq Underground (22513890-947-R-RevA- GW Update).
- Lorax (Lorax Environmental Services). 2025. Meliadine Mine Modification Water Balance and Water Quality Model Technical Report. Project No. A667-4. June 2025.

Lorax. 2023. Meliadine Extension: Water Balance and Water Quality Model Technical Report Prepared for Agnico Eagle Mines Ltd., by Lorax Environmental Services, January 2023.

NWB (Nunavut Water Board). 2021. Amended Type A Water Licence No. 2AM-MEL1631. NWB (Nunavut Water Board). 2024. Amended Type A Water Licence No. 2AM-MEL1631.

FIGURES

Figure 1: Simplified underground water management flow sheet diagram.

