

March 16, 2009

Phyllis Beaulieu Manager of Licensing Nunavut Water Board P.O. Box 119 Gjoa Haven, NU X0B 1J0

Email: licensing@nunavutwaterboard.org

Re: Submission of Bulk Fuel Storage Facility As-Built, Mary River Camp

Type B Water License #2BB-MRY0710, Part J, Item 4

Mary River Project

Dear Ms. Beaulieu,

Baffinland Iron Mines Corporation (BIM) is pleased to submit, herewith, the required as-built documentation for the Mary River Bulk Fuel Storage Facility, which is a requirement of the above referenced water licence.

Please contact me should you have any questions concerning this submission at 902-495-0490 or by e-mail at <u>jim.millard@baffinland.com</u>.

Yours sincerely,

Baffinland Iron Mines Corporation

ORIGINAL COPY SIGNED

Jim Millard, M.Sc., P.Geo. Environmental Superintendent

Cc. David McCann, BIM Dick Matthews, BIM Cheryl Wray, BIM

Attachment: As-Built Report for Mary River Bulk Fuel Storage Facility (Genivar)



834 Mountjoy Street South P.O. Box 120 Timmins, Ontario P4N 7C5 Tel. (705) 264-9413 Fax. (705) 267-2725

March 15, 2009

Jim Millard, M. Sc., P. Geo.
Environmental Superintendent
Mary River Project
Baffinland Iron Mines Corporation
Suite 1016, 120 Adelaide Street West
Toronto, Ontario M5H 1T1

Dear Jim,

RE:

MARY RIVER PROJECT
BULK FUEL STORAGE FACILITY AT MARY RIVER CAMP
AS-BUILT CONSTRUCTION REPORT
OUR REFERENCE NO. 09-058

Genivar Consultants LP (Genivar) was retained by Baffinland Iron Mines Corporation (BIMC) to design the Bulk Fuel Storage Facility at their Mary River Camp site in Nunavut, provide limited QA/QC services during construction and subsequently to compile the required documentation of as-built conditions of the storage facility.

BACKGROUND

Part J (4) of the Water Licence (#2BB-MRY0710) for the Mary River Project issued by the Nunavut Water Board (NWB) states that:

"The Licensee shall provide as-built plans and drawings, stamped and sealed by a professional Engineer registered in Nunavut, within ninety (90) days of completion of all construction works, includingiii. Bulk Storage of fuel Facilities."

During 2007 and 2008, bulk fuel for the Mary River Project has been delivered to the Milne Inlet port. A Bulk Fuel Storage Facility has been built to contain all the required fuel at Milne Inlet camp. The as-built construction report for this facility was submitted to the NWB in December 2007. The plan in 2008 and 2009 is to transfer fuel from the Milne Inlet facility by tanker truck to the Mary River Camp

(approximately 100 km from Milne Inlet along the Milne Inlet Tote Road). Bulk fuel at the Mary River Camp is/will be stored in the Mary River Bulk Fuel Storage Facility which is the subject of the report, herein.

PROPOSED DESIGN OF THE FACILITIES AT MARY RIVER CAMP SITE

Figure 1 shows the site map indicating the Mary River Project sites from Steensby in the south to Mary River Camp in the north and Milne Inlet Camp in the north. Figure 2 shows the site plan arrangements at Mary River Camp Site.

Fuel was shipped via ocean tankers from the port of Montreal to Milne Inlet. All bulk fuel at Milne inlet has been stored in the Milne Inlet Bulk Fuel Storage Facility consisting of 74 fuel bladders within a lined and bermed containment. Bulk fuel is transferred by tanker truck from Milne Inlet to the Mary River bulk fuel storage facility. Figures 3 and 4 included in Appendix 1 show the construction design details of the Bulk Fuel Storage Facility design at the Mary River Camp Site. The Fuel bladders are identified in NIRB's Northern Remote Site Protocols document (Dillon, 1998) and have been used by both private companies and the federal government in Nunavut, Yukon and other arctic regions of the world. The fuel bladders were supplied by Raymac Industries and engineered by SEI Industries. Detailed arrangement of the fuel bladders in the containment as well as piping arrangement is included in Appendix 2.

As shown in the related drawings in Appendix 1, the fuel storage facility was designed with an earthen berm lined with a petroleum-resistant geomembrane liner (Hazgard HZ-500) that meets ULC/ORD-C58.9-1997 specifications for Underground and Aboveground flammable and combustible liquid storage tanks. The liner was to be covered with approximately 300mm of granular material to protect it from damage.

The containment was designed to hold 110% of total aggregate capacity of the fuel facility as per the CCME's "Environmental Code of Practice for Aboveground and Underground Storage Tank Systems containing Petroleum and Allied Petroleum Products" and "National Fire Code of Canada" standards. As well, the containments design consisted of a sump for collection of precipitation. The containments floors were designed to grade towards the sump. The sump was designed to be periodically pumped and contaminated water treated by an appropriate portable treatment unit. The treatment process involves oil water separator, filtration through two types of media, and polishing using activated carbon if required. The clean water from the process (that meets Water Licence Criteria) was designed to be discharged to the receiving environment while the oil and filter media was to be collected in drums and subsequently shipped offsite for recycling.

The Mary River Bulk Fuel Storage Facility was designed to contain 16 bladders, each containing 113,560 litres. Two to four of the bladders were to be used for

the storage of aviation fuel while the remaining bladders were to be used for the storage of diesel fuel.

The fuel facility was designed to be equipped with dispensing stations consisting of electric pumps and shut-off valves in a lined pad backfilled with granular material. The precipitation within this area was to be collected in a sump and treated as required. Any fuel spills was designed to be contained within the lined areas which can then be excavated, tested and treated as necessary at the end of the project.

AS-CONSTRUCTED CONDITIONS OF THE FACILITY

Containment construction

The containment for the Bulk Fuel Storage Facility was constructed in general conformance with the design. For details on the plans and sections of the containment construction, please refer to Figure 5 in Appendix 1 for asconstructed drawing of the Mary River Bulk Fuel Storage Facility.

The material used for the containment berms and base was obtained from nearby borrow sources. The material was free of any deleterious substances and was approved by the liner construction staff. A certificate of acceptance is included in Appendix 2 by Raymac/Layfield who was the supplier and contractor for the containment liner.

The liner was installed and welded as per the design criteria as well as liner manufacturer's recommendations. The liner was a nominal 40-mil impermeable material (commercially known as Hazgard 50). Quality Assurance and Quality Control was provided by Layfield (the liner material supplier) and a QA/QC report is included in Appendix 2.

Mechanical (bladders, pipes, valves...)

All mechanical components of the Bulk Fuel Storage Facility including the bladders (fuel tanks), the piping network within the containment, valves, the sump, oil/water separator, the piping from the shore to the Bulk Fuel Storage Facility, and the contaminated water treatment system were designed by SEI Industries and constructed by Raymac Inc.

Design drawing of the mechanical components of the Bulk Fuel Storage Facility at the Mary River Camp Site is included in Appendix 2.

It is our opinion that the Bulk Fuel Storage Facility containment was designed and built in general conformance with CCME's "Environmental Code of Practice for Aboveground and Underground Storage Tank Systems Containing Petroleum and Allied Petroleum Products" as well as "National Fire Code of Canada".

The following requirements have either been followed or shall be followed by BIMC in order to ensure compliance with CCME and NFC guidelines prior to the operation of the facility:

Tank Registration

Each storage tank (bladder) will be registered with the Fire Marshal in 2009. The registration document will include the name of owner, address of owner, type of facility, location of the tanks, storage capacity of the tank, type of product stored, year of installation, ULC standard of tank (bladder), type of storage material, type of piping material, type of corrosion protection (if any), type of pumps, description of leak detection system, type of secondary containment, name of operator, name of land owner, name of installer, manufacturer of storage tanks as per CCME, item 2.4.2.

Visual Leak Detection

BIMC conducts periodic visual inspections of each fuel bladder in accordance with the fuel management practice and schedule that has been developed for the Project. An inventory reconciliation plan has been developed for facility operations as part of the leak detection system.

Spill Contingency plan

The Bulk Fuel Storage Facility operation shall comply with the guidelines set forth by the Spill Contingency Planning and Reporting Regulations. This spill Contingency Plan has been provided by BIMC to the Nunavut Water Board and a copy is available at each site.

Bladder and Product Identification

Each tank/bladder should be identified in conformance with the Canadian Petroleum Products Institute (CPPI) "using the CPPI Colour-symbol system to mark equipment and vehicles for product identification".

Fire Protection

At least two (2) fire extinguishers, each having a rating of not less than 80-B:C, has been provided at the truck loading pad and at the fuel intake to the Bulk Fuel Storage Facility.

Please note that in all cases, the authority having jurisdiction is as follows:

Fire Marshall
Department of Community Government & Transportation
Government of Nunavut
P.O. Box 1000, Station 700
Iqaluit, Nunavut X0A 0H0

Tel. 879-975-5310 Fax. 867-979-4221

We trust this report is satisfactory and meets your requirements. However, should you have any questions, please do not hesitate to contact the undersigned for further discussion.

Yours truly,


Genivar Consultants LP


F.G. Kord


Marz G. Kord, P. Eng., M.Sc., MBA


> APPENDIX 1

DRAWINGS









Contractors shall verify and be responsible for all dimensions and conditions on the job and report any discrepancies to the Architect and/ or Engineer before proceeding with the work.

THE POSITION OF POLE LINES, CONDUITS, WATERMAINS, SEWERS, AND OTHER UNDERGROUD AND OVERGROUND UTILITIES AND STRUCTURES IN NOT NECESSARILY SHOWN ON THIS DRAWING AN WHERE SHOWN, THE ACCURACY OF THE POSITION OF SUCH UTILITIES AND STRUCTURES IS NOT GUARANTEED. BEFORE STARTING WORK, THE CONTRACTOR SHALL INFORM HIMSELF OF ALL SUCH UTILITIES AND STRUCTURES AND SHALL ASSUME ALL LIABILITY FOR DAMAGE TO THEM.

SSUED FOR CONSTRUCTION July 03,2007 1 ISSUED FOR TENDER/REVIEW Mar. 25,2007 0 Date No. Revisions and Issues

B.H. MARTIN CONSULTANTS LTD.


RCHITECT STRUCTURAL/CIVIL

ELECTRICAL

MARY RIVER PROJECT MINES CORPORATION

MARY RIVER BULK FUEL STORAGE FACILITY **SECTION AND DETAILS**

| Date | CADD File Number |
|------------|-------------------|
| MARCH 2009 | REPORT/FUEL FARM/ |
| Scale | Job Number |
| 1:100 | |
| Drawn | |
| SO/CM | |
| Checked | Drawing Number |
| MK | |
| Approved | - FIGUR |




This Drawing is an instrument of service and shall remain the property of <u>GENIVAR</u>. It may not be reproduced or copied in any form. It shall not be used for the construction, enlargement or alteration of a building other than the said project without the authorization of the CONSULTANTS.

Contractors shall verify and be responsible for all dimensions and conditions on the job and report any discrepancies to the Consultant before proceeding with the work.

Drawings shall not be scaled.

Description Date No.
Revisions and Issues




Tel. 705-284-9413
Fax 705-287-2725

ARCHITECT STRUCTURAL/CIVIL

MECHANICAL ELECTRICAL





> APPENDIX 2

AS-CON STRUCTED REPORTS (QA/QC) PHOTOGRAPHS

MARY RIVER



CERTIFICATE OF ACCEPTANCE OF SOIL SUBGRADE SURFACE

| PROJECT NAME: Fuel Farm |
|---|
| PROJECT NUMBER: 07<-015 |
| OWNER: Baffinland Iron Mines |
| LOCATION: Many River |
| I, the undersigned, a duly appointed representative of Layfield Environmental Systems Ltd. (LESL), have visually observed the soil subgrade described below, and found it to be an acceptable surface on which to install geomembrane. |
| This certification is based on observations of the surface of the subgrade only. No subterranean inspections or tests have been performed by Layfield Environmental Systems, and LESL makes no representations or warranties regarding conditions which may exist below the surface of the subgrade. Layfield Environmental Systems accepts no responsibility for conformance of the subgrade to this project's specifications. |
| The soil subgrade accepted on this date refers to its present condition. Any changes in the subgrade condition that result from the effects of inclement weather and/or other forces beyond the control of Layfield Environmental Systems and remedial work to correct the resulting deficiencies, will be the direct responsibility of the General Contractor. |
| Area Being Accepted: Areas under pone s AI-A4 and ponel Blab2, uncomported surface a berms, some rock asnow, generally sand |
| LAYFIELD ENVIRONMENTAL SYSTEMS REPRESENTATIVE: |
| LAYFIELD ENVIRONMENTAL STSTEMS REFRESENTATIVE. |
| Date: October 18, 2007 |
| Signature: |
| Name: Allan McKinnon |
| Title: Project Supervisour |
| OWNERS REPRESENTATIVE: / |
| Date: Na. 18 / 2007 |
| Date: Signature: |
| Name: Lours Law Ony |
| Title: POTECT MNGR |
| Company: KAFFANIAND Draw MANES |



CERTIFICATE OF FINAL INSPECTION AND ACCEPTANCE

| PROJECT NAME: Fuel Farm |
|--|
| PROJECT NUMBER: 076-015 DATE: 05. 18,2007 |
| OWNER: Beffinland Fron Mines |
| LOCATION: Mary River |
| . / |
| Scope of Installation(s): THE WORK |
| Installed, welded repaired tested approx 3,880 sq. 1 |
| of Hazgard 500. Installed approx 8,150 somethis |
| LP-16 faxtile as an overlow a underland Lined. |
| 1 sump as per owner, Cleared up area of |
| garbage upon completion |
| gar oug - opon comprant |
| Part 1 – LAYFIELD ENVIRONMENTAL SYSTEMS LTD. |
| FAIT - LAIFIELD ENVIRONMENTAL SISTEMS LID. |
| I, Allan Mckingon, a duly appointed representative of Layfield Environmental |
| Systems Ltd. (LESL), have visually observed the installations (as outlined above), and have |
| found the Work to be complete and free of defects and declare that the Work was completed in |
| accordance with the project specifications, Layfield Environmental Systems' QC program and the |
| terms and conditions of the contract. |
| terms and conditions of the conduct. |
| Layfield Environmental Systems Representative: |
| Name: Allan McKinnon. |
| Title: Project Supervisor |
| Date: Oct. 18,2007 Signature: Oller & MINE |
| |
| Part 2 – OWNER (or Representative) |
| |
| I, Kours Lander, a duly appointed representative of barrow choose provided in the control of the |
| , do hereby take over and accept the installation(s) |
| described above, and confirm that the work has been completed in accordance with the project |
| specifications and the terms of the conditions of the contract. |
| |
| I have evaluated and measured the work together with the Layfield Environmental Systems |
| representative, and agree that the measurements shown are both true and correct, and that the |
| installation has met our approval. |
| |
| Owners Representative: |
| Name: Kolowio LAWILY |
| Title: TRODET MANAGEN |
| Company: BAPPA (AND DEN MENES) |
| Date: oct 18/61 Signature: Discourse |
| |
| Comments: |
| |

62m5 6 27m -> Toe to toe 2m Typical E-W Cross Section

| - | | | | |
|--------|------|----------|----|-------------|
| | | | | - 7 |
| | 118 | † H | | 41 |
| 1 i | | | | 11 |
| | | A-3 | | t-companies |
| 70 | | | | ์ ก |
| | | | | |
| | | A-2 | | 11 |
| | | A-1 | | |
| ا ف | H.E. | | | |
| | | 8-1 | æ) | K 43 |
| NI O d | | ж В 2 | | ~) R |

| Į | 1 |
|----|------|
| 44 | Calq |
| 4 | |

I. NORTH ARROW ? Checklist

REPAIR NUMBERS & LOCATIONS ? ____
 SITE DIMENSIONS ? ____

5. TITLE BLOCKS COMPLETED? 4. SLOPE LENGTHS?

6. CERT. OF SUBGRADE ACCEPTANCE ? ___

7. CERT. OF FINAL ACCEPTANCE ?

Notes:

1) SEAM NUMBERS SHOWN ON TESTING LOG SHEETS REPRESENT THE ADJACENT PANEL NUMBERS.

LEGEND

P3 PANEL NUMBER

⊗ PIPE PENETRATION
R2 REPAIR NUMBER

△ PATCH

××× EXTRUSION BEAD (OR WELD)

L LAYFIELD PLASTICS

PROJECT NAME, CLIENT, LOCATION, MATL TYPE, ETC.
Baffin and Iven mines
Many River Fuel Farm Hazgard 500

| SCALE: N.T.S. | PROJECT Na |
|------------------------|------------|
| DWG: LOF L | 075-015 |
| DWN: A IM CHO. | APP.D. |
| DATE : October 28,2007 | 1,2007 |