

## 8BW-PIM1821 WATER CROSSING MONITORING – 2020 SUMMARY

The water crossings authorized under the license 8BW-PIM1821 from the Nunavut Water Board (NWB) have been monitored by Tower Arctic Ltd. (TA) from June 8 to October 22, 2020. The monitoring of the circular culverts identified in **Table 1** has been conducted before and during the using of the Haul Road for the construction activities of the Pond Inlet Marine Infrastructure Project. The usage of the Haul Road was during the freshet, summer, and freeze-up periods. The Runoff Monitoring and the Stability Monitoring have been conducted as per the Water Crossing Monitoring Plan presented by TA to the NWB on March 31, 2020. Results of the monitoring are summarized in the next sections. The detailed results are provided in **Appendix 1** of this document.

**TABLE 1 – CULVERT GPS COORDINATES AND DIAMETER**

Culvert identification	X	Y	Diameter (mm)
CS01	72°41'25.26"N	77°52'52.44"W	900
CS02	72°41'22.52"N	77°53'8.12"W	900
CS03	72°41'4.32"N	77°55'18.96"W	600
CS04	72°40'55.74"N	77°55'43.05"W	1200
CS05	72°40'49.61"N	77°56'13.95"W	600
CS06	72°40'37.00"N	77°58'40.61"W	600
CS07	72°41'38.15"N	77°58'57.96"W	1200

### RUNOFF MONITORING

- Twenty (20) Runoff Monitoring campaigns have been conducted from June to October, 2020.
- Three (3) events of runoff have been observed and the durations of the events were less than 24 hours. Two (2) observations were at CS-03 and one (1) observation was at CS-04.
- Increase of the turbidity level and pH level have been monitored during the runoff events. The turbidity level increasements have been 3 NTU, 17 NTU and 316 NTU. The pH levels were between 7 and 8.
- Following the runoff observations, three (3) corrective actions were requested and immediately implemented. Those corrective actions included improvement of the already present silt fences and installation of a new silt fences. The corrective actions have been immediately efficient to decrease the turbidity level of the impacted watercourse.

### STABILITY MONITORING

- Thirteen (13) Stability Monitoring campaigns have been conducted from June to October, 2020.
- For all the water crossings and during the entire season, one (1) erosion concern has been raised. The concern was at CS-04. Riprap and a silt fence have been installed to improve the stability condition of the water crossing.

# APPENDIX 1

DETAILED RESULTS OF THE 2020 WATER CROSSING MONITORING

# 8BW-PIM1821 WATER CROSSING MONITORING – 2020 SUMMARY

Date	Monitoring	Comment	Corrective action
June 8, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the freshet period.</li> <li>CS-03 to CS-07 were inspected. CS-01 and CS-02 were not observed because of the snow.</li> <li>The watercourse flow of the culverts CS-03 and CS-04 was blocked (It seems there was ice in the culverts).</li> <li>There was no construction crew on site during the inspection.</li> </ul>	No action required.
<b>Beginning of the use of the Haul Road for the construction activities</b>			
June 16, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the freshet period.</li> <li>CS-03 to CS-07 were inspected. CS-01 and CS-02 were not observed because they were covered by snow.</li> <li>The watercourse flow of the culverts CS-03 and CS-04 was not blocked as observed during the inspection of June 8, 2020.</li> </ul>	No action required.
June 21, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the freshet period.</li> <li>CS-01 to CS-07 were inspected.</li> <li>Erosion concerns have been raised at CS-04.</li> </ul>	On June 21, additional silt fence and riprap were installed at CS-04.
June 25, 2020	Runoff	<ul style="list-style-type: none"> <li>The inspection was during the freshet period.</li> <li>CS-01 to CS-07 were inspected.</li> <li>No runoff observed.</li> </ul>	No action required.
July 2, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the freshet period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
July 11, 2020	Runoff	<ul style="list-style-type: none"> <li>The inspection was during the freshet period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
July 16, 2020	Runoff	<ul style="list-style-type: none"> <li>The inspection was during the freshet period.</li> <li>CS-01 to CS-07 were inspected.</li> <li>Runoff from the road has been observed at CS-03. It has been monitored that the turbidity level of the water impacted by the runoff increased by 17 NTU and the pH increased by 0.4.</li> </ul>	On July 16, the already installed silt fence has been moved and a trench has been dug to allow the silt fence to trap the runoff. The action has been immediately efficient, and the runoff has been controlled.
July 22, 2020	Runoff	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
July 29 and 31, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
August 2, 2020	Runoff	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.

# 8BW-PIM1821 WATER CROSSING MONITORING – 2020 SUMMARY

Date	Monitoring	Comment	Corrective action
August 8, 2020	Runoff	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
August 14, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
August 18, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
August 23, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
August 30, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
August 31, 2020	Runoff	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> <li>Runoff from the road has been observed at CS-04. It has been monitored that the turbidity level of the water impacted by the runoff increased by 316 NTU and the pH was 7,7. Note that the water flow was limited which has significantly increased the turbidity level.</li> </ul>	On September 1, the already installed silt fence has been more buried in the ground to trap the runoff. The action has been immediately efficient, and the runoff has been controlled.
September 2, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> <li>Runoff from the road has been observed at CS-03. It has been monitored that the turbidity level of the water impacted by the runoff increased by 3 NTU and the pH was 7,4.</li> </ul>	On September 2, a silt fence has been added to trap the runoff. The action has been immediately efficient, and the runoff has been controlled.
September 9, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
September 20, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the summer period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
<b>Freeze-up period</b>			
October 22, 2020	Runoff Stability	<ul style="list-style-type: none"> <li>The inspection was during the freeze-up period.</li> <li>CS-01 to CS-07 were inspected.</li> </ul>	No action required.
<b>End of the use of the Haul Road for the construction activities</b>			