



HTX Mineral Corporation
410 Falconbridge Road, Unit 5
Sudbury, Ontario P3A 4S4
P: (705) 669-1777
F: (705) 669-1100
www.htxminerals.com

Detailed Exploration Plan and Schedule

Itchen Lake and Contwoyto Lake Property

March 28, 2013

During the 2013 field season, HTX Minerals Corporation proposes to complete exploration on the Itchen Lake and Contwoyto Lake Property including mapping, prospecting, geochemical sampling, geophysical surveys, and drilling. The Itchen Lake Claims (Itch 4-19; Itch 1-3 are part of the Northwest Territories), are located north of Itchen Lake in the Kitikmeot region of Nunavut. The Contwoyto Lake Property encompasses the KIA administered Article 41 lands that lie within the Northwest Territories. On the Nunavut Portion of the Itchen Lake Property the planned drill program will comprise of approximately 12 diamond drill holes drilled from 8 drill sites, totalling 3,000 metres of drilling. One to two drill holes are proposed for the Contwoyto Lake Property, the locations will be determined based on initial exploration results. An exploration camp will be established on the mineral claim Itch 19 to facilitate the exploration program on both the Itchen Lake and Contwoyto Lake Property.

Camp Supplies and Equipment Mobilization

July 1 – 15, 2013

The aircraft mobilization of camp and drill equipment is planned to start early to mid-July 2013. HTX Minerals proposes to use a fixed wing aircraft (twin otter or similar) to mobilize all equipment and supplies to the camp on the Itchen Lake Property through Yellowknife, NT. Supplies and crew will be transported daily from the proposed campsite to field locations via helicopter. A limited number of personnel will be mobilised to initiate the camp set up.

Exploration Camp and Water System Construction

July 15 – early Aug, 2013

Camp construction will be underway by mid to late July and be fully operational by early August. Camp water will be pumped from the adjacent southern lake (Leanne Lake) on the Itchen Lake Property.

Drilling

Early August – October 15, 2013 (or as weather permits)

Diamond drilling is expected to commence in early August on the Itchen Lake Claims. Personnel required to complete the drilling program will be mobilised to camp in early August. HTX Minerals plans to drill approximately 3,000 metres in 10-12 diamond drill holes from 8 drill sites on the Itchen Lake Property during the 2013 field season. One to two drill holes may be completed on the Contwoyto Lake Property dependant on initial field exploration results. Drill hoses for water lines will be placed as required per hole to begin pumping water for the commencement of drilling; drill hoses will be run from the nearest lake. Additional field work in 2013 will help identify further drill targets on the Property.

Fieldwork

Mid-July, 2013 – late August-early September or as weather permits.

Fieldwork including regional mapping, prospecting (rock sampling), and ground work-geophysical surveys will be conducted during the summer months on the Itchen Lake and Contwoyto Lake Property. Personnel required to complete the geological and geophysical field programs will be mobilised to camp in mid-July and will remain for the duration of the program until late August-early September.

Ground geophysics surveys programs may be conducted based on the interpretation of the potential 2013 airborne survey program.

Demobilization and Seasonal Camp Closure

October 15, 2013 – October 30, 2013 (or as weather permits)

All remaining personnel and relevant equipment will be demobilized from the camp. Camp will be fully winterized and closed for the season.

2014-2018

Drilling and Fieldwork

The exploration program is expected to continue on an annual, seasonal basis for the next 5 years. Further diamond drilling in the following years is expected pending 2013 results. Fieldwork (sampling, mapping and geophysics) will also be ongoing during annual exploration programs.