



Nunavut Water Board
P.O. Box 119
Gjoa Haven, NU X0B 1L0

Dear Richard,

Project	Status
Upgrade and Expansion of Lagoon	Design funding is approved. The RFP for detailed design will be advertised in April 2022 with the contact beginning May 2022. The Design Brief and 100% design documents are expected to be complete by March 2023. This will include a wetland assessment. Construction funding is not yet approved, but construction will begin Summer 2024 if approved.
Solid Waste Disposal Facility Improvements	Funding for all phases of this project have been approved. An RFP to complete the business case for improvements to the current site will close April 2022 and the contract will begin in May 2022. Following the recommendations from the business case report, detailed design is expected to begin April 2023, followed by construction in 2024.
Remediation of Abandoned Lagoon Cells	An evaluation of the viability of the cells to be repurposed for solid waste disposal is a component of the Solid Waste Disposal Facility Improvements Project described above. This business case report will be complete by March 2023. If the cells can be repurposed, construction will begin in 2024. If the cells cannot be repurposed, an Abandonment and Restoration Plan will be commissioned in 2023 and submitted to NWB once complete.

Regards,



Elan Chalmers
Municipal Planning Officer
Government of Nunavut
Community and Government Services
Phone: (867) 975-5461
Email: echalmers@gov.nu.ca

CC:
Megan Lusty
Manager of Municipal Works
Government of Nunavut
Community and Government Services
Phone: (867) 975-5478
Email: mlusty@gov.nu.ca

Steve England
Senior Administrative Officer
Municipality of Arviat
Phone: (867) 857-2841
Email: sao@arviat.ca