

General Water Licence Application (Application for a new Water Licence)

Document Date: April 2013

Application Submission Date: April 29, 2025

P.O. BOX 119 GJOA HAVEN, NUNAVUT XOB 1J0

TEL: (867)360-6338 FAX: (867)360-6369 kNK5 wmoEp5 vtmpq NUNAVUT IMALIRIYIN KATIMAYIT NUNAVUT WATER BOARD OFFICE DES EAUX DU NUNAVUT

DOCUMENT MANAGEMENT

Original Document Date: April 2010

DOCUMENT AMENDMENTS

	Description	Date
(1)	Updated for public distribution as separate document	June 2010
	from NWB Guide 4	
(2)	Updated NWB logos and reformatted table to allow rows	May 2011
	to break across page	-
(3)	Update NWB logo	April 2013
(4)		
(5)		
(6)		
(7)		
(8)		
(9)		
(10)		



P.O. Box 119

TEL: (867) 360-6338

GJOA HAVEN, NU X0B 1J0 NUNAVUT WATER BOARD NUNAVUT IMALIRIYIN KATIMAYIT FAX: (867) 360-6369 OFFICE DES EAUX DU NUNAVUT

kNK5 wmoEp5 vtmp5

GENERAL WATER LICENCE APPLICATION (APPLICATION FOR NEW WATER LICENCE)

The applicant is referred to the NWB's Guide 4: <u>Guide to Completing and Submitting a Water</u> <u>Licence Application for a New Licence</u> for more information about this application form.

LICENCE NO: (for NWB use only)	
1. APPLICANT (PROPOSED LICENSEE) CONTACT INFORMATION (name, address) Charlotte Lamontagne Regional Director, Contaminated Sites Nunavut Crown Indigenous Relations and Northern Affairs Canada (CIRNAC) 969 Sivumugiaq St., Iqaluit, NU, X0A 3H0 Phone: (867) 975-4530 Fax: (867) 975-4560 e-mail: charlotte.lamontagne@rcaanc-cirnac.gc.ca	2. APPLICANT REPRESENTATIVE CONTACT INFORMATION if different from Block 1 (name, address) Phone: Fax: e-mail: (Attach authorization letter.)
3. NAME OF PROJECT (including the name of the	project location)
Bernard Harbour PIN-C Contaminated Site Remediation	
4. LOCATION OF UNDERTAKING	
The site is located approximately 100 km north of the halocated at the site designated as follows below. Project Extent NW: Latitude: (68° 55' 15.32" N) Longitude: (114° 30' NE: Latitude: (°' "N) Longitude: (°' 'SE: Latitude: (68° 46' 31.85" N) Longitude: (114° 4' SW: Latitude: (°' "N) Longitude: (°' '	" 39.20" W) - Main Station Area " W) 5' 53.67" W) - Beach Area
Camp Location(s) Latitude: (68° 55' 15.32" N) Longitude: (114° 30	" 39.20" W) - Main Station Area
Exact location of camp to be determined based on site c water source east or west of the Main Station Area.	,

5.	MAP - Attach a topographical map, indicating the main components of the undertaking.		
	See Attached Google Earth Map and Referenced Re	eports for more deta	il.
NTS M	ap Sheet No.:N8716B Map Name:	NTS	Map Scale: _1:50,000
6.	NATURE OF INTEREST IN THE LAND - Check any proposed undertaking (at least one box under the 'S		
	Sub-surface		
	☐ Mineral Lease from Nunavut Tunngavik Incorpora		
	☐ Mineral Lease from Indian and Northern Affairs C Date (expected date) of issuance:		
	Surface		
	 Crown Land Use Authorization from Crown Indige Canada (CIRNAC) Date (expected date) of issuance: July 1, 2025 Date 		
	☐ Inuit Owned Land (IOL) Authorization from Kitikm Date (expected date) of issuance:		
	☐ IOL Authorization from Kivalliq Inuit Association (Date (expected date) of issuance:		
	☐ IOL Authorization from Qikiqtani Inuit Association Date (expected date) of issuance:		
	Commissioner's Land Use Authorization Date (expected date) of issuance:	Date of expiry:	
	Other: Date (expected date) of issuance:	Date of expiry:	
Name o	of entity(s) holding authorizations:		
Crown	Indigenous Relations and Northern Affairs Canada (C	CIRNAC)	

7.	NUNAVUT PLANNING COMMIS	SION (NPC) DETERMINATION
	Indicate the land use planning are	ea in which the project is located.
	☐ North Baffin ☐ South Baffin ☐ Akunniq	☐ Keewatin☐ SanikiluaqXWest Kitikmeot
	Is a land use plan conformity dete	rmination required?
	☐ Yes >	< No
	If Yes, indicate date issued and at If No, provide written confirmation is not required. NPC letter dated	from NPC confirming that a land use plan conformity review
8.	NUNAVUT IMPACT REVIEW BO	ARD (NIRB) DETERMINATION
	Is an Article 12 Part 4 screening of	letermination required?
	×Yes	□No
		ttach copy: NIRB letter dated December 20, 2024 from NIRB confirming that a screening determination is not
9.	DESCRIPTION OF UNDERTAKII	NG – List and attach plans and drawings or project proposal.
clean-u The site	p project of the PIN-C, Bernard Ha e is located in the Kitikmeot Region	Affairs Canada (CIRNAC) plans to complete an environmental rbour Former Intermediate Distant Early Warning (DEW) Line site. of Nunavut, on the shores of Dolphin and Union Strait. The hamlet ated approximately 100 km south of the site.
the Site	in 1965. A limited cleanup progra e (DND), Environment Canada (EC	sequently abandoned in 1963. CIRNAC became the custodian of m was completed in 1985 on behalf of the Department of National CCC), and CIRNAC. During the program, the former POL tanks at and hazardous materials were removed from the site.
that we building	re completed at the site since its all s and structures, remove all remai	ole years of assessment (1995-2022) and remediation activities candonment. The objective of the project is to demolish old ning hazardous and non-hazardous debris, contaminated soil, and ome contaminated soil will also be treated on-site during the
late Aug be by so anticipa	gust 2025 to September 30, 2025, ealift/barge and air. A temporary s	easons to complete with site work occurring from approximately and June 2, 2026 to September 15, 2026. Access to the site will seasonal camp will be set-up at the site for project personnel. It is proximately 25 people to be on site at various stages to complete
commu		elationship will be developed and maintained with the nearby agement sessions will be held with stakeholders and community

Successful completion of the clean-up project will improve conditions at the former DEW Line site so there will be no unacceptable risks to human health or the ecological environment and no future monitoring requirements. Site remediation activities at the site will include: 1. Mobilization/Demobilization of equipment, Materials / wastes and personnel 2. Enhancement of access routes and site routes 3. Camp set-up and operation 4. Hazardous material removal & off-site disposal 5. Building and structure demolition, removal and disposal off-site 6. Non hazardous materials / Debris consolidation and off-site disposal 7. Excavation & treatment/off-site disposal of contaminated soils 8. Quarrying of gravel and overburden materials 9. Temporary Land farm construction/operation/decommissioning 10. Site regrading, excavation and stabilization of former buried debris areas. All site remediation activities will take place on Crown Land. No activities on Inuit Owned Lands (IOL). 10. **OPTIONS** – Provide a brief explanation of the alternative methods or locations that were considered to carry out the project. Various remedial options were evaluated for each waste stream in the Remedial Action Plan attached. Options to leave the abandoned waste on-site or construct a landfill for waste disposal were assessed but were not deemed the best options. The selected remedial option to remove wastes, remediate and remove contaminated soil were acceptable to the Community. 11. CLASSIFICATION OF PRIMARY UNDERTAKING - Indicate the primary classification of undertaking by checking one of the following boxes. ☐ Industrial Agricultural Mining and Milling (includes exploration/drilling/exploration camps) Conservation Municipal (includes camps/lodges) Recreational Power ★Miscellaneous (describe below): Remediation with remote camp - See Remote Camp Supplementary Questionnaire - attached. See Schedule II of Northwest Territories Waters Regulations for Description of Undertakings. Information in accordance with applicable Supplemental Information Guidelines (SIG) must be submitted with a New Water Licence Application. Indicate which SIG(s) are applicable to your application. ☐ Hydrostatic Testing ☐ Tannerv ★Tourist / Remote Camp XLandfarm & On-Site Storage of Hydrocarbon Contaminated Soil Onshore Oil and Gas Exploration Drilling

	Mineral Exploration / Remote Camp
	☐ Advanced Exploration ☐ Mine Development
	Municipal
	General Water Works
	Power
	See Remote Camp Supplementary Questionnaire and Supplemental Information Guide – attached.
12.	WATER USE - Check the appropriate box(s) to indicate the type(s) of water use(s) being applied for.
	 XTo obtain water for camp/ municipal purposes ☐ To obtain water for industrial purposes ☐ To divert a watercourse ☐ To modify the bed or bank of a watercourse ☐ To alter the flow of, or store water ☐ Other:
13.	QUANTITY AND QUALITY OF WATER INVOLVED - For each type of water use indicated in Block 12, provide the source of water, the quality of the water source and available capacity, the estimated quantity to be used in cubic meters per day, method of extraction, as well as the quantities and qualities of water to be returned to source.
	Name of water source(s) (show location(s) on map):
	There are two unnamed lakes located onsite. One is located 1 km northwest of the Station Area buildings and historically served as a drinking water source during Dew Line operations (known as 'the West Lake') and the other lake, the East Lake, is located approximately 0.9 km southeast of the Station Area buildings.
	Describe the quality of the water source(s) and the available capacity:
	It is accepted that either lake could be used for the project. The lakes each have sufficient capacity to meet water needs. Water quality of the lakes has not recently been tested however it will be tested and treated to meet drinking water guidelines required for potable purposes. Upon arriving on site, the initial source of drinking water will be bottled water while the treatment, sampling and analysis are conducted to confirm that the treated water from the lake is safe for drinking.
	Bottled water will be supplied to the project participants for potable purposes and cooking should the treatment system fail to meet acceptable water quality criteria.
	Provide the overall estimated quantity of water to be used:6 m³/day
	Provide the estimated quantity(s) of water to be used from each source: All water will be withdrawn from the same source.
	Indicate the estimated quantities to be used for each purpose (camp, drilling, etc.)
	Water for camp use. ~ 3 m³/day
	All water related to personal consumption and hygiene and the water needed to provide other camp services such as laundry, food preparation, etc.
	Estimate includes water for washing, decontamination, and possible dust suppression if required.

Water required for construction ~ 3 m³/day

Describe the method of extraction(s): Contractors will be required to use a pump that is contained within a rigid containment unit with a liner to contain any leaks. The intake will feature a mesh screen specifically designed to prevent fish from being drawn into the pump during pumping operations.

Describe the quality of water(s) returned to source(s):

Camp wastewater will consist of greywater originating from the kitchen sink, the bathroom sinks and showers, and laundry machines. No wastewater will be returned to source; it will be discharged into temporary greywater sump chosen in an area with adequate permeability and stability for sump construction. The grey water sump will be located away from water supplies and drainage areas. The size of the sump will be based on expected volume and soil absorption capacity. The pit will be excavated to a depth that can contain the waste without overflowing, ensuring proper drainage and structural integrity. The sump will be decommissioned at the end of each season.

There will be no on-site sewage treatment systems. No blackwater will be generated. Self-contained PACTO Dry toilets will be used for sanitary sewage waste. The contents will be packed and removed for disposal in camp incinerator.

Estimated quantity(s) of water returned to so	ource(s)	()	m ³ /da ³

14. WASTE – Check the appropriate box(s) to indicate the types of waste(s) generated and deposited.

× Sewage	× Waste oil
★ Solid Waste	x Greywater
× Hazardous	☐ Sludges

☐ Animal Waste
☐ Other (describe):

See Remote Camp Supplementary Questionnaire – attached.

15. QUANTITY AND QUALITY OF WASTE INVOLVED – For each type of waste indicated in Block 14, describe its composition, quantity in cubic meters/day, method of treatment and method of disposal.

This project's remedial action plan (RAP) contains treatment options proposed for the different waste streams at the site. These options will be used for both the historical wastes generated through previous uses and waste generated from camp operations during remediation.

The summary of these options are presented in the following table.

Type of Waste	Composition	Quantity Generated	Treatment Method	Disposal Method
Solid Waste (Camp)	Camp Waste (Paper, packaging, food, etc.)	1.0 cubic metre/day	Incineration (combustibles only)	Ashes collected, packaged and removed off- site for disposal in

	Weter from	440 litera /day		licensed facility southern Canada. Non- combustible waste to be packaged and shipped off- site for disposal. Discharge effluent to sump soak
Grey Water (Camp)	Water from kitchen sinks and laundry	110 litres/day x 25 people = 2,750 l/day	Collected in sump	away pit. Pit to be backfilled upon decommissioning at project completion.
Sewage (solid)	Organic waste from PACTO Dry toilets. No blackwater will be generated.	0.25 cubic metres/day	Incinerated on-site (using cyclonator type equipment)	Ashes collected, packaged and removed off- site for disposal in licensed facility southern Canada.
Waste Oil	Oil/petroleum residuals,	~2300 litres	Collected in drums	Shipped south for recycling or disposal
Non-Hazardous Material	Barrels, demolition wastes, recovered buried debris, other scattered site debris	~590 m3	Collect, compact, containerize for disposal	Shipped south for recycling or disposal
Hazardous Material	PCB amended painted materials	~150 m3	Abatement of poorly adhered paint, cut larger material with adhered paint to smaller size, wrap and containerize for disposal	Shipped south for recycling or disposal
Contact water/liquids	Contaminated water (if encountered)	< 500 litres estimate.	Collected and treated on site.	Discharge treated effluent meeting criteria to ground surface. If treatment criteria cannot be met material will be containerized and shipped off-site for disposal
Hazardous Material	Asbestos	~11 m3	Double bag	Dispose off-site in facilities accepting the waste.
Soil (PHC)	Type B Hydrocarbon Soils	~750 m3	Excavate and treat in temporary landfarm	Return clean soil to backfill excavations.

Soil (PHC)	Type A Hydrocarbon Soils	~3.0 m3	Excavate and containerize for disposal.	Dispose off-site in facilities accepting the waste
Soil (other)	Tier I Soils (low level concentrations of PCB and metals)	~195 m3	Excavate and containerize for disposal.	Dispose off-site in facilities accepting the waste
Soil (other)	Tier Soils II (Higher level concentrations of PCB and metals)	~230 m3	Excavate and containerize for disposal.	Dispose off-site in facilities accepting the waste

16.	OTHER AUTHORIZATIONS – In addition to the sub-surface and surface land use authorizations provided in Block 6, indicate any other authorizations required in relation to the proposed undertaking. For each provide the following:	
	Authorization:Quarry Permit	
	Administering Agency: Crown and Indigenous Relations and Northern Affairs Canada (CIRNAC)	
	Project Activity: Producing borrow material for backfilling and regrading.	
	Date (expected date) of issuance: _Jully 15, 2025 Date of expiry: Project completion 2026	
_		

17. PREDICTED ENVIRONMENTAL IMPACTS OF UNDERTAKING AND PROPOSED MITIGATION MEASURES - Describe direct, indirect, and cumulative impacts related to water and waste.

See Attached PIN-C Project Proposal Report-FINAL for Environmental Impact Assessment and details on predicted impacts.

In the short term, species and their habitats are expected to be impacted. The majority of this impact will be in the form of disturbance from the presence of humans and machinery and the accompanying noise, dust and activity. There is the possibility of more serious impacts from spills, fires, erosion and sedimentation and encounters with wildlife, however, these will be mitigated by the development of a comprehensive set of management plans developed, reviewed, and approved prior to commencing work. Ultimately, any short term negative impacts are anticipated to be offset by an overall improved environment and habitat to support species in their medium and long-term future.

18. WATER RIGHTS OF EXISTING AND OTHER USERS OF WATER

Provide the names, addresses and nature of use for any known persons or properties that may be adversely affected by the proposed undertaking, including those that hold licences for water use in precedent to the application, domestic users, in-stream users, authorized waste depositors, owners of property, occupiers of property, and/or holders of outfitting concessions, registered trapline holders, and holders of other rights of a similar nature.

Advise the Board if compensation has been paid and/or agreement(s) for compensation have been reached with any existing or other users.

Not applicable - N/A

19. INUIT WATER RIGHTS

Advise the Board of any substantial affect of the quality, quantity or flow of waters flowing through Inuit Owned Land (IOL), and advise the Board if negotiations have commenced or an agreement to pay compensation for any loss or damage has been reached with one or more Designated Inuit Organization (DIO).

Not applicable - N/A

20. CONSULTATION – Provide a summary of any consultation meetings including when the meetings were held, where and with whom. Include a list of concerns expressed and measures to address concerns.

A community-level RAP working meeting was held in Kugluktuk on February 28, 2023, at the Kugluktuk Community Complex. Approximately 60 members of the community attended to discuss various remedial options for the Site and provide input on preferred technical recommendations. Based on the presentation and feedback received, the options were deemed acceptable to the community. Community engagement will continue throughout the Project, and any concerns raised during ongoing engagement will be addressed.

Presentation, Meeting minutes and attendance list attached.

21. SECURITY INFORMATION

Provide an estimate of the total financial security for final reclamation equal to the total outstanding reclamation liability for land and water combined sufficient to cover the highest liability over the life of the undertaking. Estimates of reclamation costs must be based on the cost of having the necessary reclamation work done by a third party contractor if the operator defaults. The estimate must also include contingency factors appropriate to the particular work to be undertaken.

Where applicable, the financial security assessment should be prepared in a manner consistent with the principals respecting mine site reclamation and implementation found in the *Mine Site Reclamation Policy for Nunavut*, Indian and Northern Affairs Canada, 2002.

Not applicable - N/A

22. FINANCIAL INFORMATION

Provide a statement of financial responsibility.

If the applicant is a business entity, provide a list of the officers of the company.

If the applicant is a business entity attach a copy of the Certificate of Incorporation or evidence of registration of the company name.

Not applicable - N/A

23. STUDIES UNDERTAKEN TO DATE - List and attach copies of studies, reports, research, etc.

The relevant reports are as follows:

PIN-C Project Proposal Report PIN C Remedial Action Plan (RAP)

24.	PROPOSED TIME SCHEDULE – Indicate the proposed start and completion dates for each applicable phase of development (construction, operation, closure, and post closure).		
	<u>Construction</u> Proposed Start Date: September 2025 Proposed Completion Date: October 2025 (month/year) (month/year)		
	Operation Proposed Start Date: : July 2026 Proposed Completion Date: September 2026 (month/year) (month/year)		
	Closure Proposed Start Date: Proposed Completion Date: (month/year) (month/year)		
	Proposed Start Date: Proposed Completion Date: (month/year) (month/year)		
	For each applicable phase of development indicate which season(s) activities occur.		
	Construction ☐ Winter ☐ Spring X Summer X Fall ☐ All season		
	Operation ☐ Winter ☐ Spring × Summer × Fall ☐ All season		
	<u>Closure</u> ☐ Winter ☐ Spring ☐ Summer ☐ Fall ☐ All season		
	Post - Closure Winter Spring Summer Fall All season		
25.	PROPOSED TERM OF LICENCE		
	Number of years (maximum of 25 years): years		
	Requested Date of Issuance:July/2025 Requested Expiry Date: _October/2026 (month/year) (month/year)		
licence a water lic licensing licence a respond	quested date of issuance must be <u>at least</u> three (3) months from the date of application for a type B water and <u>at least</u> one (1) year from the date of application for a type A water licence, to allow for processing of the sence application. These timeframes are approximate and do not account for the time to complete any pregland use planning or development impact requirements, time for the applicant to prepare and submit a water application in accordance with any project specific guidelines issued by the NWB, or the time for the applicant to to requests for additional information. See the NWB's <i>Guide 5: Processing Water Licence Applications</i> for formation)		
26.	ANNUAL REPORTING – If not using the NWB's <u>Standardized Form for Annual Reporting</u> , provide details regarding the content of annual reports and a proposed outline or template of the annual report.		
CIRNA	C will use NWB standardized form for annual reporting		

☐ Yes Water Use Fee Depouse fee will be calculated accordance with the ☐ Yes	× No sit of \$30.00 CE ulated by the NV Regulations at the □ No	If no, date expectedN/A	
☐ Yes Water Use Fee Depouse fee will be calculated accordance with the ☐ Yes This application is be	× No sit of \$30.00 CE ulated by the NV Regulations at the □ No	If no, date expectedN/A_N/A	
☐ Yes Water Use Fee Depouse fee will be calculated accordance with the ☐ Yes This application is be	× No sit of \$30.00 CE ulated by the NV Regulations at the □ No	If no, date expectedN/A_N/A	
Yes Water Use Fee Depouse fee will be calculated accordance with the	× No posit of \$30.00 CE ulated by the NV Regulations at the	If no, date expectedN/A_N/A	
☐ Yes Water Use Fee Depo	× No sit of \$30.00 CE ulated by the NV	If no, date expectedN/AN/AN/N (Payee Receiver General for Canada). The actu NB based upon the amount of water authorized fo	
•	, ,	,	
Application Fee of \$3	0.00 CDN (Paye	o i tocomon comonarios camalas).	
	0 00 0DN /D	e Receiver General for Canada).	
×Yes	□No	If no, date expected	
Inuktitut and/or Inuini	naqtun Summary	of Application.	
× Yes	□No	If no, date expected	
English Summary of	Application.		
×Yes	□No	If no, date expected	
Information addressi	ng Supplemental	Information Guideline (SIG) , where applicable (see	Block 11)
× Yes	□No	If no, date expected	
Completed General \	Vater License Ap	pplication form.	
× Yes	□No	If no, date expected	
			ment
× Yes	□No	If no, date expected	
		nfirming that NPC's requirements regarding land use	plan
CHECKLIST - The fo	ollowing must be	included with the application for the water licensing p	process to
	begin. Written confirmation of conformity have been a Yes Written confirmation of impact assessment have assessment have assessment have assessment have a Yes Completed General Way Yes Information addressin and Yes English Summary of Art Yes Inuktitut and/or Inuing Art Yes	begin. Written confirmation from the NPC conconformity have been addressed. X Yes	Written confirmation from the NPC confirming that NPC's requirements regarding land use conformity have been addressed. X Yes