

DEW LINE CLEANUP: POST-CONSTRUCTION - LANDFILL MONITORING

**VISUAL INSPECTION CHECKLIST
INSPECTION REPORT – PAGE 1 OF 2**

SITE NAME:	Cambridge Bay Cam M
LANDFILL DESIGNATION:	Airstrip
DATE OF INSPECTION:	August 2005
DATE OF PREVIOUS INSPECTION:	August 2004
INSPECTED BY:	Alistair Kent
REPORT PREPARED BY:	Alistair Kent

VISUAL INSPECTION REPORT – AIRPORT LANDFILL – PAGE 2 OF 2

Checklist Item	Present Yes/No	Location (Describe relative to existing monuments/featur es and relative to landfill design i.e. surface, berms, toe)	Length	Width	Depth	Extent relative to Area of Landfill (%)	Description	Photographic Records Focal length, location, view point & direction (relative to magnetic north) Feature of note Scale	Additional Comments/ Preliminary Stability Assessment
Settlement	No								
Erosion	Minor Rills								Sporadic occurrence
Frost Action	No								
Animal Burrows	No								
Vegetation	Sparse								
Staining	No								
Vegetation Stress	No								
Seepage Points	No								
Debris Exposed	Yes	Steel drums and structural steel						ALF-5	
Presence/Condition – Monitoring Instruments	N/A								
Features of Note.									