

DEW LINE CLEANUP: POST-CONSTRUCTION - LANDFILL MONITORING

**VISUAL INSPECTION CHECKLIST
INSPECTION REPORT – PAGE 1 OF 2**

SITE NAME:	Cambridge Bay Cam M
LANDFILL DESIGNATION:	DCC Tier II
DATE OF INSPECTION:	August 2005
DATE OF PREVIOUS INSPECTION:	August 2004
INSPECTED BY:	Alistair Kent
REPORT PREPARED BY:	Alistair Kent

**VISUAL INSPECTION CHECKLIST –DCC TIER II LANDFILL - INSPECTION REPORT –
PAGE 2 OF 2**

Checklist Item	Present Yes/No	Location (Describe relative to existing monuments/features and relative to landfill design i.e. surface, berms, toe)	Length	Width	Depth	Extent relative to Area of Landfill (%)	Description	Photographic Records Focal length, location, view point & direction (relative to magnetic north) Feature of note Scale	Additional Comments/ Preliminary Stability Assessment
Settlement	No								
Erosion	Yes	Shallow rills on S,E,N slopes		6"	2"	~ 2%			Gravel armoured.
Frost Action	No								
Animal Burrows	No								
Vegetation	Sparse to none scattered								
Staining	No								
Vegetation Stress	No								
Seepage Points	Very slight increase in dampness observed at location TII-2								
Debris Exposed	No								
Presence/Condition – Monitoring Instruments	Good	See photos							
Features of Note.	None	Minor cracks at two locations on south side slope	<20m	2-3 mm	N/a		No displacement across crack	TII-2	