

UMA Engineering Ltd.
2540 Kensington Road NW
Calgary, Alberta T2N 3S3
T 403.270.9200 F 403.270.0399 www.uma.aecom.com

March 28, 2007

File Name: CAM-4 (3.6)

Phyllis Beaulieu
Manager of Licensing
Nunavut Water Board
P.O. Box 119
Gjoa Haven, NU X0B 1J0

Dear Phyllis:

Re: Annual Report: Water Use License 1BR-PEL0510

UMA Engineering Ltd. is pleased to submit this annual report as per the requirements of Part B.1 of water use license 1BR-PEL0510. The report was prepared on behalf of Defence Construction Canada and the Department of National Defence.

Water Usage

At the CAM-4 site, both water supply and sewage disposal were provided by the Hamlet of Kugaaruk. No samples of the sewage effluent were collected as it was being treated by the Hamlet's Municipal services. No other samples are required by the Monitoring Plan. The following table provides a summary of the quantity of water supplied by the Hamlet, as well as the quantity of effluent that was collected and treated by the Hamlet.

Month	Quantity of Water Extracted (cubic metres)	Quantity of Effluent (cubic metres)
June	114	92
July	351	275
August	344	298
September	203	162

Summary of Completed Work

Demolition: All buildings and structures slated for demolition were completed.

Contaminated Soil Removal: All Tier I and Tier II contaminated soil areas have been excavated and the soils placed in the appropriate disposal facilities. All CEPA contaminated soil areas have been excavated and the soils placed in sealed containers in the Temporary PCB Storage Area.

Non-Hazardous Waste Landfills (NHWLF): Both the Upper Site and Lower Site NHWLF were closed in 2005; and the placement and compaction of the final cover was completed in 2006.

Tier II Soil Disposal Facility: The Tier II Soil Disposal Facility was closed in 2006. The work completed in 2006 included the placement of the upper liner, and placement and compaction of the final granular material cover.

Phyllis Beaulieu
March 28, 2007
Page 2

Landfarm: Work completed in 2006 involved activities such as nutrient application and tilling. The landfarm was closed in 2006.

Upper Site Landfill: The placement of granular material up the slope of the landfill was completed in 2006.

Abandoned Camp Landfill: Excavation and backfill of this landfill was completed in 2005.

Lower Site Landfill: All remediation work at this landfill was completed in 2005.

Debris Removal: All known debris areas were cleaned up in 2005 and underwent a final inspection in 2006.

Barrel Disposal: Processing and disposal of barrels was completed in 2006.

PCB Storage Area: All PCB storage containers were shipped off-site in 2006, and the storage area was closed.

Spill Incidences

There were no spill incidences reported at CAM-4 in 2006.


Site Closure

The construction camp and all related facilities and equipment were removed from the site in 2006. A closing ceremony and plaque unveiling was held on August 19, 2006 in Kugaaruk by DND, DCC and the site contractor. Elders, stakeholders and their families as well as representatives from the NTI were invited. Presentations were made by DCC, DND, the NTI, the contractor and the Mayor of Kugaaruk.

We trust the information provided is consistent with the requirements of Water Use License #1BR-PEL0510. Please feel free to contact the undersigned if you have any questions or comments.

Sincerely,

UMA Engineering Ltd.



Eva Schulz, P.Ag.
Environmental Scientist
Eva.Schulz@uma.aecom.com

cc: Douglas Craig, DCC

PHOTOGRAPHIC RECORDS



Photo 1: Abandoned Camp Landfill



Photo 2: Landfarm

PHOTOGRAPHIC RECORDS



Photo 3: Upper Site Landfill



Photo 4: Tier II Soil Disposal Facility

PHOTOGRAPHIC RECORDS



Photo 5: Lower Site Landfill and Non-Hazardous Waste Disposal Facility



Photo 6: Station Non-Hazardous Waste Landfill