

From: [Borowski, Lawrence](#)
To: jerryg@jdsmining.ca; nicks@nunalogistics.com; kevino@nunalogistics.com; garys@nunalogistics.com
Cc: bradfordw@hopebayminingproject.com; [Wade, Lowell](#)
Subject: Pedestals at Roberts Bay Tank Farm
Date: Monday, September 19, 2011 4:09:38 PM

Guys,

Drawings do show the pedestals extending 1 m beyond the tanks on the drawings, but the construction of the pedestal has always been left up to Gem Steel. An inspection out in the field reveals that the norm established by Gem Steel is approximately .5m.beyond the tanks. The "punch list" for the RBTF includes an item "Re-establish pedestal slopes". It is not intended that the pedestals be increased from .5 to 1.0 m.beyond the tanks.

To establish a norm for all tanks, ensure that pedestals extend .5 m beyond the tanks and that the slope is 2H:1V. For most of the areas that should entail little more than reestablishing the slopes. There are some areas where the pedestal does not extend beyond the tanks at all. In these areas build out the pedestals as indicated above.

SRK is aware of the issue and concurs with this procedure.

Lawrence

Lawrence Borowski, P. Eng
Associate Consultant



SRK Consulting (Canada) Inc.

22nd Floor, 1066 West Hastings Street, Vancouver, BC, V6E 3X2, Canada

Tel: 1-604-759-2283

Email: lborowski@srk.com

www.srk.com

This transmission is intended for the sole use of the addressee, and may contain information that by its privileged and confidential nature is exempt from disclosure under applicable law. You are hereby notified that any dissemination, distribution or duplication of this transmission by someone other than the intended recipient or its designated agent is strictly prohibited. If you have received this transmission in error, please notify the sender immediately by replying to this transmission, or by collect call to the above phone number.

 Please consider the environment before printing this e-mail.