

Mechanical Equipment and Motor List

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data					Supp. Information		Diagrams	Enquiry					
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift		
																								Name Plate	PID No.
	0	502-2000		2140	2140-MO-001	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/		/	PM111	FORD F350	2013		
	0	502-2000		2140	2140-MO-002	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/		/	PM111	FORD F350	2013		
	0	502-2000		2140	2140-MO-003	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/		/	PM111	FORD F350	2013		
	0	502-2000		2140	2140-MO-004	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/		/	PM111	FORD F350	2013		
	0	502-2000		2142	2142-MO-001	STOCKPILE FRONT END LOADER	MOBILE EQUIPMENT		USED	PRELIMINARY	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/	2014 SEALIFT	H349000-2340-05-030-0001	PM102	CAT 988H	2014		
	0	502-2000		2142	2142-MO-002	STOCKPILE FRONT END LOADER	MOBILE EQUIPMENT		USED	PRELIMINARY	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/	2014 SEALIFT	/	PM102	CAT 988H	2014		
	0	502-2000		2142	2142-MO-003	STOCKPILE FRONT END LOADER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/	ETA JULY 25, 2013	/	PM102	CAT 988H	2013		
	0	502-2000		2142	2142-MO-004	STOCKPILE FRONT END LOADER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/		/	PM102	CAT 988H	2013		
	0	502-2000		2142	2142-MO-005	STOCKPILE FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/	WITH 96" FORKS AND QUICK COUPLER	/	PM102	CAT 988H	2013		
	0	502-2000		2142	2142-MO-006	STOCKPILE FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/	WITH 96" FORKS AND QUICK COUPLER	/	PM102	CAT 988H	2013		
	0	502-2000		2142	2142-MO-009	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/	4 X 1000W LIGHTS	/	PM106	TEREX AL4	2013		
	0	502-2000		2142	2142-MO-010	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/	4 X 1000W LIGHTS	/	PM106	TEREX AL4	2013		
	0	502-2000		2142	2142-MO-011	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/	4 X 1000W LIGHTS	/	PM106	TEREX AL4	2013		
	0	502-2000		2142	2142-MO-012	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/	4 X 1000W LIGHTS	/	PM106	TEREX AL4	2013		
	0	502-2000		2142	2142-MO-013	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/	4 X 1000W LIGHTS	/	PM106	TEREX AL4	2013		

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
												Design Data						Supp. Information		Diagrams				
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift	
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0	502-2000		2142	2142-MO-014	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	502-2000		2142	2142-MO-015	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	502-2000		2142	2142-MO-016	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	502-2000		2142	2142-MO-017	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	502-2000		2142	2142-MO-018	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	502-2000		2142	2142-MO-019	CONVEYOR CLEANUP/SNOW REMOVAL ALL TERRAIN LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 3277 W: 1676 H: 3810	3175		INTERMITTENT	885 KG OPERATING LOAD	/ / /	C/W QUICK COUPLER, BUCKETS AND FORKS	/ / /	PM102	CAT 247B	2013	
	0	502-2000		2142	2142-MO-020	CONVEYOR CLEANUP/SNOW REMOVAL ALL TERRAIN LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 3277 W: 1676 H: 3810	3175		INTERMITTENT	885 KG OPERATING LOAD	/ / /	C/W QUICK COUPLER, BUCKETS AND FORKS	/ / /	PM102	CAT 247B	2013	
	0	502-2000		2143	2143-MO-002	SITE MAINTENANCE GRADER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 9412 W: 2791 H: 3535	24400		INTERMITTENT	2.28 M MAX SHOULDER REACH	/ / /	2009, 16FT BLADE	/ / /	PM102	CAT 14M	2013	
	0	502-2000		2143	2143-MO-003	SITE MAINTENANCE TRACK DOZER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4064 W: 2464 H: 2439	21600	NUNA	INTERMITTENT		/ / /		/ / /	PM102	CAT D6T XW	2013	
	0	502-2000		2143	2143-MO-004	PLANT AND MOBILE EQUIPMENT MAINTENANCE SERVICE TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7264 W: 2418 H: 2022	7300		INTERMITTENT	7000 LB TELESCOPING CRANE; 11	/ / /	VMAC CRANE	/ / /	PM130	FORD F550	2013	
	0	502-2000		2143	2143-MO-005	PLANT AND MOBILE EQUIPMENT MAINTENANCE SERVICE TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7264 W: 2418 H: 2022	7300		INTERMITTENT		/ / /	10000# TELESCOPIC CRANE; AIR COMPRESSOR	/ / /	PM130	PETERBILT 348	2013	
	0	502-2000		2143	2143-MO-006	SITE MAINTENANCE SMALL LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 6050 W: 2390 H: 3150	9600		INTERMITTENT	1.3 M3 BUCKET	/ / /	QUICK COUPLERS/BUCKETS/FORKS	/ / /	PM102	CAT 930K	2013	
	0	502-2000		2143	2143-MO-007	SITE MAINTENANCE MID SIZE EXCAVATOR	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 11910 W: 3490 H: 3770	45000		INTERMITTENT	345 HP, 3.5 M3 BUCKET	/ / /		/ / /	PM102	CAT 345DL	2013	
	0	502-2000		2143	2143-MO-008	MAINTENANCE FUEL/LUBE TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	1000 GAL FUEL TANK; 7 PRODUCT	/ / /	1000 GAL FUEL TANK; 7 PRODUCT TANKS; HEATED PRESSURIZED HOUSE	/ / /	PM130	KENWORTH T800	2013	
	0	502-2000		2143	2143-MO-009	MINE/TOTE ROAD MAINTENANCE PLOW/SAND TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	TENCO CHASSIS MOUNT SPREADER; ONE WAY PLOW; RIGHT HAND SIDE DISCHARGE	/ / /	PM131	WESTERN STAR 4700 SF	2013	
	0	502-2000		2143	2143-MO-011	SITE DEWATERING PUMP	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 2057 W: 979 H: 1510	834		INTERMITTENT	4"	/ / No	DIESEL C/W TRAILER AND SPILL KIT	/ / /	PM106	GORMAN-RUPP 14C2-F3L	2013	

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																				PID No.					
																		Emergency Required (Y/N)							Datasheet No.
	0	502-2000		2143	2143-MO-027	FORKLIFT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 3305 W: 1460 H: 2400	7160		INTERMITTENT	5000 KG	/ / /	DIESEL	/ / /	PM106	CAT DP50K	2013		
	0	502-2000		2143	2143-MO-028	FORKLIFT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 2000 W: 1100 H: 2040	3330		INTERMITTENT	3880 KG	/ / /	ELECTRIC	/ / /	PM106	CAT 2ET4000	2013		
	0	502-2000		2144	2144-MO-001	WATER TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	4000 GAL	/ / /	TANDEM AXLE; INSULATED STAINLESS STEEL TANK; 3" PUMP	H349000-4720-05-030-0001/H349000-2720-05-030-0001	PM101	PETERBILT 348 AUTO S/S 100 BBL	2013		
	0	502-2000		2144	2144-MO-002	CONTAINER HANDLER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 11684 W: 3454 H: 2146	72000		INTERMITTENT	50 TON CAPACITY	/ / /	CAPABLE OF 20' & 40' ISO CONTAINERS	/ / /	PM101	KALMAR DRF 450-6555	2013		
	0	502-2000		2144	2144-MO-003	PASSENGER TRANSFER BUS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 12192 W: 2440 H: 2900	14000		INTERMITTENT	48 PASSENGER; 2 WHEEL DRIVE	/ / /		/ / /	PM101	BLUE BIRD BBCV DIESEL 3507A	2013		
	0	502-2000		2144	2144-MO-004	WORKER TRANSFER MINI BUS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7470 W: 2440 H: 1930	7080		INTERMITTENT	24 PASSENGER; 2 WHEEL DRIVE	/ / /		/ / /	PM101	BLUE BIRD BBCV DIESEL 1910 A	2013		
	0	502-2000		2144	2144-MO-005	WATER DELIVERY TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	5400 GAL	/ / /	367 TRI-DRIVE W/ 36" SLEEPER; TRI-AXLE; INSULATED TANK; CAPABLE OF PULLING 5400 GAL PUP TRAILER	H349000-2720-05-030-0001	PM101	PETERBILT 367 TRI-DRIVE	2013		
	0	502-2000		2144	2144-MO-006	MILNE/MR FREIGHT HAUL TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	W/ WET KIT; HEADACHE RACK; FENDERS	/ / /	PM135	PETERBILT 367	2013		
	0	502-2000		2144	2144-MO-007	MILNE/MR FREIGHT HAUL TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	W/ WET KIT; HEADACHE RACK; FENDERS	/ / /	PM135	PETERBILT 367	2013		
	0	502-2000		2144	2144-MO-008	MILNE/MR FREIGHT HAUL TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	W/ WET KIT; HEADACHE RACK; FENDERS	/ / /	PM135	PETERBILT 367	2013		
	0	502-2000		2144	2144-MO-009	MILNE/MR FREIGHT HAUL HIBOY TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 12192 W: 2438			INTERMITTENT	20' AND 40' ISO CONTIANER CAPA	/ / /	CAPABLE OF CARRYING 20' AND 40' ISO SEA CONTAINERS	/ / /	PM143		2013		
	0	502-2000		2144	2144-MO-010	MILNE/MR FREIGHT HAUL HIBOY TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 12192 W: 2438			INTERMITTENT	20' AND 40' ISO CONTIANER CAPA	/ / /	CAPABLE OF CARRYING 20' AND 40' ISO SEA CONTAINERS	/ / /	PM143		2013		
	0	502-2000		2144	2144-MO-011	MILNE/MR FREIGHT HAUL HIBOY TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 12192 W: 2438			INTERMITTENT	20' AND 40' ISO CONTIANER CAPA	/ / /	CAPABLE OF CARRYING 20' AND 40' ISO SEA CONTAINERS	/ / /	PM143		2013		
	0	502-2000		2144	2144-MO-012	SEWAGE HOLDING TANK SKID MOUNTED VACUUM UNIT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	14-17 TPH (BULK); 1000 L/MIN (	/ / /	12 M3 CONTAINER CAPACITY; SKID MOUNTED SYSTEM	H349000-4720-05-030-0002/H349000-2731-05-030-0001	PM132	TEXLA	2013		
	0	502-2000		2144	2144-MO-013	GARBAGE TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	CAPABLE OF 20-30 M3 GARBAGE BI	/ / /	60,000# ROLL ON-ROLL OFF HYRDAULIC TYPE	H349000-2540-05-030-0001	PM132	PETERBILT 365	2013		

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
												Design Data						Supp. Information		Diagrams				
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift	
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0	502-2000		2144	2144-MO-014	GARBAGE BIN - LARGE	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	30 M3	/ / /		/ / /	PM132		2013	
	0	502-2000		2144	2144-MO-015	GARBAGE BIN - LARGE	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	30 M3	/ / /		/ / /	PM132		2013	
	0	502-2000		2144	2144-MO-016	GARBAGE BIN - LARGE	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	30 M3	/ / /		/ / /	PM132		2013	
	0	502-2000		2144	2144-MO-017	GARBAGE BIN - LARGE	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	30 M3	/ / /		/ / /	PM132		2013	
	0	502-2000		2144	2144-MO-018	GARBAGE BIN - SMALL	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	20 M3	/ / /		/ / /	PM132		2013	
	0	502-2000		2144	2144-MO-019	GARBAGE BIN - SMALL	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	20 M3	/ / /		/ / /	PM132		2013	
	0			2144	2144-MO-025	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	
	0			2144	2144-MO-026	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	
	0			2144	2144-MO-027	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	
	0	502-2000		2144	2144-MO-030	HEATED/REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT SEA CONTAINER; INSULATED; CAN PROVIDE HEAT TO 12 C	/ / /	PM107		2013	
	0	502-2000		2144	2144-MO-031	HEATED/REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT SEA CONTAINER; INSULATED; CAN PROVIDE HEAT TO 12 C	/ / /	PM107		2013	
	0	502-2000		2144	2144-MO-032	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0	502-2000		2144	2144-MO-033	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0	502-2000		2144	2144-MO-034	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0	502-2000		2144	2144-MO-035	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	

Mechanical Equipment and Motor List

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																					Name Plate				PID No.
																	Emergency Required (Y/N)		Datasheet No.						
	0	502-2000		2144	2144-MO-036	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013		
	0	502-2000		2144	2144-MO-037	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013		
	0	502-2000		2144	2144-MO-038	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013		
	0	502-2000		2340	2340-GE-001	STOCKPILE GENERATOR	GENERATOR		NEW	PRELIMINARY	BRIAN PERKINS		L: 6070 W: 2440 H: 3760	29440		STANDBY	3214 L FUEL TANK	/ 670 hp No	DIMENSIONS INCLUDE TRAILER	/ / /	PE001	CUMMINS C500DR6G	2013		
	0	502-2000		2340	2340-GE-002	STOCKPILE GENERATOR	GENERATOR		NEW	PRELIMINARY	BRIAN PERKINS		L: 6070 W: 2440 H: 3760	29440		STANDBY	3214 L FUEL TANK	/ 670 hp No	DIMENSIONS INCLUDE TRAILER	/ / /	PE001	CUMMINS C500DR6G	2014		
	0	502-2000		2340	2340-GE-003	STOCKPILE GENERATOR	GENERATOR		NEW	PRELIMINARY	BRIAN PERKINS		L: 6070 W: 2440 H: 3760	29440		STANDBY	3214 L FUEL TANK	/ 670 hp No	DIMENSIONS INCLUDE TRAILER	/ / /	PE001	CUMMINS C500DR6G	2014		
	0	502-2000		2340	2340-GE-004	STOCKPILE GENERATOR	GENERATOR		NEW	PRELIMINARY	BRIAN PERKINS		L: 6070 W: 2440 H: 3760	29440		STANDBY	3214 L FUEL TANK	/ 670 hp No	DIMENSIONS INCLUDE TRAILER	/ / /	PE001	CUMMINS C500DR6G	2014		
	0	502-2000		2340	2340-GE-005	STOCKPILE GENERATOR	GENERATOR		NEW	PRELIMINARY	BRIAN PERKINS		L: 6070 W: 2440 H: 3760	29440		STANDBY	3214 L FUEL TANK	/ 670 hp No	DIMENSIONS INCLUDE TRAILER	/ / /	PE001	CUMMINS C500DR6G	2014		
	0	502-2000		2340	2340-GE-006	STOCKPILE GENERATOR	GENERATOR		NEW	PRELIMINARY	BRIAN PERKINS		L: 6070 W: 2440 H: 3760	29440		STANDBY	3214 L FUEL TANK	/ 670 hp No	DIMENSIONS INCLUDE TRAILER	/ / /	PE001	CUMMINS C500DR6G	2014		
	0	502-2000		2341	2341-FE-003	FINES STOCKPILE MOBILE FEEDER	FEEDER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 500 TPH	/ 135 hp No	NOMINAL: 375 TPH	H349000-2340-05-030-0001 / /	PM001	MASABA MINING EQUIPMENT	2013		
	0	502-2000		2341	2341-FE-004	LUMPS STOCKPILE MOBILE FEEDER	FEEDER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 500 TPH	/ 135 hp No	NOMINAL: 375 TPH	H349000-2340-05-030-0001 / /	PM001	MASABA MINING EQUIPMENT	2013		
	0	502-2000		2341	2341-FE-005	LUMPS STOCKPILE MOBILE FEEDER	FEEDER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 500 TPH	/ 135 hp No	NOMINAL: 375 TPH	H349000-2340-05-030-0001 / /	PM001	MASABA MINING EQUIPMENT	2013		
	0	502-2000		2341	2341-ST-006	LUMPS STOCKPILE MOBILE STACKER	STACKER / STOCKPILE		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 662 TPH	/ 25 hp No	BELT SPEED 350 FPM @ 18 DEGREES	H349000-2340-05-030-0001 / /	PM001	MASABA MINING EQUIPMENT	2013		
	0	502-2000		2341	2341-ST-007	LUMPS STOCKPILE MOBILE STACKER	STACKER / STOCKPILE		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 662 TPH	/ 25 hp No	BELT SPEED 350 FPM @ 18 DEGREES	H349000-2340-05-030-0001 / /	PM001	MASABA MINING EQUIPMENT	2013		
	0	502-2000		2341	2341-ST-008	FINES STOCKPILE MOBILE STACKER	STACKER / STOCKPILE		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 662 TPH	/ 25 hp No	BELT SPEED 350 FPM @ 18 DEGREES	H349000-2340-05-030-0001 / /	PM001	MASABA MINING EQUIPMENT	2013		

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
												Design Data						Supp. Information		Diagrams				
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift	
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0	502-2000		2342	2342-CH-015	RECLAIM CONVEYOR DISCHARGE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 6000 TPH	/ / /	NOMINAL: 4500 TPH	H349000-2340-05-030-0001	PM002	FAM	2014	
	0	502-2000		2342	2342-CH-026	RECLAIM CONVEYOR MOBILE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ / /		H349000-2340-05-030-0001	PM002	FAM	2014	
	0	502-2000		2342	2342-CH-027	RECLAIM CONVEYOR MOBILE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ / /		H349000-2340-05-030-0001	PM002	FAM	2014	
	0	502-2000		2342	2342-CH-028	RECLAIM CONVEYOR MOBILE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ / /		H349000-2340-05-030-0001	PM002	FAM	2014	
	0	502-2000		2342	2342-CH-029	RECLAIM CONVEYOR MOBILE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ / /		H349000-2340-05-030-0001	PM002	FAM	2014	
	0	502-2000		2342	2342-CV-001	RECLAIM CONVEYOR	CONVEYING		NEW	FINAL	SANJAY DAHIYA		L: 850000 W: 1524 H: 47000 VERTICAL LIFT	SEE REMARKS		INTERMITTENT	DESIGN: 6000 TPH	/ 3090 hp No	NOMINAL: 4500 TPH; INSTALLED DRY WEIGHT = 1032700 KG; GALLERY WEIGHT = 411400	H349000-2340-05-030-0001	PM002	FAM	2014	
	0			2342	2342-MT-001	RECLAIM CONVEYOR		2342-CV-001	NEW							INTERMITTENT		/ 3090 hp /		/ / /	PM002			
	0	502-2000		2342	2342-CV-023	JUMP CONVEYOR	CONVEYING	2342-CV-001	NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	502-2000		2342	2342-CV-024	JUMP CONVEYOR	CONVEYING	2342-CV-001	NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ 25 hp No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	502-2000		2342	2342-CV-025	JUMP CONVEYOR	CONVEYING	2342-CV-001	NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ 25 hp No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	502-2000		2342	2342-CV-030	JUMP CONVEYOR	CONVEYING	2342-CV-001	NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ 25 hp No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	502-2000		2342	2342-CV-031	JUMP CONVEYOR	CONVEYING	2342-CV-001	NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ 25 hp No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	502-2000		2342	2342-CV-032	JUMP CONVEYOR	CONVEYING	2342-CV-001	NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ 25 hp No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	502-2000		2342	2342-FE-002	MOBILE FEEDER	FEEDER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 2500 TPH	/ 135 hp No	NOMINAL: 1800 TPH	H349000-2340-05-030-0001	PM001	MASABA MINING EQUIPMENT	2013	
	0	502-2000		2342	2342-FE-003	MOBILE FEEDER	FEEDER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 2500 TPH	/ 135 hp No	NOMINAL: 1800 TPH	H349000-2340-05-030-0001	PM001	MASABA MINING EQUIPMENT	2013	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
												Design Data						Supp. Information		Diagrams				
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift	
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0	502-2000		2342	2342-FE-004	MOBILE FEEDER	FEEDER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 2500 TPH	/ 135 hp No	NOMINAL: 1800 TPH	H349000-2340-05-030-0001 / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	502-2000		2342	2342-HP-022	SAMPLER BIN	HOPPER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT		/ / /		H349000-2340-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2342	2342-SA-019	ORE SAMPLER	SAMPLER		NEW	FINAL	SANJAY DAHIYA		L: N/A W: N/A H: N/A			INTERMITTENT		/ 33 hp No	WEIGHTS AND DIMENSIONS TO BE AVAILABLE DURING DETAILED ENGINEERING	H349000-2340-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2342	2342-SC-018	BELT SCALE	SCREEN		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 6000 TPH	/ / No	NOMINAL: 4500 TPH	H349000-2340-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2351	2351-CH-003	SHIPLOADER PROPORTIONAL GATE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 6000 TPH	/ / /	NOMINAL: 4500 TPH	H349000-2350-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2351	2351-CH-004	SHIPLOADING PROPORTIONAL DIVERTER DISCHARGE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 3500 TPH	/ / /	NOMINAL: 2250 TPH	H349000-2350-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2351	2351-CH-005	SHIPLOADING PROPORTIONAL DIVERTER DISCHARGE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 3500 TPH	/ / /	NOMINAL: 2250 TPH	H349000-2350-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2351	2351-CH-006	SHIPLOADER DISCHARGE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 3500 TPH	/ / /	NOMINAL: 2250 TPH	H349000-2350-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2351	2351-CH-008	SHIPLOADER LINK CONVEYOR DISCHARGE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 3500 TPH	/ / /	NOMINAL: 2250 TPH	H349000-2350-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2351	2351-CH-009	SHIPLOADER DISCHARGE CHUTE	CHUTE / DIVERTER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	DESIGN: 3500 TPH	/ / /	NOMINAL: 2250 TPH	H349000-2350-05-030-0001 / /	PM002	FAM	2014	
	0	502-2000		2351	2351-CV-007	SHIPLOADER LINK CONVEYOR	CONVEYING		NEW	FINAL	SANJAY DAHIYA			212330		INTERMITTENT	DESIGN: 3500 TPH	/ 161.53 hp No	NOMINAL: 2250 TPH; WEIGHT INCLUDES CONVEYOR + TRUSS STRUCTURE + MIDDLE COLUMN + DIVIDER CHUTE	H349000-2350-05-030-0001 / /	PM002	FAM	2014	
	0			2351	2351-MT-007A	SHIPLOADER LINK CONVEYOR DRIVE		2351-CV-007	NEW							INTERMITTENT		/ 125 hp /		/ / /	PM002			
	0			2351	2351-MT-007B	SHIPLOADER LINK CONVEYOR BRAKE		2351-CV-007	NEW							INTERMITTENT		/ 0.68 hp /		/ / /	PM002			
	0			2351	2351-MT-007C	SHIPLOADER LINK CONVEYOR DIVIDER CHUTE MOVING SADDLE		2351-CV-007	NEW							INTERMITTENT		/ 3.65 hp /		/ / /	PM002			
	0			2351	2351-MT-007D	SHIPLOADER LINK CONVEYOR DEDUSTING SYSTEM FAN		2351-CV-007	NEW							INTERMITTENT		/ 14.8 hp /		/ / /	PM002			

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																					Name Plate				PID No.
																		Emergency Required (Y/N)		Datasheet No.					
	0			2351	2351-MT-007E	SHIPLOADER LINK CONVEYOR DEDUSTING SYSTEM COMPRESSOR		2351-CV-007	NEW						INTERMITTENT		/ 5.4 hp /		/ / /	PM002					
	0			2351	2351-MT-007F	SHIPLOADER LINK CONVEYOR MAINTENANCE WINCH		2351-CV-007	NEW						INTERMITTENT		/ 6 hp /		/ / /	PM002					
	0			2351	2351-MT-007G	SHIPLOADER LINK CONVEYOR MAINTENANCE WINCH		2351-CV-007	NEW						INTERMITTENT		/ 6 hp /		/ / /	PM002					
	0	502-2000		2351	2351-SL-001	SHIPLOADER	SHIPLOADER		NEW	FINAL	SANJAY DAHIYA			1960000		INTERMITTENT	29M MAX RADIUS; 6000 TPH DESIG	/ 645.24 hp No		H349000-2350-05-030-0001 / /	PM002	FAM	2014		
	0			2351	2351-MT-001A	SHIPLOADER BOOM CONVEYOR DRIVE		2351-SL-001	NEW						INTERMITTENT		/ 90 hp /		/ / /	PM002					
	0			2351	2351-MT-001AA	SPOT		2351-SL-001	NEW						INTERMITTENT		/ 7 hp /		/ / /	PM002					
	0			2351	2351-MT-001AB	FEEDER CABIN		2351-SL-001	NEW						INTERMITTENT		/ 84 hp /		/ / /	PM002					
	0			2351	2351-MT-001B	SHIPLOADER BOOM CONVEYOR BRAKE		2351-SL-001	NEW						INTERMITTENT		/ 0.68 hp /		/ / /	PM002					
	0			2351	2351-MT-001C	SHIPLOADER HOISTING WINCH DRIVE TELESCOPIC CHUTE		2351-SL-001	NEW						INTERMITTENT		/ 60 hp /		/ / /	PM002					
	0			2351	2351-MT-001D	SHIPLOADER SLEWING DRIVE		2351-SL-001	NEW						INTERMITTENT		/ 12 hp /		/ / /	PM002					
	0			2351	2351-MT-001E	SHIPLOADER SLEWING DRIVE		2351-SL-001	NEW						INTERMITTENT		/ 12 hp /		/ / /	PM002					
	0			2351	2351-MT-001F	SHIPLOADER SLEWING DRIVE BRAKE		2351-SL-001	NEW						INTERMITTENT		/ 0.68 hp /		/ / /	PM002					
	0			2351	2351-MT-001G	SHIPLOADER SLEWING DRIVE BRAKE		2351-SL-001	NEW						INTERMITTENT		/ 0.68 hp /		/ / /	PM002					
	0			2351	2351-MT-001H	SHIPLOADER SLEWING DRIVE TRIMMING SPOON		2351-SL-001	NEW						INTERMITTENT		/ 1.2 hp /		/ / /	PM002					
	0			2351	2351-MT-001J	SHIPLOADER LUFFING DRIVE TRIMMING SPOON		2351-SL-001	NEW						INTERMITTENT		/ 5.5 hp /		/ / /	PM002					

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0			2351	2351-MT-001K	SHIPLOADER SHUTTLE DRIVE DISCHARGE CONVEYOR		2351-SL-001	NEW						INTERMITTENT		/ 48.2 hp /		/ /	PM002				
	0			2351	2351-MT-001L	SHIPLOADER SHUTTLE DRIVE FAN		2351-SL-001	NEW						INTERMITTENT		/ 6 hp /		/ /	PM002				
	0			2351	2351-MT-001M	SHIPLOADER CENTRAL LUBE SYSTEM		2351-SL-001	NEW						INTERMITTENT		/ 0.5 hp /		/ /	PM002				
	0			2351	2351-MT-001N	SHIPLOADER PINION LUBE SYSTEM		2351-SL-001	NEW						INTERMITTENT		/ 0.5 hp /		/ /	PM002				
	0			2351	2351-MT-001P	SHIPLOADER DEDUSTING SYSTEM FAN		2351-SL-001	NEW						INTERMITTENT		/ 5.4 hp /		/ /	PM002				
	0			2351	2351-MT-001Q	SHIPLOADER DEDUSTING SYSTEM COMPRESSOR		2351-SL-001	NEW						INTERMITTENT		/ 8.8 hp /		/ /	PM002				
	0			2351	2351-MT-001R	SHIPLOADER DEDUSTING SYSTEM FAN		2351-SL-001	NEW						INTERMITTENT		/ 20.3 hp /		/ /	PM002				
	0			2351	2351-MT-001S	SHIPLOADER DEDUSTING SYSTEM COMPRESSOR		2351-SL-001	NEW						INTERMITTENT		/ 8.8 hp /		/ /	PM002				
	0			2351	2351-MT-001T	SHIPLOADER MAINTENANCE WINCH		2351-SL-001	NEW						INTERMITTENT		/ 6 hp /		/ /	PM002				
	0			2351	2351-MT-001U	SHIPLOADER MAINTENANCE WINCH		2351-SL-001	NEW						INTERMITTENT		/ 6 hp /		/ /	PM002				
	0			2351	2351-MT-001V	AIR CONDITIONER E-HOUSE		2351-SL-001	NEW						INTERMITTENT		/ 60 hp /		/ /	PM002				
	0			2351	2351-MT-001W	HEATER E-HOUSE		2351-SL-001	NEW						INTERMITTENT		/ 54 hp /		/ /	PM002				
	0			2351	2351-MT-001X	DUST COLLECTOR E-HOUSE		2351-SL-001	NEW						INTERMITTENT		/ 40 hp /		/ /	PM002				
	0			2351	2351-MT-001Y	WELDING RECEPTACLE		2351-SL-001	NEW						INTERMITTENT		/ 80 hp /		/ /	PM002				
	0			2351	2351-MT-001Z	HEATER/ILLUMINATION OUTDOOR/INDOOR SWITCH GEAR		2351-SL-001	NEW						INTERMITTENT		/ 27 hp /		/ /	PM002				

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																		Emergency Required (Y/N)		Datasheet No.				
	0	502-2000		2351	2351-SL-002	SHIPLOADER	SHIPLOADER		NEW	FINAL	SANJAY DAHIYA					INTERMITTENT	29M MAX RADIUS; 6000 TPH DESIG	/ 1557.64 hp No		H349000-2350-05-030-0001	PM002	FAM	2014	
	0			2351	2351-MT-002A	SHIPLOADER BOOM CONVEYOR DRIVE		2351-SL-002	NEW							INTERMITTENT		/ 150 hp /		/ / /	PM002			
	0			2351	2351-MT-002AA	SPOT		2351-SL-002	NEW							INTERMITTENT		/ 7 hp /		/ / /	PM002			
	0			2351	2351-MT-002AB	FEEDER CABIN		2351-SL-002	NEW							INTERMITTENT		/ 940 hp /		/ / /	PM002			
	0			2351	2351-MT-002B	SHIPLOADER BOOM CONVEYOR BRAKE		2351-SL-002	NEW							INTERMITTENT		/ 0.68 hp /		/ / /	PM002			
	0			2351	2351-MT-002C	SHIPLOADER HOISTING WINCH DRIVE TELESCOPIC CHUTE		2351-SL-002	NEW							INTERMITTENT		/ 60 hp /		/ / /	PM002			
	0			2351	2351-MT-002D	SHIPLOADER SLEWING DRIVE		2351-SL-002	NEW							INTERMITTENT		/ 10.2 hp /		/ / /	PM002			
	0			2351	2351-MT-002E	SHIPLOADER SLEWING DRIVE		2351-SL-002	NEW							INTERMITTENT		/ 10.2 hp /		/ / /	PM002			
	0			2351	2351-MT-002F	SHIPLOADER SLEWING DRIVE BRAKE		2351-SL-002	NEW							INTERMITTENT		/ 0.68 hp /		/ / /	PM002			
	0			2351	2351-MT-002G	SHIPLOADER SLEWING DRIVE BRAKE		2351-SL-002	NEW							INTERMITTENT		/ 0.68 hp /		/ / /	PM002			
	0			2351	2351-MT-002H	SHIPLOADER SLEWING DRIVE TRIMMING SPOON		2351-SL-002	NEW							INTERMITTENT		/ 1.2 hp /		/ / /	PM002			
	0			2351	2351-MT-002J	SHIPLOADER LUFFING DRIVE TRIMMING SPOON		2351-SL-002	NEW							INTERMITTENT		/ 5.5 hp /		/ / /	PM002			
	0			2351	2351-MT-002K	SHIPLOADER SHUTTLE DRIVE DISCHARGE CONVEYOR		2351-SL-002	NEW							INTERMITTENT		/ 48.2 hp /		/ / /	PM002			
	0			2351	2351-MT-002L	SHIPLOADER SHUTTLE DRIVE BRAKE		2351-SL-002	NEW							INTERMITTENT		/ 6 hp /		/ / /	PM002			
	0			2351	2351-MT-002M	SHIPLOADER CENTRAL LUBE SYSTEM		2351-SL-002	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PM002			

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																	Emergency Required (Y/N)		Datasheet No.					
	0			2351	2351-MT-002N	SHIPLOADER PINION LUBE SYSTEM		2351-SL-002	NEW						INTERMITTENT		/ 0.5 hp /		/ /	PM002				
	0			2351	2351-MT-002P	SHIPLOADER DEDUSTING SYSTEM FAN		2351-SL-002	NEW						INTERMITTENT		/ 5.4 hp /		/ /	PM002				
	0			2351	2351-MT-002Q	SHIPLOADER DEDUSTING SYSTEM COMPRESSOR		2351-SL-002	NEW						INTERMITTENT		/ 8.8 hp /		/ /	PM002				
	0			2351	2351-MT-002R	SHIPLOADER DEDUSTING SYSTEM FAN		2351-SL-002	NEW						INTERMITTENT		/ 20.3 hp /		/ /	PM002				
	0			2351	2351-MT-002S	SHIPLOADER DEDUSTING SYSTEM COMPRESSOR		2351-SL-002	NEW						INTERMITTENT		/ 8.8 hp /		/ /	PM002				
	0			2351	2351-MT-002T	SHIPLOADER MAINTENANCE WINCH		2351-SL-002	NEW						INTERMITTENT		/ 6 hp /		/ /	PM002				
	0			2351	2351-MT-002U	SHIPLOADER MAINTENANCE WINCH		2351-SL-002	NEW						INTERMITTENT		/ 6 hp /		/ /	PM002				
	0			2351	2351-MT-002V	AIR CONDITIONER E-HOUSE		2351-SL-002	NEW						INTERMITTENT		/ 60 hp /		/ /	PM002				
	0			2351	2351-MT-002W	HEATER E-HOUSE		2351-SL-002	NEW						INTERMITTENT		/ 54 hp /		/ /	PM002				
	0			2351	2351-MT-002X	DUST COLLECTOR E-HOUSE		2351-SL-002	NEW						INTERMITTENT		/ 40 hp /		/ /	PM002				
	0			2351	2351-MT-002Y	WELDING RECEPTACLE		2351-SL-002	NEW						INTERMITTENT		/ 80 hp /		/ /	PM002				
	0			2351	2351-MT-002Z	HEATER/ILLUMINATION OUTDOOR/INDOOR SWITCH GEAR		2351-SL-002	NEW						INTERMITTENT		/ 27 hp /		/ /	PM002				
	0	502-2000		2510	2510-PP-001	RAW SEWAGE LIFT STATION	PUMP		NEW	PRELIMINARY	RUSI KAPADIA				INTERMITTENT		/ / No		H349000-2720-05-030-0002	PM009		2013		
	0	502-2000		2513	2513-MO-001	AMBULANCE	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 5715 W: 1752 H: 2032	6350		INTERMITTENT		/ / /	WHEELED COACH TYPE 1, 4X4; 7.3L POWER STROKE	/ / /	PM101	FORD F350	2013	
	0	502-2000		2513	2513-MO-002	FIRE TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 10540 W: 3100 H: 3810	16500		INTERMITTENT	1500 GAL WATER TANK	/ / /	210 GAL FOAM TANK; 450 LB DRY CHEMICAL TANK; ARFF WITH SNOZZLE	/ / /	PM101	OSHKOSH T1500	2013	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																		Emergency Required (Y/N)		Datasheet No.				
	0	502-2000		2513	2513-PP-005	EMERGENCY RESPONSE OFFICE RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	H349000-2720-05-030-0003 / / /	PX001	SIMER JET PUMPS 2205C	2013	
	0			2513	2513-MT-005	RAW WATER TANK PUMP		2513-PP-005	NEW							INTERMITTENT		/ 0.5 hp /	 / / /	PX001				
	0	502-2000		2513	2513-PP-021	MILNE EMERGENCY RESPONSE GARAGE FUEL OIL PUMP (PUMP)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	 / / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			2513	2513-MT-021	FUEL OIL PUMP		2513-PP-021	NEW							INTERMITTENT		/ 0.5 hp /	 / / /	PX002				
	0	502-2000		2513	2513-PP-022	MILNE EMERGENCY RESPONSE GARAGE FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	 / / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			2513	2513-MT-022	FUEL OIL PUMP		2513-PP-022	NEW							INTERMITTENT		/ 0.5 hp /	 / / /	PX002				
	0	502-2000		2513	2513-SQ-010	DRY CHEMICAL REFILL STATION	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No	DRY POWDER CHEMICAL HANDLING SYSTEM	 / / /	PM104	TYCO FIRE PROTECTION	2013	
	0	502-2000		2513	2513-TK-003	EMERGENCY RESPONSE OFFICE SEWAGE COLLECTION TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 3791 W: 1829 H: 610			INTERMITTENT	1000 GAL	/ / /	RECTANGULAR TANK	H349000-2720-05-030-0003 / / /	PX001	LAGRANGE MECHANICAL SERVICES	2013	
	0	502-2000		2513	2513-TK-004	EMERGENCY RESPONSE OFFICE RAW WATER TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 1613 W: 737 H: 1676			CONTINUOUS	400 GAL TANK	/ / /	FREESTANDING WATER TANK	H349000-2720-05-030-0003 / / /	PX001	NORWESCO	2013	
	0	502-2000		2513	2513-TK-023	MILNE EMERGENCY RESPONSE GARAGE DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS	10000 L	/ / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	 / / /	PX002	DTE ULC601-07	2013	
	0	502-2000		2521	2521-PP-003	MAINTENANCE BUILDING FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	 / / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			2521	2521-MT-003	FUEL OIL PUMP		2521-PP-003	NEW							INTERMITTENT		/ 0.5 hp /	 / / /	PX002				
	0	502-2000		2521	2521-PP-004	MAINTENANCE BUILDING FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	 / / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			2521	2521-MT-004	FUEL OIL PUMP		2521-PP-004	NEW							INTERMITTENT		/ 0.5 hp /	 / / /	PX002				
	0	502-2000		2521	2521-PP-011	MILNE WELDING SHOP FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	 / / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	

Mechanical Equipment and Motor List

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																					Name Plate				PID No.
	0			2521	2521-MT-011	FUEL OIL PUMP		2521-PP-011	NEW					INTERMITTENT		/ 0.5 hp /		/ / /	PX002						
	0	502-2000		2521	2521-PP-012	MILNE WELDING SHOP FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013		
	0			2521	2521-MT-012	FUEL OIL PUMP		2521-PP-012	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002				
	0	502-2000		2521	2521-PP-051	WORKSHOP OFFICE WASHCAR RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	H349000-2720-05-030-0003	PX001	SIMER JET PUMPS 2205C	2013		
	0			2521	2521-MT-051	RAW WATER TANK PUMP		2521-PP-051	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX001				
	0	502-2000		2521	2521-TK-005	MILNE WELDING SHOP DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS	10000 L	/ / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	/ / /	PX002	DTE ULC601-07	2013		
	0	502-2000		2521	2521-TK-013	MAINTENANCE BUILDING DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS	20000 L	/ / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	/ / /	PX002	DTE ULC601-07	2013		
	0	502-2000		2521	2521-TK-050	WORKSHOP OFFICE WASHCAR RAW WATER TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 1803 W: 1245 H: 1346			CONTINUOUS	525 GAL TANK	/ / /	HORIZONTAL TANK WITH >48 HOURS SUPPLY	H349000-2720-05-030-0003	PX001	PLASTIC-MART 866-310-2556	2013		
	0	502-2000		2521	2521-TK-053	WORKSHOP OFFICE WASHCAR SEWAGE COLLECTION TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 3791 W: 1829 H: 610			INTERMITTENT	1000 GAL	/ / /	RECTANGULAR TANK	H349000-2720-05-030-0003	PX001	LAGRANGE MECHANICAL SERVICES	2013		
	0	502-2000		2522	2522-SQ-001	EVAC TANK	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1118 W: 508 H: 1093	200		INTERMITTENT	60 GAL TANK	/ / No	SAGE OIL VAC FLUID RECOVERY SYSTEM - 120 GALLONS	/ / /	PM104	NORTHERN TOOL 30070V	2013		
	0	502-2000		2522	2522-SQ-003	DRILL PRESS	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 508 W: 356 H: 1778	120		INTERMITTENT	CHUCK CAPACITY 15.9 MM	/ 2.7 hp No	LENGTH AND WIDTH ARE TABLE DIMENSIONS; 22" WITH LASER	/ / /	PM104	AG - DPE18-900	2013		
	0	502-2000		2522	2522-SQ-004	MAGNETIC BASE DRILL	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			33		INTERMITTENT	1650 LBS DRILL POINT PRESSURE	/ 0.81 hp No	1/2 " CHUCK SIZE	/ / /	PM104	AG - MTL4210-1	2014		
	0	502-2000		2522	2522-SQ-005	OIL FILTER PRESS	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1524 W: 914 H: 2640	680		INTERMITTENT	32 TON CRUSHING FORCE	/ 3.4 hp No	57 SECOND CYCLE TIME	/ / /	PM104	OBERG P300	2013		
	0	502-2000		2522	2522-SQ-006	HYDRAULIC PORTA POWER PUMP	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014		
	0	502-2000		2522	2522-SQ-009	WELDING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 965 W: 584 H: 762	192		INTERMITTENT		/ 54 hp No	452 MIGRUNNER DIMENSION PACKAGE - 500 AMP	/ / /	PM104	AG - MLW951-277	2013		

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																		Name Plate	PID No.						
																	Emergency Required (Y/N)		Datasheet No.						
	0	502-2000		2522	2522-SQ-010	WELDING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 965 W: 584 H: 762	192		INTERMITTENT		/ 54 hp No	452 MIGRUNNER DIMENSION PACKAGE - 500 AMP	/ / /	PM104	AG - MLW951-277	2013		
	0	502-2000		2522	2522-SQ-011	PORTABLE WELDING FUME EXTRACTOR	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			73		INTERMITTENT	35 M2 FILTER AREA	/ 1 hp No		/ / /	PM104	AG - NED12634345	2013		
	0	502-2000		2522	2522-SQ-012	PORTABLE WELDING SPARK PROTECTOR	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG - NED12375241	2013		
	0	502-2000		2522	2522-SQ-014	SWEEPER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 4.7 hp No	ELECTRIC - AREA 20000 FT2	/ / /	PM104	AG	2013		
	0	502-2000		2522	2522-SQ-018	TIRE CHANGER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 2.03 hp No	RIM DIAMATERS: EXTERNAL 9'-30", INTERNAL DIAMETER 11"-32"	/ / /	PM104	COATS APX80A	2013		
	0	502-2000		2522	2522-SQ-022	BULK FLUID DISTRIBUTION SYSTEM	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No	OILS, LUBRICANT, COOLANT, GREASE,WATER (WASHDOWN)	/ / /	PM104	AG	2013		
	0	502-2000		2522	2522-SQ-023	EVAC TANK	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1118 W: 508 H: 1093	200		INTERMITTENT	60 GAL TANK	/ / No	SAGE OIL VAC FLUID RECOVERY SYSTEM - 120 GALLONS	/ / /	PM104	NORTHERN TOOL 30070V	2013		
	0	502-2000		2522	2522-SQ-025	WELDING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 965 W: 584 H: 762	192		INTERMITTENT		/ 54 hp No	452 MIGRUNNER DIMENSION PACKAGE - 500 AMP	/ / /	PM104	AG - MLW951-277	2013		
	0	502-2000		2522	2522-SQ-026	PARTS WASHER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1070 W: 560 H: 406	84		INTERMITTENT	40 GAL TANK CAPACITY	/ 2.03 hp No	DIMENSIONS ARE FOR THE TANK ITSELF; SOLV DELUXE HANDIKLEEN	/ / /	PM104	AG - GRYPL422A	2013		
	0	502-2000		2522	2522-SQ-027	PARTS WASHER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1070 W: 560 H: 406	84		INTERMITTENT	40 GAL TANK CAPACITY	/ 2.03 hp No	DIMENSIONS ARE FOR THE TANK ITSELF; SOLV DELUXE HANDIKLEEN	/ / /	PM104	AG - GRYPL422A	2013		
	0	502-2000		2522	2522-SQ-028	TIRE SPREADER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT	MAX TIRE: 18R-22.5"	/ 2.7 hp No	AIR POWERED WITH LYING BASE. 220V MAX. 18R/22.5 INCH	/ / /	PM104	ZHUHAI TEAMROC TR-S825	2013		
	0	502-2000		2522	2522-SQ-029	BENCH GRINDER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		W: 610 H: 345			INTERMITTENT	10 " WHEEL SIZE	/ 1 hp No	HD 10" 1 HP 120V	/ / /	PM104	AG - WSWBG10D	2014		
	0			2522	2522-MT-029	BENCH GRINDER		2522-SQ-029	NEW							INTERMITTENT		/ 1 hp /		/ / /	PM104				
	0	502-2000		2522	2522-SQ-030	BENCH GRINDER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		W: 610 H: 345			INTERMITTENT	10 " WHEEL SIZE	/ 1 hp No	HD 10" 1 HP 120V	/ / /	PM104	AG - WSWBG10D	2014		
	0			2522	2522-MT-030	BENCH GRINDER		2522-SQ-030	NEW							INTERMITTENT		/ 1 hp /		/ / /	PM104				

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																					Name Plate				PID No.
																		Emergency Required (Y/N)		Datasheet No.					
	0	502-2000		2522	2522-SQ-033	TRUCK MOUNT GOODALL BOOST SYSTEM	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014		
	0	502-2000		2522	2522-SQ-034	GOODALL BOOST SYSTEM	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014		
	0	502-2000		2522	2522-SQ-037	A/C RECOVERY RECHARGE UNIT	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 584 W: 864 H: 1120	110		INTERMITTENT	MAX TANK SIZE 30 LBS	/ / No	MULTI-REFRIGERANT	/ / /	PM104	ROBINAIR RBN17800B	2014		
	0	502-2000		2522	2522-SQ-038	BATTERY CHARGER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG - WSW1JYU3	2014		
	0	502-2000		2522	2522-SQ-039	BATTERY CHARGER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG - WSW1JYU3	2014		
	0	502-2000		2522	2522-SQ-040	TUBE BENDER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014		
	0	502-2000		2540	2540-PP-002	MILNE WASTE MANAGEMENT BUILDING FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013		
	0			2540	2540-MT-002	FUEL OIL PUMP		2540-PP-002	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002				
	0	502-2000		2540	2540-PP-003	MILNE WASTE MANAGEMENT BUILDING FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013		
	0			2540	2540-MT-003	FUEL OIL PUMP		2540-PP-003	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002				
	0	502-2000		2540	2540-SQ-002	AEROSOL CAN RECYCLING SYSTEM	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			5		INTERMITTENT	CAPABLE OF 76, 114, AND 208 L	/ / No		/ / /	PM104	AG - SAYCPU03	2013		
	0	502-2000		2540	2540-SQ-003	DRUM CRUSHER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			650		INTERMITTENT	38000 LBS OF CRUSHING PRESSURE	/ 6.8 hp No	CRUSHES 55 GAL DRUMS TO 6" HIGH; RESETS IN 25 SECONDS	/ / /	PM104	AG - VESHDC900IDC	2013		
	0	502-2000		2540	2540-SQ-004	PLATFORM SCALE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT	10 TON	/ / No	10 TON	/ / /	PM104	AG - OHAVX32XW10000X	2014		
	0	502-2000		2540	2540-TK-003	MILNE WASTE MANAGEMENT BUILDING DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS	20000 L	/ / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	/ / /	PX002	DTE ULC601-07	2013		
	0	502-2000		2540	2540-VP-001	WASTE INCINERATOR VENDOR PACKAGE	VENDOR PACKAGE		NEW	PRELIMINARY	MATTHEW BUYKX					-		/ / /		H349000-2540-05-030-0001	TX001		2013		

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																		Name Plate			PID No.			
																	Emergency Required (Y/N)		Datasheet No.					
	0	502-2000		2610	2610-PP-001	OIL WATER SEPARATOR FEED PUMP	PUMP		NEW	CERTIFIED FINAL	GRAHAM BURTON					CONTINUOUS		/ / No		/ / /	PM005		2013	
	0	502-2000		2610	2610-PP-002	OIL WATER SEPARATOR FEED PUMP	PUMP		NEW	CERTIFIED FINAL	GRAHAM BURTON					CONTINUOUS		/ / No		/ / /	PM005		2013	
	0	502-2000		2613	2613-FD-013	EXISTING DIESEL FUEL DISPENSING MODULE	FUEL DISPENSER		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2013	
	0	502-2000		2613	2613-FD-014	DIESEL FUEL DISPENSING MODULE	FUEL DISPENSER		NEW	PRELIMINARY	RUSI KAPADIA					INTERMITTENT		/ / No		/ / /	PM004		2013	
	0	502-2000		2613	2613-PP-007	DIESEL FUEL DISPENSING MODULE ARCTIC DIESEL PUMP NO.1	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	502-2000		2613	2613-PP-008	DIESEL FUEL DISPENSING MODULE ARCTIC DIESEL PUMP NO.2	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	502-2000		2613	2613-PP-009	DIESEL FUEL DISPENSING MODULE ARCTIC DIESEL PUMP NO.3	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	502-2000		2613	2613-PP-010	DIESEL FUEL DISPENSING MODULE ARCTIC DIESEL PUMP NO.4	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	502-2000		2613	2613-PP-011	DIESEL FUEL DISPENSING MODULE ARCTIC DIESEL PUMP NO.5	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	502-2000		2613	2613-PP-012	DIESEL FUEL DISPENSING MODULE ARCTIC DIESEL PUMP NO.6	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	502-2000		2613	2613-TK-001	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 27800 DI H: 15250			CONTINUOUS	10 ML	/ / /		/ / /	PM004		2013	
	0	502-2000		2613	2613-TK-002	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 27800 DI H: 15250			CONTINUOUS	10 ML	/ / /		/ / /	PM004		2013	
	0	502-2000		2613	2613-TK-003	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 27800 DI H: 15250			CONTINUOUS	10 ML	/ / /		/ / /	PM004		2013	
	0	502-2000		2613	2613-TK-004	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 27800 DI H: 15250			CONTINUOUS	10 ML	/ / /		/ / /	PM004		2013	
	0	502-2000		2613	2613-TK-005	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 25600 DI H: 9760			CONTINUOUS	5 ML	/ / /		/ / /	PM004			

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0	502-2000		2613	2613-TK-006	ARCTIC DIESEL TANK	TANK		EXISTING	EXISTING	FLOYD BUTTS		W: 25600 DI H: 9760			CONTINUOUS	5 ML	/ / /		/ / /	PM004			
	0	502-2000		2614	2614-FD-011	JET-A1 FUEL DISPENSING MODULE	FUEL DISPENSER		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2013	
	0	502-2000		2614	2614-FS-003	JET-A1 FUEL DIESPENSING MODULE FUELLING STATION	FIRE SERVICES		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / /		/ / /	PM004		2014	
	0	502-2000		2614	2614-FS-004	JET-A1 FUEL DIESPENSING MODULE FUELLING STATION	FIRE SERVICES		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / /		/ / /	PM004		2014	
	0	502-2000		2614	2614-PP-001	JET-A1 FUEL DIESPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	502-2000		2614	2614-PP-002	JET-A1 FUEL DIESPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	502-2000		2614	2614-TK-007	JET-A1 TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 10250 DI H: 9140			CONTINUOUS	750 kL	/ / /		/ / /	PM004		2013	
	0	502-2000		2614	2614-TK-008	JET-A1 TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 10250 DI H: 9140			CONTINUOUS	750 kL	/ / /		/ / /	PM004		2013	
	0	502-2000		2614	2614-TK-009	JET-A1 TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 10250 DI H: 9140			CONTINUOUS	750 kL	/ / /		/ / /	PM004		2014	
	0	502-2000		2614	2614-TK-010	JET-A1 TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 10250 DI H: 9140			CONTINUOUS	750 kL	/ / /		/ / /	PM004		2014	
	0	502-2000		2619	2619-GE-001	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	
	0	502-2000		2619	2619-GE-002	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	
	0	502-2000		2619	2619-GE-003	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	
	0	502-2000		2619	2619-GE-004	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	
	0	502-2000		2619	2619-GE-005	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0	502-2000		2619	2619-GE-006	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2014	
	0	502-2000		2619	2619-GE-007	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2014	
	0	502-2000		2720	2720-PP-002	RAW WATER DISTRIBUTION PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					CONTINUOUS		/ / No		H349000-2720-05-030-0001 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-003	RAW WATER DISTRIBUTION PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					STANDBY		/ / No		H349000-2720-05-030-0001 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-004	DIESEL FIRE WATER PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-2720-05-030-0001 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-005	ELECTRIC FIRE WATER PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					STANDBY		/ / No		H349000-2720-05-030-0001 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-006	JOCKEY PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					STANDBY		/ / No		H349000-2720-05-030-0001 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-009	POTABLE WATER DISCHARGE PUMP NO.1	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-2720-05-0002 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-010	POTABLE WATER DISCHARGE PUMP NO.2	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-2720-05-0002 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-012	BACKWASH SLURRY PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-2720-05-030-0002 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-013	CLEAN BACKWASH PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-2720-05-030-0002 / / /	TX001		2013	
	0	502-2000		2720	2720-PP-021	RAW WATER UNLOADING PUMP	PUMP		NEW	CERTIFIED FINAL	GRAHAM BURTON					CONTINUOUS		/ / No	3" x 3"	/ / /	PM010	HAYWARD GORDON S-3	2013	
	0	502-2000		2720	2720-PP-031	MILNE WATER BUILDING FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			2720	2720-MT-031	FUEL OIL PUMP		2720-PP-031	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002			
	0	502-2000		2720	2720-PP-032	MILNE WATER BUILDING FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information	Diagrams	Enquiry No	Manufacturer / Model No.	Sealift		
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks				PFD No.	
												Name Plate	PID No.	Emergency Required (Y/N)	Datasheet No.									
	0			2720	2720-MT-032	FUEL OIL PUMP		2720-PP-032	NEW						INTERMITTENT		/ 0.5 hp /	/ / /	PX002					
	0	502-2000		2720	2720-TK-001	RAW WATER TANK	TANK		NEW	PRELIMINARY	MATTHEW BUYKX					CONTINUOUS	/ / /		H349000-2720-05-030-0001	TX001		2013		
	0	502-2000		2720	2720-TK-007	FIRE WATER TANK	TANK		NEW	PRELIMINARY	MATTHEW BUYKX					CONTINUOUS	/ / /		H349000-2720-05-030-0001	TX001		2013		
	0	502-2000		2720	2720-TK-008	POTABLE WATER STORAGE TANK	TANK		NEW	PRELIMINARY	MATTHEW BUYKX					CONTINUOUS	/ / /		H349000-2720-05-030-0002	TX001		2013		
	0	502-2000		2720	2720-TK-011	BACKWASH SETTLING TANK	TANK		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT	/ / /		H349000-2720-05-0002	TX001		2013		
	0	502-2000		2720	2720-TK-033	MILNE WATER BUILDING DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS	10000 L / / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	/ / /	PX002	DTE ULC601-07	2013		
	0	502-2000		2720	2720-VP-020	POTABLE WATER TREATMENT PLANT VENDOR PACKAGE VENDOR PACKAGE	VENDOR PACKAGE		NEW	PRELIMINARY	RUSI KAPADIA					-	/ / /		/ / /	TX001		2013		
	0	502-2000		2731	2731-PP-003	TREATED EFFLUENT DISCHARGE PUMP NO.1	PUMP		NEW	PRELIMINARY	RUSI KAPADIA					INTERMITTENT	/ / No		/ / /	PM009		2013		
	0	502-2000		2731	2731-PP-004	TREATED EFFLUENT DISCHARGE PUMP NO.2	PUMP		NEW	PRELIMINARY	RUSI KAPADIA					INTERMITTENT	/ / No		/ / /	PM009		2013		
	0	502-2000		2731	2731-SC-001	SCREEN	SCREEN		NEW	PRELIMINARY	RUSI KAPADIA					INTERMITTENT	/ / /		/ / /	PM009		2013		
	0	502-2000		2731	2731-TK-002	TREATED EFFLUENT TANK	TANK		NEW	PRELIMINARY	RUSI KAPADIA					INTERMITTENT	/ / /		/ / /	PM009		2013		
	0	502-2000		2731	2731-VP-005	SEWAGE TREATMENT PLANT VENDOR PACKAGE	VENDOR PACKAGE		NEW	PRELIMINARY	RUSI KAPADIA					-	/ / /		/ / /	PM009		2013		
	0	502-2000		2732	2732-PP-001	MILNE SEWAGE TRUCK BUILDING FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI / 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013		
	0			2732	2732-MT-001	FUEL OIL PUMP		2732-PP-001	NEW							INTERMITTENT	/ 0.5 hp /	/ / /	PX002					
	0	502-2000		2732	2732-PP-002	MILNE SEWAGE TRUCK BUILDING FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI / 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013		

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data					Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift		
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																								Name Plate	PID No.
																	Emergency Required (Y/N)		Datasheet No.						
	0			2732	2732-MT-002	FUEL OIL PUMP		2732-PP-002	NEW						INTERMITTENT		/ 0.5 hp /		/ / /	PX002					
	0	502-2000		2732	2732-TK-003	MILNE SEWAGE TRUCK BUILDING DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI				CONTINUOUS	10000 L	/ / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	/ / /	PX002	DTE ULC601-07	2013			
	0	504-2200		4141	4141-MO-005	MOBILE CRUSHER FRONT-END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/ / /	HIGH LIFT SPEC. - TO BE DELIVERED BY JULY 5TH W/ STANDARD BUCKETS	/ / /	H349000-4380-05-030-0001	PM102	CAT 988H	2013	
	0	504-2200		4141	4141-MO-006	MOBILE CRUSHER FRONT-END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/ / /	HIGH LIFT SPEC. - TO BE DELIVERED BY JULY 5TH W/ STANDARD BUCKETS	/ / /	H349000-4380-05-030-0001	PM102	CAT 988H	2013	
	0	504-2200		4141	4141-MO-007	MINE HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10445 W: 6706 H: 5840	75200		INTERMITTENT	RATED PAYLOAD 90 TON	/ / /	ETA JULY 15, 2013	/ / /	H349000-4380-05-030-0001	PM102	CAT 777G	2013	
	0	504-2200		4141	4141-MO-008	MINE HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10445 W: 6706 H: 5840	75200		INTERMITTENT	RATED PAYLOAD 90 TON	/ / /	ETA JULY 18, 2013	/ / /	H349000-4380-05-030-0001	PM102	CAT 777G	2013	
	0	504-2200		4141	4141-MO-009	MINE HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10445 W: 6706 H: 5840	75200		INTERMITTENT	RATED PAYLOAD 90 TON	/ / /	ETA JULY 12, 2013	/ / /	H349000-4380-05-030-0001	PM102	CAT 777G	2013	
	0	504-2200		4141	4141-MO-010	MINE HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10445 W: 6706 H: 5840	75200		INTERMITTENT	RATED PAYLOAD 90 TON	/ / /		/ / /	H349000-4380-05-030-0001	PM102	CAT 777G	2013	
	0	504-2200		4141	4141-MO-024	MINE SITE LARGE EXCAVATOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 13470 W: 3500 H: 4782	85000		INTERMITTENT	530 HP, 5.4 M3 BUCKET	/ / /	MASS HEX, IRON ORE BUCKET - ETA JULY 19, 2013	/ / /	H349000-4380-05-030-0001	PM102	CAT 390DL	2013	
	0	504-2200		4141	4141-MO-025	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013		
	0	504-2200		4141	4141-MO-026	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013		
	0	504-2200		4141	4141-MO-027	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013		
	0	504-2200		4141	4141-MO-028	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013		
	0	504-2200		4141	4141-MO-029	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013		
	0	504-2200		4141	4141-MO-030	SINGLE PASS PRODUCTION DRILL	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT			56800		INTERMITTENT		/ / /	ETA SEPT. 10TH	/ / /	PM100	CAT MD6290	2013		

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																	Emergency Required (Y/N)		Datasheet No.					
	0	504-2200		4142	4142-MO-005A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-005B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-005C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-006A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-006B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-006C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-007A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-007B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-007C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-008A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-008B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-008C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-009A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-009B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	
	0	504-2200		4142	4142-MO-009C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement			
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																					Name Plate				PID No.
0	504-2200		4142	4142-MO-010A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014			
0	504-2200		4142	4142-MO-010B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013			
0	504-2200		4142	4142-MO-010C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2013			
0	504-2200		4142	4142-MO-011A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014			
0	504-2200		4142	4142-MO-011B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014			
0	504-2200		4142	4142-MO-011C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014			
0	504-2200		4142	4142-MO-012A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014			
0	504-2200		4142	4142-MO-012B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014			
0	504-2200		4142	4142-MO-012C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014			
0	504-2200		4142	4142-MO-013A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014			
0	504-2200		4142	4142-MO-013B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014			
0	504-2200		4142	4142-MO-013C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014			
0	504-2200		4142	4142-MO-014A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014			
0	504-2200		4142	4142-MO-014B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014			
0	504-2200		4142	4142-MO-014C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014			

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams	Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																		Name Plate						PID No.
																	Emergency Required (Y/N)		Datasheet No.					
	0	504-2200		4142	4142-MO-015A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-015B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-015C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-016A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-016B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-016C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-017A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-017B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-017C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-018A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-018B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-018C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-019A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014	
	0	504-2200		4142	4142-MO-019B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	
	0	504-2200		4142	4142-MO-019C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement			
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams	Enquiry No	Manufacturer / Model No.	Sealift		
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																								Name Plate	PID No.
	0	504-2200		4142	4142-MO-020A	TOTE ROAD ORE HAUL TRUCK - TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10080 W: 3060 H: 3900	11400 /		INTERMITTENT	600 HP, 150T (2 75T)	/ / /	6 WHEEL DRIVE, PLANETARY GEAR, 3" PIN	H349000-4380-05-030-0001 / /	PM103	WESTERN STAR 6900XD	2014		
	0	504-2200		4142	4142-MO-020B	TOTE ROAD ORE HAUL TRUCK - LEAD TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014		
	0	504-2200		4142	4142-MO-020C	TOTE ROAD ORE HAUL TRUCK - PUP TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 10240 W: 3060 H: 4210	34500		INTERMITTENT	75 T	/ / /	DOUBLE TRAIN SIDE DUMP.	H349000-4380-05-030-0001 / /	PM113	SMITHCO S4 (75T)	2014		
	0	504-2200		4142	4142-MO-021	MINE SITE TRACK DOZER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 6630 W: 4310 H: 3815	42700		INTERMITTENT	BLADE WIDTH 4310 MM	/ / /	ETA JULY 18, 2013	/ / /	PM102	CAT D9T	2013		
	0	504-2200		4142	4142-MO-022	MINE SITE TRACK DOZER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 6630 W: 4310 H: 3815	78000		INTERMITTENT	BLADE WIDTH 4310 MM	/ / /		/ / /	PM102	CAT D9T	2013		
	0	504-2200		4142	4142-MO-023	MINE SITE WHEEL DOZER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 8716 W: 3556 H: 4102	46300		INTERMITTENT	BLADE W x H: 4.6M x 1.5M	/ / /	SEMI U BLADE	/ / /	PM102	CAT 824H	2013		
	0	504-2200		4142	4142-MO-024	GRADER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 9963 W: 3096 H: 3718	30400		INTERMITTENT	2.6 M MAX SHOULDER REACH	/ / /	MADE IN 2002; SECONDARY STEER, RIPPER, HIGH CAB - NO WING - ETA JULY 12, 2013	/ / /	PM102	CAT 16H	2013		
	0	504-2200		4142	4142-MO-026	PRODUCTION FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 16877 W: 6000 H: 7000	100000		INTERMITTENT	14 - 36 M3 BUCKET	/ / /	ETA JULY 25, 2013 - IRON ORE BUCKET DELIVERY IN SEPT.	H349000-4380-05-030-0001 / /	PM102	CAT 992K	2013		
	0	504-2200		4142	4142-MO-027	PRODUCTION LARGE EXCAVATOR	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 13470 W: 3500 H: 4782	85000		INTERMITTENT	530 HP, 5.4 M3 BUCKET	/ / /	MASS HEX, IRON ORE BUCKET	H349000-4380-05-030-0001 / /	PM102	CAT 390DL	2013		
	0	504-2200		4142	4142-MO-028	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013		
	0	504-2200		4142	4142-MO-029	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013		
	0	504-2200		4142	4142-MO-030	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013		
	0	504-2200		4142	4142-MO-031	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013		
	0	504-2200		4142	4142-MO-032	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013		
	0	504-2200		4142	4142-MO-033	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013		

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																	Emergency Required (Y/N)		Datasheet No.					
	0	504-2200		4142	4142-MO-034	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	504-2200		4142	4142-MO-035	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	504-2200		4142	4142-MO-036	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	504-2200		4142	4142-MO-037	NIGHT WORK AREA LIGHT PLANTS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ 10.8 hp No	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	504-2200		4143	4143-MO-001	MAINTENANCE SERVICE TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	7000 LB TELESCOPING CRANE; 11	/ / /	VMAC CRANE	/ / /	PM130	FORD F550	2013	
	0	504-2200		4143	4143-MO-002	MAINTENANCE SERVICE TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	10000# TELESCOPIC CRANE; AIR COMPRESSOR	/ / /	PM130	PETERBILT 348	2013	
	0	504-2200		4143	4143-MO-003	MAINTENANCE FUEL/LUBE TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	1000 GAL FUEL TANK; 7 PRODUCT	/ / /	1000 GAL FUEL TANK; 7 PRODUCT TANKS; HEATED PRESSURIZED HOUSE	/ / /	PM130	KENWORTH T800	2013	
	0	504-2200		4143	4143-MO-004	LOWBED TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	W/ WET KIT; HEADACHE RACK; FENDERS	/ / /	PM135	PETERBILT 367	2013	
	0	504-2200		4143	4143-MO-005	LOWBED TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	W/ WET KIT; HEADACHE RACK; FENDERS	/ / /	PM135	PETERBILT 367	2013	
	0	504-2200		4143	4143-MO-006	TIRE HANDLER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT			5900		INTERMITTENT	20000 LBS	/ / /	TO FIT ON CAT 988H LOADER - ESTIMATED DELIVERY AUG 25, 2013	/ / /	PM102	WBM T20P-S	2013	
	0	504-2200		4143	4143-MO-008	FREIGHT HANDLING FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 6050 W: 2390 H: 3150	9600		INTERMITTENT	1.3 M3 BUCKET	/ / /	QUICK COUPLERS/BUCKETS/FORKS	/ / /	PM102	CAT 930K	2013	
	0	504-2200		4143	4143-MO-009	YARD WORK EXCAVATOR	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 11910 W: 3490 H: 3770	45000		INTERMITTENT	345 HP, 3.5 M3 BUCKET	/ / /		/ / /	PM102	CAT 345DL	2013	
	0	504-2200		4143	4143-MO-010	CLEANUP/SNOW REMOVAL ALL TERRAIN FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 3277 W: 1676 H: 3810	3175		INTERMITTENT	885 KG OPERATING LOAD	/ / /	C/W QUICK COUPLER, BUCKET AND FORKS	/ / /	PM102	CAT 247B	2013	
	0	504-2200		4143	4143-MO-011	CLEANUP/SNOW REMOVAL ALL TERRAIN FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 3277 W: 1676 H: 3810	3175		INTERMITTENT	885 KG OPERATING LOAD	/ / /	C/W QUICK COUPLER, BUCKET AND FORKS	/ / /	PM102	CAT 247B	2013	
	0	504-2200		4143	4143-MO-013	CRUSHER MAINTENANCE KNUCKLE CRANE	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	9000 KG	/ / /	TANDEM AXLE; STEEL DECK; PALFINGER PK32080 KNUCKLE CRANE	/ / /	PM116	KENWORTH T800	2013	

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																		Emergency Required (Y/N)		Datasheet No.				
	0	504-2200		4143	4143-MO-014	MAINTENANCE CRANE	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 14630 W: 7920 H: 3990	42000		INTERMITTENT	80 T	/ / /	HYDRAULICS, ROUGH TERRAIN	/ / /	PM101	TEREX RT780	2013	
	0	504-2200		4143	4143-MO-015	MAINTENANCE CRANE	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 15240 W: 7920 H: 3970	60500		INTERMITTENT	130 T	/ / /	HYDRAULICS, ROUGH TERRAIN	/ / /	PM101	TEREX RT130	2013	
	0	504-2200		4143	4143-MO-016	WAREHOUSE FORK LIFT	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 2790 W: 1290 H: 2500	4763		INTERMITTENT	3 T	/ / /	DIESEL ENGINE W/ SCRUBBER	/ / /	PM106	CAT P7000-D	2013	
	0	504-2200		4143	4143-MO-017	MAINTENANCE FORK LIFT	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 4240 W: 2390 H: 2845	14320		INTERMITTENT	10 T	/ / /	DIESEL ENGINE W/ SCRUBBER, 96" FORKS	/ / /	PM106	CAT P20000	2013	
	0	504-2200		4143	4143-MO-018	FREIGHT TELEHANDLER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 6100 W: 2570 H: 2570	15800	NUNA	INTERMITTENT	4500 KG CAPACITY	/ / /		/ / /	PM106	CAT TH514	2013	
	0	504-2200		4143	4143-MO-019	RUN-OFF CONTROL DEWATERING PUMP	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT					INTERMITTENT	6"	/ / /	DIESEL W/ TRAILER AND SPILL KIT	/ / /	PM106	GORMAN RUPP T6A60S-C4.4T	2013	
	0	504-2200		4143	4143-MO-020	RUN-OFF CONTROL DEWATERING PUMP	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT					INTERMITTENT	6"	/ / /	DIESEL W/ TRAILER AND SPILL KIT	/ / /	PM106	GORMAN RUPP T6A60S-C4.4T	2013	
	0	504-2200		4143	4143-MO-021	MAINTENANCE HOT BOX	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	SANJAY DAHIYA		L: 4877 W: 2235 H: 1829	1850		INTERMITTENT	1100000 BTU/H	/ / /		/ / /	PM104	ECOBLAZE CUBE 1100	2013	
	0	504-2200		4143	4143-MO-022	MAINTENANCE HOT BOX	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	SANJAY DAHIYA		L: 4877 W: 2235 H: 1829	1850		INTERMITTENT	1100000 BTU/H	/ / /		/ / /	PM104	ECOBLAZE CUBE 1100	2013	
	0	504-2200		4143	4143-MO-023	MAINTENANCE HOT BOX	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	SANJAY DAHIYA		L: 4877 W: 2235 H: 1829	1850		INTERMITTENT	1100000 BTU/H	/ / /		/ / /	PM104	ECOBLAZE CUBE 1100	2013	
	0	504-2200		4143	4143-MO-024	YARD MAINTENANCE PLOW/SAND TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	TENCO CHASSIS MOUNT SPREADER; ONE WAY PLOW; RIGHT HAND SIDE DISCHARGE	/ / /	PM131	INTERNATIONAL 7600	2013	
	0	507-3200		4143	4143-MO-025	GRADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 9994 W: 3077 H: 3524	24400		INTERMITTENT	2.31 M MAX REACH	/ / /	2012	/ / /	PM102	CAT 16M	2013	
	0	504-2200		4143	4143-MO-026	YARD/TOTE ROAD MAINTENANCE TRACK DOZER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4064 W: 2464 H: 2439	21600		INTERMITTENT		/ / /		/ / /	PM102	CAT D6T XW	2013	
	0	504-2200		4143	4143-MO-027	MAINTENANCE TRAILER WELDER	MOBILE EQUIPMENT		NEW	PRELIMINARY	GRAHAM BURTON					INTERMITTENT		/ / /		/ / /	PM104		2013	
	0	504-2200		4143	4143-MO-029	MAN LIFT	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 2500 W: 1170 H: 1970	6010		INTERMITTENT	51' WORKING HEIGHT	/ / /	DIESEL	/ / /	PM140	JLG450AJ	2013	

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																	Emergency Required (Y/N)		Datasheet No.					
	0	504-2200		4144	4144-MO-005	WORKER TRANSFER MINI BUS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7470 W: 2440 H: 1930	7080		INTERMITTENT	24 PASSENGER; 2 WHEEL DRIVE	/ / /		/ / /	PM101	BLUE BIRD BBCV DIESEL 1910 A	2013	
	0	504-2200		4144	4144-MO-006	SEWAGE HOLDING TANK SKID MOUNTED VACUUM UNIT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	12 M3 CONTAINER CAPACITY	/ / /	12 M3 CONTAINER CAPACITY; SKID MOUNTED SYSTEM	H349000-4731-05-030-0001/H349000-4720-05-030-0004 /	PM132	TEXLA	2013	
	0	504-2200		4144	4144-MO-007	FREIGHT DELIVERY HIBOY TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 14630 W: 2438			INTERMITTENT	60 T	/ / /		/ / /	PM143		2013	
	0	504-2200		4144	4144-MO-008	DIESEL FUEL TRAILER TRACTOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	305 HP ENGINE	/ / /	B-TRAIN CAPABLE CLASS 8 TRACTOR FOR WATER AND FUEL TRAILER SETS	/ / /	PM101	WESTERN STAR 4900FA	2013	
	0	504-2200		4144	4144-MO-009	JET-A1 FUEL DELIVERY TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 8052 W: 2960 H: 3589			INTERMITTENT	4400 GAL	/ / /	TANDEM AXLE; 40" LOW ROOF SLEEPER; TC406 COMPLIANT TANK	/ / /	PM101	MACK/INNOCAR GU813	2013	
	0	504-2200		4144	4144-MO-010	DIESEL FUEL DELIVERY TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 24384 W: 2590 H: 4013	33500		INTERMITTENT	62 kL (33k L LEAD + 29 kL PUP)	/ / /	TC406 COMPLIANT; 5 COMPARTMENTS	/ / /	PM101	TREMCAR TC406 SUPER B-TRAIN	2013	
	0	504-2200		4144	4144-MO-011	MOBILE EQUIPMENT LOWBOY TRAILER	MOBILE EQUIPMENT		NEW	PRELIMINARY	GRAHAM BURTON		L: 7620 W: 4572			INTERMITTENT	120 T	/ / /	TRI-AXLE; 25 FT DECK LENGTH; 15 FT DECK WIDTH	/ / /	PM101	SHELTEMA	2014	
	0	504-2200		4144	4144-MO-012	GARBAGE TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	20-30 M3 GARBAGE BIN CAPABLE	/ / /	60,000# ROLL ON-ROLL OFF HYDRAULIC TYPE	/ / /	PM132	PETERBILT 365	2013	
	0	504-2200		4144	4144-MO-013	GARBAGE BIN - LARGE	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	30 M3	/ / /		/ / /	PM132		2013	
	0	504-2200		4144	4144-MO-014	GARBAGE BIN - LARGE	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	30 M3	/ / /		/ / /	PM132		2013	
	0	504-2200		4144	4144-MO-015	GARBAGE BIN - LARGE	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	30 M3	/ / /		/ / /	PM132		2013	
	0	504-2200		4144	4144-MO-016	GARBAGE BIN - LARGE	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	30 M3	/ / /		/ / /	PM132		2013	
	0	504-2200		4144	4144-MO-017	GARBAGE BIN - SMALL	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	20 M3	/ / /		/ / /	PM132		2013	
	0	504-2200		4144	4144-MO-018	GARBAGE BIN - SMALL	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	20 M3	/ / /		/ / /	PM132		2013	
	0	504-2200		4144	4144-MO-024	ARTICULATED WATER/SAND TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT					INTERMITTENT	8000 GAL WATER TANK	/ / /	WITH WATER CANNON AND SPRAY BARS; CYLINDERS AND TAILGATE - IN FABRICATION PROCESS - ETA AUG 1, 2013	/ / /	PM136	CAT 740	2013	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
												Design Data						Supp. Information		Diagrams				
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift	
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0			4144	4144-MO-025	DIESEL FUEL DELIVERY TRAILER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	56000L	/ / /	QUAD AXLE; ALUMINUM; 5 COMPARTMENTS	/ / /	PM101	ADVANCE	2013	
	0	504-2200		4144	4144-MO-026	SEWAGE HOLDING TANK SKID MOUNTED VACUUM UNIT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	12 M3 CONTAINER CAPACITY	/ / /	12 M3 CONTAINER CAPACITY; SKID MOUNTED SYSTEM	H349000-4731-05-030-0001/H349000-4720-05-030-0004 /	PM132	TEXLA	2013	
	0	504-2200		4144	4144-MO-030	HEATED/REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT SEA CONTAINER; INSULATED; CAN PROVIDE HEAT TO 12 C	/ / /	PM107		2013	
	0	504-2200		4144	4144-MO-031	HEATED/REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT SEA CONTAINER; INSULATED; CAN PROVIDE HEAT TO 12 C	/ / /	PM107		2013	
	0	504-2200		4144	4144-MO-032	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0	504-2200		4144	4144-MO-033	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0	504-2200		4144	4144-MO-034	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0	504-2200		4144	4144-MO-035	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0	504-2200		4144	4144-MO-036	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0	504-2200		4144	4144-MO-037	REFRIGERATED SEA CONTAINER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6096 W: 2440 H: 2440			CONTINUOUS	20 FOOT SEA CAN	/ / /	20 FT CONTAINER	/ / /	PM107		2013	
	0			4144	4144-MO-040	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	
	0			4144	4144-MO-041	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	
	0			4144	4144-MO-042	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	
	0			4144	4144-MO-043	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	
	0			4144	4144-MO-044	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data					Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
												Name Plate	PID No.											
																	Emergency Required (Y/N)		Datasheet No.					
	0			4144	4144-MO-045	WILDLIFE DETERGENT GARBAGE BIN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	6 M3	/ / /	HYDRAULIC ASSISTEDS, SELF LOCKING LIDS	/ / /	PM132		2013	
	0	504-2200		4381	4381-CR-001	PRIMARY CRUSHING PLANT LINE 1	CRUSHER		NEW	FINAL	SANJAY DAHIYA		L: 3470 W: 4100 H: 3440	38000		CONTINUOUS	600 TPH	/ 293 hp No	JAW CRUSHER	H349000-4380-05-030-0001	PM001	METSO C125	2013	
	0	504-2200		4381	4381-CR-003	SECONDARY CRUSHING PLANT LINE 1	CRUSHER		NEW	FINAL	SANJAY DAHIYA		L: 2370 W: 2370 H: 1600	23000		CONTINUOUS	600 TPH	/ 490 hp No	CONE CRUSHER	H349000-4380-05-030-0001	PM001	METSO HP400	2013	
	0	504-2200		4381	4381-CR-005	TERTIARY CRUSHING PLANT LINE 1	CRUSHER		NEW	FINAL	SANJAY DAHIYA		L: 2370 W: 2370 H: 1600	23000		CONTINUOUS	600 TPH	/ 490 hp No	CONE CRUSHER	H349000-4380-05-030-0001	PM001	METSO HP400	2013	
	0	504-2200		4381	4381-CR-006	PRIMARY CRUSHING PLANT LINE 2	CRUSHER		NEW	FINAL	SANJAY DAHIYA		L: 3470 W: 4100 H: 3440	38000		CONTINUOUS	600 TPH	/ 293 hp No	JAW CRUSHER	H349000-4380-05-030-0001	PM001	METSO C125	2013	
	0	504-2200		4381	4381-CR-008	SECONDARY CRUSHING PLANT LINE 2	CRUSHER		NEW	FINAL	SANJAY DAHIYA		L: 2370 W: 2370 H: 1600	23000		CONTINUOUS	600 TPH	/ 490 hp No	CONE CRUSHER	H349000-4380-05-030-0001	PM001	METSO HP400	2013	
	0	504-2200		4381	4381-CR-010	TERTIARY CRUSHING PLANT LINE 2	CRUSHER		NEW	FINAL	SANJAY DAHIYA		L: 2370 W: 2370 H: 1600	23000		CONTINUOUS	600 TPH	/ 490 hp No	CONE CRUSHER	H349000-4380-05-030-0001	PM001	METSO HP400	2013	
	0	504-2200		4381	4381-CV-011	LINK CONVEYOR	CONVEYING	4381-CR-001	NEW	FINAL	SANJAY DAHIYA					CONTINUOUS		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	504-2200		4381	4381-CV-012	LINK CONVEYOR	CONVEYING	4381-CR-001	NEW	FINAL	SANJAY DAHIYA					CONTINUOUS		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	504-2200		4381	4381-CV-013	LINK CONVEYOR	CONVEYING	4381-CR-003	NEW	FINAL	SANJAY DAHIYA					CONTINUOUS		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	504-2200		4381	4381-CV-014	LINK CONVEYOR	CONVEYING	4381-CR-005	NEW	FINAL	SANJAY DAHIYA					CONTINUOUS		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	504-2200		4381	4381-CV-015	LINK CONVEYOR	CONVEYING	4381-CR-006	NEW	FINAL	SANJAY DAHIYA					CONTINUOUS		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	504-2200		4381	4381-CV-016	LINK CONVEYOR	CONVEYING	4381-CR-006	NEW	FINAL	SANJAY DAHIYA					CONTINUOUS		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	504-2200		4381	4381-CV-017	LINK CONVEYOR	CONVEYING	4381-CR-008	NEW	FINAL	SANJAY DAHIYA					CONTINUOUS		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	
	0	504-2200		4381	4381-CV-018	LINK CONVEYOR	CONVEYING	4381-CR-010	NEW	FINAL	SANJAY DAHIYA					CONTINUOUS		/ / No		/ / /	PM001	MASABA MINING EQUIPMENT	2013	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical								Procurement			
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information	Diagrams	Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks				PFD No.
																	Emergency Required (Y/N)		Datasheet No.				
	0	504-2200		4381	4381-SC-002	PRIMARY SCREEN LINE 1	SCREEN		NEW	FINAL	SANJAY DAHIYA		L: 2700 W: 6900	9000		CONTINUOUS	600 TPH	/ 121.5 hp No		H349000-4380-05-030-0001 / / /	PM001	METSO FS302	2013
	0	504-2200		4381	4381-SC-004	SECONDARY SCREEN LINE 1	SCREEN		NEW	FINAL	SANJAY DAHIYA		L: 3000 W: 6900	14500		CONTINUOUS	600 TPH	/ 175 hp No		H349000-4380-05-030-0001 / / /	PM001	METSO FS 353	2013
	0	504-2200		4381	4381-SC-007	PRIMARY SCREEN LINE 2	SCREEN		NEW	FINAL	SANJAY DAHIYA		L: 2700 W: 6900	9000		CONTINUOUS	600 TPH	/ 121.5 hp No		H349000-4380-05-030-0001 / / /	PM001	METSO FS302	2013
	0	504-2200		4381	4381-SC-009	SECONDARY SCREEN LINE 2	SCREEN		NEW	FINAL	SANJAY DAHIYA		L: 3000 W: 6900	14500		CONTINUOUS	600 TPH	/ 175 hp No		H349000-4380-05-030-0001 / / /	PM001	METSO FS 353	2013
	0	501-3201		4382	4382-SC-001	TRUCK WEIGH SCALE	SCREEN		NEW	PRELIMINARY	KENTARO IMAI		L: 36600 W: 3960 H: 1030			INTERMITTENT	200 T	/ / /	SHALLOW PIT, 5 MODULE DESIGN	/ / /	PM115	RICE LAKE OTR-XV	2013
	0	504-2200		4385	4385-PP-001	CRUSHER STOCKPILE RUNOFF POND DISCHARGE PUMP	PUMP		NEW	CERTIFIED FINAL	GRAHAM BURTON					CONTINUOUS		/ / No		H349000-4380-05-030-0001 / / /	PM010	LOBE PRO SM68	2013
	0	504-2200		4385	4385-PP-002	CRUSHER STOCKPILE RUNOFF POND DISCHARGE PUMP	PUMP		NEW	CERTIFIED FINAL	GRAHAM BURTON					STANDBY		/ / No		H349000-4380-05-030-0001 / / /	PM010	LOBE PRO SM68	2013
	0	504-2200		4431	4431-PP-002	AERODROME OFFICE RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	H349000-4720-05-030-0003 / / /	PX001	SIMER JET PUMPS 2205C	2013
	0			4431	4431-MT-002	RAW WATER TANK PUMP		4431-PP-002	NEW							INTERMITTENT		/ 0.5 hp / /		/ / /	PX001		
	0	504-2200		4431	4431-TK-001	AERODROME OFFICE RAW WATER TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 1613 W: 737 H: 1676			CONTINUOUS	400 GAL TANK	/ / /	FREESTANDING WATER TANK	H349000-4720-05-030-0003 / / /	PX001	NORWESCO	2013
	0	504-2200		4431	4431-TK-004	AERODROME OFFICE SEWAGE COLLECTION TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 3791 W: 1829 H: 610			INTERMITTENT	1000 GAL	/ / /	RECTANGULAR TANK	H349000-4720-05-030-0003 / / /	PX001	LAGRANGE MECHANICAL SERVICES	2013
	0	504-2200		4433	4433-AE-001	SECURITY X-RAY MACHINE	AERODROME EQUIPMENT		NEW	PRELIMINARY	KENTARO IMAI		L: 2282 W: 1030 H: 1467			INTERMITTENT		/ / No		/ / /	PM008		2013
	0	504-2200		4433	4433-AE-015	AIRCRAFT GROUND POWER UNIT	AERODROME EQUIPMENT		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	90 KVA WITH 28.5 VDC OUTPUT	/ / /		/ / /	PM008		2013
	0	504-2200		4433	4433-AE-023	AIRCRAFT PASSENGER STAIRS	AERODROME EQUIPMENT		NEW	PRELIMINARY	KENTARO IMAI		L: 9906 W: 2565 H: 3048			INTERMITTENT		/ / No		/ / /	PM008		2013
	0	504-2200		4434	4434-MO-002	AIRPORT MAINTENANCE DE-ICING TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	1800 GAL	/ / /	47 FT NOZZLE REACH HEIGHT; TYPE I AND TYPE II DE-ICE FLUID; 3 MILLION BTU (3) HEATER DESIGN	/ / /	PM101	FORD SUPERIOR	2013

Mechanical Equipment and Motor List

Identification												Technical										Procurement			
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																					Name Plate				PID No.
	0	504-2200		4510	4510-PP-001	RAW SEWAGE LIFT STATION	PUMP		NEW	PRELIMINARY	RUSI KAPADIA					INTERMITTENT		/ / No		H349000-4720-05-030-0002	PM009			2013	
	0	504-2200		4511	4511-LE-001	AIR COMPRESSOR	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 15.4 hp No	INGERSOLL RAND - IRN 10H-130	/ /	PM105			2014	
	0	504-2200		4511	4511-LE-002	AIR COMPRESSOR	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 15.4 hp No	INGERSOLL RAND - IRN 10H-130	/ /	PM105			2014	
	0	504-2200		4511	4511-LE-003	AIR DRYER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.68 hp No	INGERSOLL RAND - D108IN	/ /	PM105			2014	
	0	504-2200		4511	4511-LE-004	BALANCE SCALE	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.41 hp No		/ /	PM105			2014	
	0	504-2200		4511	4511-LE-005	BALANCE SCALE	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.41 hp No		/ /	PM105			2014	
	0	504-2200		4511	4511-LE-006	BALANCE SCALE	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.41 hp No		/ /	PM105			2014	
	0	504-2200		4511	4511-LE-007	CARBON/SULFUR ANALYSER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 5.7 hp No	LECO CS230	/ /	PM105			2014	
	0	504-2200		4511	4511-LE-008	CHILLER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 5.1 hp No		/ /	PM105			2014	
	0	504-2200		4511	4511-LE-016	CRUSHER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 12.4 hp No		/ /	PM105			2014	
	0	504-2200		4511	4511-LE-017	CRUSHER DUST HOOD	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.15 hp No		/ /	PM105			2014	
	0	504-2200		4511	4511-LE-018	DRYING OVEN	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 16.2 hp No		/ /	PM105			2014	
	0	504-2200		4511	4511-LE-019	DRYING OVEN	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.41 hp No		/ /	PM105			2014	
	0	504-2200		4511	4511-LE-020	DUST COLLECTOR	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 24 hp No	DONALDSONS - DF02-12	/ /	PM105			2014	
	0	504-2200		4511	4511-LE-021	FUMEHOOD	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.15 hp No		/ /	PM105			2014	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																		Name Plate			PID No.			
																	Emergency Required (Y/N)		Datasheet No.					
	0	504-2200		4511	4511-LE-022	FUSION SYSTEM	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 13.4 hp No		/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-023	HOT PLATE	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 6.6 hp No		/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-024	MUFFLE FURNACE	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 5.9 hp No		/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-027	PULVERIZER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 4.1 hp No	RM2000	/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-028	PULVERIZER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 4.1 hp No	RM2000	/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-029	PULVERIZER DUST HOOD	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.15 hp No		/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-030	ROTAP	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 1.22 hp No		/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-031	ROTAP DUST HOOD	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.15 hp No		/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-032	MAGNETITE ANALYSER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 0.41 hp No	SATMAGAN - MAGNETITE CONTENT MEASURING INSTRUMENT	/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-033	SCRUBBER FAN	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 12.7 hp No	MV-16 SCRUBBER FAN	/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-034	SCRUBBER RECIRCULATION PUMP	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 3 hp No		/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-035	THERMOGRAVIMETRIC ANALYSER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 7.8 hp No	LECO TGA	/ / /	PM105		2014	
	0	504-2200		4511	4511-LE-036	XRF SPECTROMETER	LABORATORY EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 9.5 hp No	XRF SPECTROMETER & UNINTERRUPTED POWER SUPPLY	/ / /	PM105		2014	
	0	504-2200		4513	4513-MO-001	AMBULANCE	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 6680 W: 2438 H: 2024	6350		INTERMITTENT		/ / /	WHEELED COACH TYPE I, 4X4; TURBO DIESEL	/ / /	PM101	FORD F450	2013	
	0	504-2200		4513	4513-MO-002	FIRE TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 10922 W: 2921 H: 3607	39000 GVWR		INTERMITTENT	3000 GAL WATER TANK	/ / /	420 GAL FOAM TANK; 450 LB DRY CHEMICAL TANK; ARFF WITH SNOZZLE	/ / /	PM101	OSHKOSH TI3000	2013	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																		Emergency Required (Y/N)		Datasheet No.				
	0	504-2200		4513	4513-MO-003	SNOW RESCUE VEHICLE	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	GRAHAM BURTON		L: 6900 W: 1870 H: 2400	6580		INTERMITTENT		/ / /	17 PASSENGER	/ / /	PM101	HAGGLUND BV206	2013	
	0	504-2200		4513	4513-PP-006	EMERGENCY RESPONSE OFFICE RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	H349000-4720-05-030-0003	PX001	SIMER JET PUMPS 2205C	2013	
	0			4513	4513-MT-006	RAW WATER TANK PUMP		4513-PP-006	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX001			
	0	504-2200		4513	4513-PP-021	MINE EMERGENCY RESPONSE GARAGE FUEL OIL PUMP (PUMP)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			4513	4513-MT-021	FUEL OIL PUMP		4513-PP-021	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002			
	0	504-2200		4513	4513-PP-022	MINE EMERGENCY RESPONSE GARAGE FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			4513	4513-MT-022	FUEL OIL PUMP		4513-PP-022	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002			
	0	504-2200		4513	4513-SQ-010	DRY CHEMICAL REFILL STATION	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No	DRY POWDER CHEMICAL HANDLING SYSTEM	/ / /	PM104	TYCO FIRE PROTECTION	2013	
	0	504-2200		4513	4513-TK-004	EMERGENCY RESPONSE OFFICE SEWAGE COLLECTION TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 3791 W: 1829 H: 610			INTERMITTENT	1000 GAL	/ / /	RECTANGULAR TANK	H349000-4720-05-030-0003	PX001	LAGRANGE MECHANICAL SERVICES	2013	
	0	504-2200		4513	4513-TK-005	EMERGENCY RESPONSE OFFICE RAW WATER TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 1613 W: 737 H: 1676			CONTINUOUS	400 GAL TANK	/ / /	FREESTANDING WATER TANK	H349000-4720-05-030-0003	PX001	NORWESCO	2013	
	0	504-2200		4513	4513-TK-023	MINE EMERGENCY RESPONSE GARAGE DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS	10000 L	/ / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	/ / /	PX002	DTE ULC601-07	2013	
	0	504-2200		4521	4521-PP-003	WELDING SHOP FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			4521	4521-MT-003	FUEL OIL PUMP		4521-PP-003	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002			
	0	504-2200		4521	4521-PP-004	WELDING SHOP FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			4521	4521-MT-004	FUEL OIL PUMP		4521-PP-004	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002			

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical											Procurement		
												Design Data					Supp. Information		Diagrams						
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift		
																		Name Plate		PID No.					
																		Emergency Required (Y/N)		Datasheet No.					
	0	504-2200		4522	4522-SQ-001	INDUSTRIAL FREEZER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1525 W: 715 H: 1250	290		INTERMITTENT	20 CU.FT.	/ 0.35 hp No	RANGE -45C TO -80C. 20 FT3	/ / /	PM104	ONTARIO OVENS 80-12	2013		
	0	504-2200		4522	4522-SQ-002	KIDNEY LOOP	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			50		INTERMITTENT	10 GPM FLOW	/ 1.62 hp No	OPERATING TEMP -40 DEG C TO 66 DEG C; HYDRAULIC FILTER CART 10 MFP	/ / /	PM104	AG - DYE10MFP240SA 10QBV	2013		
	0	504-2200		4522	4522-SQ-003	LARGE SHOP PRESS	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1295 W: 1727 H: 3125	1970		INTERMITTENT	150 TON	/ / No		/ / /	PM104	AG - OTC1866	2013		
	0	504-2200		4522	4522-SQ-004	LATHE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		W: 44 H: 64			INTERMITTENT	20 INCH	/ 10.13 hp No	THREE LENGTHS: 94" (4730 LBS) / 114" (5590 LBS) / 134" (6800 LBS)	/ / /	PM104	SUMMIT MACHINE TOOL	2013		
	0			4522	4522-MT-004A	LATHE SPINDLE MOTOR		4522-SQ-004	NEW							INTERMITTENT		/ 10 hp /		/ / /	PM104				
	0			4522	4522-MT-004B	LATHE COOLANT PUMP		4522-SQ-004	NEW							INTERMITTENT		/ 0.13 hp /		/ / /	PM104				
	0	504-2200		4522	4522-SQ-005	MILLING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014		
	0	504-2200		4522	4522-SQ-006	LINE BORING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1830 W: 330 H: 280	205		INTERMITTENT	BORING DIA. 12" (OPT. 24")	/ 10.1 hp No	BORING DIAMETERS 1.5" - 2"	/ / /	PM104	CLIMAX BB5000	2013		
	0	504-2200		4522	4522-SQ-008	IRON WORKER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1525 W: 915 H: 1985	2300		INTERMITTENT	84 TON PUNCH STATION	/ 3.4 hp No	HYDRAULIC SW-84 / SHIPS IN THREE (3) SEPERATE PACKAGES	/ / /	PM104	BAILEIGH INDUSTRIAL 001-99777	2013		
	0	504-2200		4522	4522-SQ-009	HEAVY TRUCK RAMP	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 13360 W: 4980 H: 3990			INTERMITTENT	27 TON LIFTING CAPACITY	/ 4.1 hp No	COMPLETE WITH ROLLING JACK AND ROLLING DRAIN PAN	/ / /	PM104	ROTARY 60000HDL	2013		
	0	504-2200		4522	4522-SQ-010	LIGHT TRUCK RAMP	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		H: 6990			INTERMITTENT	8 TON LIFTING CAPACITY	/ 4.1 hp No	COMPLETE WITH ROLLING JACK AND ROLLING DRAIN PAN	/ / /	PM104	ROTARY SM18LO-X	2013		
	0	504-2200		4522	4522-SQ-011	TIRE SIPING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014		
	0	504-2200		4522	4522-SQ-012	AIR FILTER CLEANER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1830 W: 1830 H: 2650			INTERMITTENT	55 GAL DUST DRUM	/ 6.8 hp No	REQUIRES COMPRESSED AIR AT 90 PSI	/ / /	PM104	DIVERSI-TECH	2013		
	0	504-2200		4522	4522-SQ-018	EVAC TANK	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1118 W: 508 H: 1093	200		INTERMITTENT	60 GAL TANK	/ / No	SAGE OIL VAC FLUID RECOVERY SYSTEM - 120 GALLONS	/ / /	PM104	NORTHERN TOOL 30070V	2013		
	0	504-2200		4522	4522-SQ-019	EVAC TANK	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1118 W: 508 H: 1093	200		INTERMITTENT	60 GAL TANK	/ / No	SAGE OIL VAC FLUID RECOVERY SYSTEM - 120 GALLONS	/ / /	PM104	NORTHERN TOOL 30070V	2013		

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
												Design Data						Supp. Information		Diagrams				
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift	
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0	504-2200		4522	4522-SQ-021	DRILL PRESS	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 508 W: 356 H: 1778	120		INTERMITTENT	CHUCK CAPACITY 15.9 MM	/ 2.7 hp No	LENGTH AND WIDTH ARE TABLE DIMENSIONS; 22" WITH LASER	/ / /	PM104	AG - DPE18-900	2013	
	0	504-2200		4522	4522-SQ-022	MAGNETIC BASE DRILL	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			33		INTERMITTENT	1650 LBS DRILL POINT PRESSURE	/ 0.81 hp No	1/2 " CHUCK SIZE	/ / /	PM104	AG - MTL4210-1	2014	
	0	504-2200		4522	4522-SQ-023	OIL FILTER PRESS	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1524 W: 914 H: 2640	680		INTERMITTENT	32 TON CRUSHING FORCE	/ 3.4 hp No	57 SECOND CYCLE TIME	/ / /	PM104	OBERG P300	2013	
	0	504-2200		4522	4522-SQ-026	WELDING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 965 W: 584 H: 762	192		INTERMITTENT		/ 54 hp No	452 MIGRUNNER DIMENSION PACKAGE - 500 AMP	/ / /	PM104	AG - MLW951-277	2013	
	0	504-2200		4522	4522-SQ-027	WELDING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 965 W: 584 H: 762	192		INTERMITTENT		/ 54 hp No	452 MIGRUNNER DIMENSION PACKAGE - 500 AMP	/ / /	PM104	AG - MLW951-277	2013	
	0	504-2200		4522	4522-SQ-028	PORTABLE WELDING FUME EXTRACTOR	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			73		INTERMITTENT	35 M2 FILTER AREA	/ 1 hp No		/ / /	PM104	AG - NED12634345	2013	
	0	504-2200		4522	4522-SQ-029	PORTABLE WELDING SPARK PROTECTOR	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG - NED12375241	2013	
	0	504-2200		4522	4522-SQ-031	SWEeper	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 4.7 hp No	ELECTRIC - AREA 20000 FT2	/ / /	PM104	AG	2013	
	0	504-2200		4522	4522-SQ-036	TIRE CHANGER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ 2.03 hp No	RIM DIAMATERS: EXTERNAL 9"-30", INTERNAL DIAMETER 11"-32"	/ / /	PM104	COATS APX80A	2013	
	0	504-2200		4522	4522-SQ-038	TRACK PIN PRESS	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014	
	0	504-2200		4522	4522-SQ-041	BULK FLUID DISTRIBUTION SYSTEM	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No	OILS, LUBRICANT, COOLANT, GREASE,WATER (WASHDOWN)	/ / /	PM104	AG	2013	
	0	504-2200		4522	4522-SQ-042	EVAC TANK	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1118 W: 508 H: 1093	200		INTERMITTENT	60 GAL TANK	/ / No	SAGE OIL VAC FLUID RECOVERY SYSTEM - 120 GALLONS	/ / /	PM104	NORTHERN TOOL 30070V	2013	
	0	504-2200		4522	4522-SQ-043	EVAC TANK	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 1118 W: 508 H: 1093	200		INTERMITTENT	60 GAL TANK	/ / No	SAGE OIL VAC FLUID RECOVERY SYSTEM - 120 GALLONS	/ / /	PM104	NORTHERN TOOL 30070V	2013	
	0	504-2200		4522	4522-SQ-044	WELDING MACHINE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 965 W: 584 H: 762	192		INTERMITTENT		/ 54 hp No	452 MIGRUNNER DIMENSION PACKAGE - 500 AMP	/ / /	PM104	AG - MLW951-277	2013	
	0	504-2200		4522	4522-SQ-046	METAL BREAK FLOOR	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			580		INTERMITTENT		/ / No		/ / /	PM104	AG - GGS13W877	2013	

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																		Name Plate			PID No.			
																	Emergency Required (Y/N)		Datasheet No.					
	0	504-2200		4522	4522-SQ-060	GOODALL BOOST SYSTEM	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014	
	0	504-2200		4522	4522-SQ-063	TRACK PIN PRESS	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG - OTC4240	2014	
	0	504-2200		4522	4522-SQ-064	A/C RECOVERY RECHARGE UNIT	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO		L: 584 W: 864 H: 1120	110		INTERMITTENT	MAX TANK SIZE 30 LBS	/ / No	MULTI-REFRIGERANT	/ / /	PM104	ROBINAIR RBN17800B	2014	
	0	504-2200		4522	4522-SQ-065	INCHING TOOL	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No	OPEN LOOP ENERGY	/ / /	PM104	AG	2014	
	0	504-2200		4522	4522-SQ-066	BATTERY CHARGER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG - WSW1JYU3	2014	
	0	504-2200		4522	4522-SQ-067	BATTERY CHARGER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG - WSW1JYU3	2014	
	0	504-2200		4522	4522-SQ-068	TUBE BENDER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / No		/ / /	PM104	AG	2014	
	0	504-2200		4523	4523-PP-002	TRUCK WASH BUILDING FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT		/ 0.5 hp No		/ / /	PX004		2014	
	0			4523	4523-MT-002	FUEL OIL PUMP		4523-PP-002	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX004			
	0	504-2200		4523	4523-PP-003	TRUCK WASH BUILDING FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT		/ 0.5 hp No		/ / /	PX004		2014	
	0			4523	4523-MT-003	FUEL OIL PUMP		4523-PP-003	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX004			
	0	504-2200		4523	4523-TK-004	TRUCK WASH BUILDING DIESEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS		/ / /		/ / /	PX004		2014	
	0	504-2200		4523	4523-VP-001	TRUCK WASH FACILITY VENDOR PACKAGE	VENDOR PACKAGE		NEW	CERTIFIED FINAL	SANJAY DAHIYA					INTERMITTENT		/ 7 hp No		/ / /	PM114		2013	
	0	504-2200		4540	4540-PP-005	MINE WASTE MANAGEMENT BUILDING FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			4540	4540-MT-005	FUEL OIL PUMP		4540-PP-005	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002			

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																		Emergency Required (Y/N)		Datasheet No.				
	0	504-2200		4540	4540-PP-006	MINE WASTE MANAGEMENT BUILDING FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013	
	0			4540	4540-MT-006	FUEL OIL PUMP		4540-PP-006	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002			
	0	504-2200		4540	4540-SQ-002	AEROSOL CAN RECYCLING SYSTEM	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			5		INTERMITTENT	CAPABLE OF 76, 114, AND 208 L	/ / No		/ / /	PM104	AG - SAYCPU03	2013	
	0	504-2200		4540	4540-SQ-003	DRUM CRUSHER	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO			650		INTERMITTENT	38000 LBS OF CRUSHING PRESSURE	/ 6.8 hp No	CRUSHES 55 GAL DRUMS TO 6" HIGH; RESETS IN 25 SECONDS	/ / /	PM104	AG - VESHDC900IDC	2013	
	0	504-2200		4540	4540-SQ-004	PLATFORM SCALE	SHOP / MAINTENANCE EQUIPMENT		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT	10 TON	/ / No		/ / /	PM104	AG	2014	
	0	504-2200		4540	4540-TK-007	MILNE WASTE MANAGEMENT BUILDING DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS	20000 L	/ / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	/ / /	PX002	DTE ULC601-07	2013	
	0	504-2200		4540	4540-VP-001	WASTE INCINERATOR VENDOR PACKAGE	VENDOR PACKAGE		NEW	PRELIMINARY	MATTHEW BUYKX					-		/ / /		H349000-4540-05-030-0001	TX001		2013	
	0	504-2200		4613	4613-FD-013	DIESEL FUEL DISPENSING MODULE	FUEL DISPENSER		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2013	
	0	504-2200		4613	4613-PP-001	DIESEL FUEL DISPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	504-2200		4613	4613-PP-002	DIESEL FUEL DISPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	504-2200		4613	4613-PP-003	DIESEL FUEL DISPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	504-2200		4613	4613-PP-004	DIESEL FUEL DISPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	504-2200		4613	4613-PP-005	DIESEL FUEL DISPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	504-2200		4613	4613-PP-006	DIESEL FUEL DISPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	504-2200		4613	4613-PP-007	DIESEL FUEL DISPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams				
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift	
																		Name Plate						PID No.
																	Emergency Required (Y/N)		Datasheet No.					
	0	504-2200		4613	4613-PP-008	DIESEL FUEL DISPENSING MODULE DISCHARGE PUMP	PUMP		NEW	PRELIMINARY	FLOYD BUTTS					INTERMITTENT		/ / No		/ / /	PM004		2014	
	0	504-2200		4613	4613-TK-009	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 8350 DIA H: 9140			CONTINUOUS	500 kL	/ / /		/ / /	PM004		2013	
	0	504-2200		4613	4613-TK-010	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 8350 DIA H: 9140			CONTINUOUS	500 kL	/ / /		/ / /	PM004		2013	
	0	504-2200		4613	4613-TK-011	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 8350 DIA H: 9140			CONTINUOUS	500 kL	/ / /		/ / /	PM004		2014	
	0	504-2200		4613	4613-TK-012	ARCTIC DIESEL TANK	TANK		NEW	PRELIMINARY	FLOYD BUTTS		W: 8350 DIA H: 9140			CONTINUOUS	500 kL	/ / /		/ / /	PM004		2014	
	0	504-2200		4619	4619-GE-001	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	
	0	504-2200		4619	4619-GE-002	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	
	0	504-2200		4619	4619-GE-003	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	
	0	504-2200		4619	4619-GE-004	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2013	
	0	504-2200		4619	4619-GE-005	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2014	
	0	504-2200		4619	4619-GE-006	GENERATOR	GENERATOR		NEW	CERTIFIED FINAL	BRIAN PERKINS					CONTINUOUS		/ 1840 hp No		/ / /	PE001		2014	
	0	504-2200		4720	4720-PP-002	RAW WATER DISTRIBUTION PUMP	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT		/ 35 hp No		/ / /	H349000-4720-05-030-0001	TX001		2013
	0			4720	4720-MT-002	RAW WATER DISTRIBUTION PUMP		4720-PP-002	NEW							INTERMITTENT		/ 35 hp /		/ / /	TX001			
	0	504-2200		4720	4720-PP-003	RAW WATER DISTRIBUTION PUMP	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT		/ 35 hp No		/ / /	H349000-4720-05-030-0001	TX001		2013
	0			4720	4720-MT-003	RAW WATER DISTRIBUTION PUMP		4720-PP-003	NEW							INTERMITTENT		/ 35 hp /		/ / /	TX001			

Mechanical Equipment and Motor List

Identification												Technical										Procurement			
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																					Name Plate				PID No.
	0	504-2200		4720	4720-PP-004	DIESEL FIRE WATER PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-4720-05-030-0001	TX001		2013		
	0	504-2200		4720	4720-PP-005	ELECTRIC FIRE WATER PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					STANDBY		/ / No		H349000-4720-05-030-0001	TX001		2013		
	0	504-2200		4720	4720-PP-006	JOCKEY PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					STANDBY		/ / No		H349000-4720-05-030-0001	TX001		2013		
	0	504-2200		4720	4720-PP-008	RAW WATER FEED PUMP	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	10 HP	/ 10 hp No		H349000-4720-05-030-0001	PM003		2013		
	0			4720	4720-MT-008	RAW WATER FEED PUMP		4720-PP-008	NEW							INTERMITTENT		/ 10 hp /			PM003				
	0	504-2200		4720	4720-PP-010	POTABLE WATER DISCHARGE PUMP NO.1	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-4720-05-030-0002	TX001		2013		
	0	504-2200		4720	4720-PP-011	POTABLE WATER DISCHARGE PUMP NO.2	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-4720-05-030-0002	TX001		2013		
	0	504-2200		4720	4720-PP-013	BACKWASH SLURRY PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-4720-05-030-0002	TX001		2013		
	0	504-2200		4720	4720-PP-014	CLEAN BACKWASH PUMP	PUMP		NEW	PRELIMINARY	MATTHEW BUYKX					INTERMITTENT		/ / No		H349000-4720-05-030-0002	TX001		2013		
	0	504-2200		4720	4720-PP-015	RAW WATER FEED PUMP	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	10 HP	/ 10 hp No	VERTICAL TURBINE PUMP	/ / /	PM003		2013		
	0			4720	4720-MT-015	RAW WATER FEED PUMP		4720-PP-015	NEW							INTERMITTENT		/ 10 hp /		/ / /	PM003				
	0	504-2200		4720	4720-PP-031	MINE WATER BUILDING FUEL OIL PUMP (DUTY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013		
	0			4720	4720-MT-031	FUEL OIL PUMP		4720-PP-031	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002				
	0	504-2200		4720	4720-PP-032	MINE WATER BUILDING FUEL OIL PUMP (STANDBY)	PUMP		NEW	PRELIMINARY	KENTARO IMAI					INTERMITTENT	25 PSI	/ 0.5 hp No	DUPLEX FUEL OIL PUMPS, POSITIVE DISPLACEMENT ROTARY	/ / /	PX002	VIKING DUPLEX OIL SYSTEMS	2013		
	0			4720	4720-MT-032	FUEL OIL PUMP		4720-PP-032	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX002				

Baffinland Iron Mines Corporation: Mary River Project
H349000

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																		Emergency Required (Y/N)		Datasheet No.				
	0	504-2200		4732	4732-TK-003	MINE SEWAGE TRUCK BUILDING DIESEL FUEL TANK	TANK		NEW	PRELIMINARY	KENTARO IMAI					CONTINUOUS	10000 L	/ / /	DOUBLE WALLED HORIZONTAL ABOVE GRADE TANK	/ / /	PX002	DTE ULC601-07	2013	
	0	504-2200		4733	4733-VM-001	TREATED EFFLUENT POND SLUICE GATE	BULK MATERIAL VALVES		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / /		/ / /	BP005		2013	
	0	504-2200		4733	4733-VM-002	TREATED EFFLUENT POND SLUICE GATE SPARE	BULK MATERIAL VALVES		NEW	PRELIMINARY	BRADEN LOMANTO					INTERMITTENT		/ / /		/ / /	BP005		2013	
	0	507-3200		7231	7231-PP-003	AERODROME OFFICE RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	/ / /	PX001	SIMER JET PUMPS 2205C	2013	
	0			7231	7231-MT-003	RAW WATER TANK PUMP		7231-PP-003	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX001			
	0	507-3200		7231	7231-TK-001	AERODROME OFFICE SEWAGE COLLECTION TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 3791 W: 1829 H: 610			INTERMITTENT	1000 GAL	/ / /	RECTANGULAR TANK	/ / /	PX001	LAGRANGE MECHANICAL SERVICES	2013	
	0	507-3200		7231	7231-TK-002	AERODROME OFFICE RAW WATER TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 1613 W: 737 H: 1676			CONTINUOUS	400 GAL TANK	/ / /	FREESTANDING WATER TANK	/ / /	PX001	NORWESCO	2013	
	0	507-3200		7232	7232-PP-003	BATCH PLANT OFFICE-LUNCHROOM-WC RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	/ / /	PX001	SIMER JET PUMPS 2205C	2013	
	0			7232	7232-MT-003	RAW WATER TANK PUMP		7232-PP-003	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX001			
	0	507-3200		7232	7232-PP-006	SITE SERVICES WASHCAR #1 RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	/ / /	PX001	SIMER JET PUMPS 2205C	2013	
	0			7232	7232-MT-006	RAW WATER TANK PUMP		7232-PP-006	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX001			
	0	507-3200		7232	7232-PP-009	SITE SERVICES WASHCAR #2 RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	/ / /	PX001	SIMER JET PUMPS 2205C	2013	
	0			7232	7232-MT-009	RAW WATER TANK PUMP		7232-PP-009	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX001			
	0	507-3200		7232	7232-TK-001	BATCH PLANT OFFICE-LUNCHROOM-WC SEWAGE COLLECTION TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 3791 W: 1829 H: 610			INTERMITTENT	1000 GAL	/ / /	RECTANGULAR TANK	/ / /	PX001	LAGRANGE MECHANICAL SERVICES	2013	
	0	507-3200		7232	7232-TK-002	BATCH PLANT OFFICE-LUNCHROOM-WC RAW WATER TANK	TANK		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 1613 W: 737 H: 1676			CONTINUOUS	400 GAL TANK	/ / /	HORIZONTAL TANK WITH >48 HOURS SUPPLY	/ / /	PX001	PLASTIC-MART 866-310-2556	2013	

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000

Identification												Technical										Procurement		
												Design Data						Supp. Information		Diagrams				
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift	
																		Name Plate		PID No.				
																		Emergency Required (Y/N)		Datasheet No.				
	0	507-3200		7241	7241-MO-012	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013	
	0	507-3200		7241	7241-MO-013	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013	
	0	507-3200		7241	7241-MO-014	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013	
	0	507-3200		7241	7241-MO-024	CUBE VAN	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT		/ / /	12' HEATED ENCLOSED VAN BODY	/ / /	PM130	FORD F550	2013	
	0	507-3200		7241	7241-MO-026	PICKUP TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 6274 W: 2665 H: 2032	6350		INTERMITTENT	3300 KG PAYLOAD	/ / /		/ / /	PM111	FORD F350	2013	
	0	507-3200		7243	7243-MO-001	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-002	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-003	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-004	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-005	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-006	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-007	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-008	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-009	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	

Mechanical Equipment and Motor List

Identification												Technical								Procurement				
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																	Emergency Required (Y/N)		Datasheet No.					
	0	507-3200		7243	7243-MO-010	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	MADE IN 2012; C/W LINERS - AVAILABLE TO SHIP - NEED FIRE SUPPRESSION - WILL TAKE SOME TIME	/ / /	PM136	CAT 740B	2013	
	0	507-3200		7243	7243-MO-011	FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/ / /	STANDARD LIFT	/ / /	PM102	CAT 988H	2013	
	0	507-3200		7243	7243-MO-012	FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/ / /	STANDARD LIFT	/ / /	PM102	CAT 988H	2013	
	0	507-3200		7243	7243-MO-014	MID SIZE AIR COMPRESSOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON				NUNA	INTERMITTENT	375 CFM	/ / /		/ / /	PM104	ATLAS COPCO	2013	
	0	507-3200		7243	7243-MO-015	TRASH PUMP	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 711.2 W: 533.4 H: 621.7	54		INTERMITTENT	3"	/ / /	AVAILABLE READY TO SHIP	/ / /	PM106	GORMAN-RUPP 13D-L700EE S/G	2013	
	0	507-3200		7243	7243-MO-016	MOBILE LIGHT PLANT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ / /	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	507-3200		7243	7243-MO-017	MOBILE LIGHT PLANT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ / /	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	507-3200		7243	7243-MO-018	MOBILE LIGHT PLANT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ / /	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	507-3200		7243	7243-MO-019	MOBILE LIGHT PLANT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ / /	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	507-3200		7243	7243-MO-020	MOBILE LIGHT PLANT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ / /	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013	
	0	507-3200		7243	7243-MO-021	FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 6050 W: 2390 H: 3150	9600		INTERMITTENT	1.3 M3 BUCKET	/ / /	QUICK COUPLERS/BUCKETS/FORKS	/ / /	PM102	CAT 930K	2013	
	0	507-3200		7243	7243-MO-022	TELEHANDLER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 6100 W: 2570 H: 2570	15800	NUNA	INTERMITTENT	5000 KG	/ / /		/ / /	PM106	CAT TH514	2013	
	0	507-3200		7243	7243-MO-023	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013	
	0	507-3200		7243	7243-MO-024	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013	
	0	507-3200		7243	7243-MO-025	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013	

Mechanical Equipment and Motor List

Identification												Technical											Procurement		
												Design Data						Supp. Information		Diagrams					
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.	Enquiry No	Manufacturer / Model No.	Sealift		
																		Name Plate		PID No.					
																		Emergency Required (Y/N)		Datasheet No.					
	0	507-3200		7243	7243-MO-026	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-027	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-028	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-029	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-030	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-031	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-032	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-033	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-034	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-035	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-036	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-037	FROST FIGHTER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	350000 BTU	/ / /	OIL FIRED; C/W HEAT RECOVERY SYSTEM	/ / /	BM104	FROSTFIGHTER IDF350-11	2013		
	0	507-3200		7243	7243-MO-046	LOWBOY TRAILER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 16050 W: 2438			INTERMITTENT	60 T	/ / /	STANDARD WIDTH	/ / /	PM143		2013		
	0	507-3200		7244	7244-GE-001	ACOMMODATIONS AREA GENERATOR	GENERATOR		NEW	PRELIMINARY	BRIAN PERKINS		L: 14630 W: 2440 H: 4062	68320		STANDBY	5106 L FUEL TANK	/ 2145 hp No	POWER SUPPLY CAN BE SPLIT INTO 2 X 1075 HP; DIMENSIONS INCLUDE TRAILER	/ / /	PE001	CUMMINS C1600D6R	2013		
	0	507-3200		7244	7244-GE-002	CONCRETE BATCH PLANT GENERATOR	GENERATOR		NEW	PRELIMINARY	BRIAN PERKINS		L: 4674 W: 1730 H: 2085	8800		STANDBY	901 L FUEL TANK	/ 200 hp No	DIMENSIONS INCLUDE TRAILER	/ / /	PE001	CUMMINS C150D6R	2013		

Mechanical Equipment and Motor List

Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																					Name Plate			
																	Emergency Required (Y/N)		Datasheet No.					
	0	507-3200		7245	7245-MO-010	WAREHOUSE FREIGHT DELIVERY FLAT DECK TRUCKS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7264 W: 2418 H: 2022	3311		INTERMITTENT	12666 LBS MAXIMUM PAYLOAD	/ / /	12' FLAT DECK BODY	/ / /	PM130	FORD F550	2013	
	0	507-3200		7245	7245-MO-011	WAREHOUSE FREIGHT DELIVERY FLAT DECK TRUCKS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7264 W: 2418 H: 2022	3311		INTERMITTENT	12666 LBS MAXIMUM PAYLOAD	/ / /	12' FLAT DECK BODY	/ / /	PM130	FORD F550	2013	
	0	507-3200		7245	7245-MO-012	WAREHOUSE FREIGHT DELIVERY FLAT DECK TRUCKS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7264 W: 2418 H: 2022	3311		INTERMITTENT	12666 LBS MAXIMUM PAYLOAD	/ / /	12' FLAT DECK BODY	/ / /	PM130	FORD F550	2013	
	0	507-3200		7340	7340-MO-001	TRACK DOZER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 4674 W: 2000 H: 2900	9250		INTERMITTENT	BLADE WIDTH: 3200 MM	/ / /		/ / /	PM102	CAT D6T XW	2013	
	0	507-3200		7340	7340-MO-002	TRACK DOZER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 4674 W: 2000 H: 2900	9250		INTERMITTENT	BLADE WIDTH: 3200 MM	/ / /		/ / /	PM102	CAT D6T XW	2013	
	0	507-3200		7340	7340-MO-003	TRACK DOZER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4674 W: 2000 H: 2900	9250		INTERMITTENT	BLADE WIDTH: 3200 MM	/ / /	LGP - LOW GROUND PRESSURE	/ / /	PM102	CAT D6-LGP	2013	
	0	507-3200		7340	7340-MO-004	MID SIZE EXCAVATOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 11910 W: 3490 H: 3770	45000		INTERMITTENT	345 HP, 3.5 M3 BUCKET	/ / /		/ / /	PM102	CAT 345DL HEX	2013	
	0	507-3200		7340	7340-MO-014	COMPACTOR	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 5970 W: 2300 H: 3070	15650		INTERMITTENT	DRUM WIDTH: 2140 MM; DRUM DIA:	/ / /	MADE IN 2011	/ / /	PM102	CAT CS74	2013	
	0	507-3200		7340	7340-MO-015	COMPACTOR	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 5970 W: 2300 H: 3070	15650		INTERMITTENT	DRUM WIDTH: 2140 MM; DRUM DIA:	/ / /	MADE IN 2007; 84" PADFOOT VIBRATORY SOIL COMPACTOR	/ / /	PM102	CAT CP563E	2013	
	0	507-3200		7340	7340-MO-016	ROAD SNOW BLOWER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 6170 W: 2410 H: 3320	18338		INTERMITTENT	WITH SNOW BLOWER ATTACHMENTS	/ / /	C/W VOHL MODEL DV400 SNOW BLOWER	/ / /	PM102	CAT 950H	2013	
	0	507-3200		7340	7340-MO-017	ROAD SNOW BLOWER	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 6170 W: 2410 H: 3320	18338		INTERMITTENT	WITH SNOW BLOWER ATTACHMENTS	/ / /	C/W VOHL MODEL DV400 SNOW BLOWER	/ / /	PM102	CAT 950H	2013	
	0	507-3200		7432	7432-PP-003	BATCH PLANT OFFICE-LUNCHROOM-WC RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	/ / /	PX001	SIMER JET PUMPS 2205C	2013	
	0			7432	7432-MT-003	RAW WATER TANK PUMP		7432-PP-003	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX001			
	0	507-3200		7432	7432-PP-006	FUEL SYSTEMS WASHCAR RAW WATER PUMP	PUMP		NEW	CERTIFIED FINAL	KENTARO IMAI		L: 483 W: 275 H: 267			INTERMITTENT	65 PSI	/ 0.5 hp No	1/2 HP ELECTRIC PUMP	/ / /	PX001	SIMER JET PUMPS 2205C	2013	
	0			7432	7432-MT-006	RAW WATER TANK PUMP		7432-PP-006	NEW							INTERMITTENT		/ 0.5 hp /		/ / /	PX001			

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Identification												Technical											Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data						Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension l x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.					
																		Name Plate			PID No.				
																	Emergency Required (Y/N)		Datasheet No.						
	0	507-3200		7443	7443-MO-002	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	ETA JULY 15, 2013	/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-003	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	ETA JULY 24, 2013	/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-004	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /	ETA JULY 24, 2013	/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-005	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /		/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-006	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /		/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-007	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /		/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-008	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /		/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-009	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /		/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-010	ARTICULATED HAUL TRUCK	MOBILE EQUIPMENT		USED	CERTIFIED FINAL	TOROMONT		L: 10889 W: 3430 H: 3745	34000		INTERMITTENT	35 TON	/ / /		/ / /	PM136	CAT 740B	2013		
	0	507-3200		7443	7443-MO-011	FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/ / /	STANDARD LIFT	/ / /	PM102	CAT 988H	2013		
	0	507-3200		7443	7443-MO-012	FRONT END LOADER	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 10390 W: 3600 H: 4115	43400		INTERMITTENT	4.5 - 5.4 M3 BUCKET	/ / /	STANDARD LIFT	/ / /	PM102	CAT 988H	2013		
	0	507-3200		7443	7443-MO-014	MID SIZE AIR COMPRESSOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON				NUNA	INTERMITTENT	375 CFM	/ / /		/ / /	PM104	ATLAS COPCO	2013		
	0	507-3200		7443	7443-MO-015	LARGE AIR COMPRESSOR	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON					INTERMITTENT	830 CFM	/ / /		/ / /	PM104	ATLAS COPCO	2013		
	0	507-3200		7443	7443-MO-016	TRASH PUMP	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 711.2 W: 533.4 H: 621.7	54		INTERMITTENT	3"	/ / /		/ / /	PM106	GORMAN-RUPP 13D-L700EE S/G	2013		
	0	507-3200		7443	7443-MO-017	MOBILE LIGHT PLANT	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	TOROMONT		L: 4623 W: 2007 H: 9000	925		INTERMITTENT	4000W	/ / /	4 X 1000W LIGHTS	/ / /	PM106	TEREX AL4	2013		

Printed: 21/08/2013 9:44 AM




Printed: 21/08/2013 9:44 AM

Printed: 21/08/2013 9:44 AM

Mechanical Equipment and Motor List

Baffinland Iron Mines Corporation: Mary River Project
H349000


Identification												Technical										Procurement		
X	Rev	EWP	CWP	Area	Tag No	Description	Equip Type	Part of	Const. Type	Eng/Data Status	Package Eng	Design Data					Supp. Information		Diagrams		Enquiry No	Manufacturer / Model No.	Sealift	
												Design Code	Dimension I x w x h	Dry Wgt (kg)	Contractor	Operating Mode	Design Capacity	Design Load (kW)	Remarks	PFD No.				
																Name Plate		PID No.						
																	Emergency Required (Y/N)		Datasheet No.					
	0	507-3200		7445	7445-MO-013	WAREHOUSE FREIGHT DELIVERY FLAT DECK TRUCKS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7264 W: 2418 H: 2022	3311		INTERMITTENT	12666 LBS MAXIMUM PAYLOAD	/ / /	12' FLAT DECK BODY	/ / /	PM130	FORD F550	2013	
	0	507-3200		7445	7445-MO-014	WAREHOUSE FREIGHT DELIVERY FLAT DECK TRUCKS	MOBILE EQUIPMENT		NEW	CERTIFIED FINAL	GRAHAM BURTON		L: 7264 W: 2418 H: 2022	3311		INTERMITTENT	12666 LBS MAXIMUM PAYLOAD	/ / /	12' FLAT DECK BODY	/ / /	PM130	FORD F550	2013	
	0			7920	7920-PP-001	DECOMISSIONING PUMP	PUMP		NEW	PRELIMINARY	HEATHER REID						/ / /		/ / /					

						
2013-08-20	0	Approved for Use	S. Carnegie	G. Burton	S. Perry	D. Matthews
Date	Rev.	Status	Prepared By	Checked By	Approved By	Approved By

Baffinland					
Unit #	YEAR	MAKE	MODEL	DESC	SER. #
EX1032	2013	CAT	320DL	320D Excavator	CAT0320DHSPN01703
EX1033	2013	CAT	320DL	320D Excavator	CAT0320DHSPN01706
BH491	2013	CAT	430F IT	430F IT LOADER/BACKHOE	LNH00153
BH491	2013	CAT	430F ST	430F ST LOADER/BACKHOE	LDY00172
WL489	2013	CAT	950H	950H WHEEL LOADER	M1G03380
WL490	2013	CAT	950H	950H WHEEL LOADER	M1G03551
TH001	2013	CAT	TL1055C	TL1055C TELEHANDLER	KDE00678
TH002	2013	CAT	TL1055C	TL1055C TELEHANDLER	KDE00647
SS432	2013	CAT	262C2	262C2 SKID STEER	CAT0262CHTMW01645
SS433	2013	CAT	262C2	262C2 SKID STEER	CAT0262CHTMW01790
CR002	2011	TADANO	GR750XL-2	75 TON RT CRANE	547337
CR003	2013	TADANO	GR750XL-2	75 TON RT CRANE	548241
CPT001		MACK		CEMENT PUMPER TRUCK	
CM001	2013	MACK	GU813	MACK MIXER TRUCK	1M24X13C7DM022910
CM002	2013	MACK	GU813	MACK MIXER TRUCK	1M24X13C7DM022911
PT381	2011	DODGE	3500	DODGE PICK UP	3D73Y3CL7BG588531
PT374	2010	DODGE	3500	DODGE PICK UP	3D73YCL9AG144436
PT386	2012	DODGE	3500	DODGE PICK UP	3C63D3GLXCG174118
PT392	2012	DODGE	2500	DODGE PICK UP	3C6UD5JL6CG188915
TK2042	2006	MACK	CV713	FUEL TRUCK	2EATHA02WR000188
TK2002	2006	KENWORTH	T800	WINCH TRACTOR	1NKDL40Z26R988222
TR221	2000	ASPEN		LOWBED TRAILER	2A9LB4037XN125132
ML001		GENIE	Z60	60'BOOM LIFT	Z6008-9015
ML002		GENIE	Z60	60'BOOM LIFT	Z6013-12885
SL001	2005	SKYJACK	SJ77135RT	35FT SCISSOR LIFT	341353
SL002	2005	SKYJACK	SJ800-8841	40FTSCISSOR LIFT	43128
LT		ALLMAND	ML15VMINESPEC	15KW 6 LAMP LIGHT TOWER	0525MLV13
LT		ALLMAND	ML15VMINESPEC	15KW 6 LAMP LIGHT TOWER	0522MLV13
LT		ALLMAND	MLI16/8V	8KW 4 LAMP LIGHT TOWER	0055ML2V13
LT		ALLMAND	MLI16/8V	8KW 4 LAMP LIGHT TOWER	0056ML2V13
WLD		LINCOLN	SAE300	WELDER 300 AMP DSL	C1130401123-11916
WLD		LINCOLN	SAE300	WELDER 300 AMP DSL	C1130401497-11916
WLD		MILLER	TRAILBLAZER302	WELDER 300 AMP DSL	
GEN		MULTIQUIP	DAC7000SSA	6-7KW GEN SET 125/250 VOL	5675363
GEN		MULTIQUIP	DAC7000SSA	6-7KW GEN SET 125/250 VOL	5675364
GEN		MULTIQUIP	DAC7000SSA	6-7KW GEN SET 125/250 VOL	5675370
GEN		MULTIQUIP	DAC7000SSA	6-7KW GEN SET 125/250 VOL	5677551
AC		DOOSAN	P185WJD	185 CFM AIR COMPRESSOR	455427UFXD75/4FVCABAA9D445427
HTR001		FLAGRO	FVO-400	350,000BTU HEATER	7704
HTR002		FLAGRO	FVO-400	350,000BTU HEATER	7711
HTR003		FLAGRO	FVO-400	350,000BTU HEATER	7855
HTR004		FLAGRO	FVO-400	350.000BTU HEATER	7857
HTR005		FLAGRO	FVO-400	350.000BTU HEATER	7858
HTR006		FLAGRO	FVO-400	350,000BTU HEATER	7890
HTR007		FLAGRO	FVO-400	350,000BTU HEATER	7895
HTR008		FLAGRO	FVO-400	350,000BTU HEATER	7907

Baffinland					
Unit #	YEAR	MAKE	MODEL	DESC	SER. #
HTR009		FLAGRO	FVO-400	350,000BTU HEATER	7813-13a-0049
HTR010		FLAGRO	FVO-400	350,000BTU HEATER	7834-13a-0097
HTR011		FLAGRO	FVO-400	350,000BTU HEATER	7837-12z-1997
HTR012		FLAGRO	FVO-400	350,000BTU HEATER	7838-12z-1998
HTR013		FLAGRO	FVO-400	350,000BTU HEATER	7835-12z-2000
HTR014		FLAGRO	FVO-400	350,000BTU HEATER	7785-13a-0016
HTR015		FLAGRO	FVO-400	350,000BTU HEATER	8123-13a-0383
HTR016		FLAGRO	FVO-400	350,000BTU HEATER	7847-13a-0047
HTR017		FLAGRO	FVO-400	350,000BTU HEATER	7795-13a-0086
HTR018		FLAGRO	FVO-400	350,000BTU HEATER	8001-13f-0222
HTR019		FLAGRO	FVO-400	350,000BTU HEATER	8004-13f-0219
HTR020		FLAGRO	FVO-400	350,000BTU HEATER	7791-13a-0005
PLT001		WACKER	DPU6555HE	1000lbs PLATE TAMPER	10282741
PLT002		WACKER	DPU6555HE	1000lbs PLATE TAMPER	10282745
PLT003		WACKER	DPU6555HE	1000lbs PLATE TAMPER	10282742
PLT004		WACKER	DPU6555HE	1000lbs PLATE TAMPER	10281741
PLT005		WACKER	DPU3750H	600LBS PLATE TAMPER	10146549
PLT006		WACKER	DPU3750H	600LBS PLATE TAMPER	10185486
PLT007		WACKER	DPU3750H	600LBS PLATE TAMPER	10149813
PLT008		WACKER	DPU3750H	600LBS PLATE TAMPER	10166271
JJ001		WACKER	BS60-4S	JUMPING JACK	20171400
JJ002		WACKER	BS60-4S	JUMPING JACK	20171401
JJ003		WACKER	BS60-4S	JUMPING JACK	20171402
JJ004		WACKER	BS60-4S	JUMPING JACK	20171403
		STEPHENS	MUSTANG	BATCH PLANT	9078-13
		MARCOTTE		Batch Plant Controller	
		STEPHENS		Ventilation System	On batch plant
		TO BE SHIPPED		Water Tank/meter/boiler	
				Aggregate heating	
				Moisture Sensor	
				Concrete testing equipment	
				Lock block forms (6)	
				Rebar bender	
				Rebar bender	
				Insulated Tarps (40 units)	
PWRT001		WACKER	CT48-8A	46"POWER TROWEL	20183318
PWRT002		WACKER	CT48-8A	46"POWER TROWEL	20186843
PWRT003				46"POWER TROWEL 11HP	44V0712017
PWRT004				46"POWER TROWEL	46D0305019
WBS001		HUSQUVARNA	FS413	18"WALK BEHIND SAW	20120004681
WBS002		HUSQUVARNA	FS413	18"WALK BEHIND SAW	4416
WBS003		HUSQUVARNA	FS309	14"WALK BEHIND SAW	20131100016
SC		SMALL TOOLS		40FT STD CONTAINER	OOLU724893-2
SC		SMALL TOOLS		40FT STD CONTAINER	OOLU725042-0
SC				40FT STD CONTAINER	TTNU589304-9
SC				40FT STD CONTAINER	KLFU135999

Baffinland					
Unit #	YEAR	MAKE	MODEL	DESC	SER. #
SC				40FT STD CONTAINER	MOFU031697-7
SC				40FT HIGH CUBE CONTAINER	HJCU105260-8



FOR PERMITTING

NOTES:

1. TOPOGRAPHY PROVIDED BY TERRAPOINT CANADA INC.
2. COORDINATE GRID IS SHOWN IN UTM (NAD83) ZONE 17 AND IS IN METRES.
3. CONTOURS ARE IN METRES. CONTOUR INTERVAL IS 1.5 METRES.

	EXISTING WATERBODY
	PROPOSED FOOTPRINT OF QUARRY AREA
	BAFFINLAND'S COMMERCIAL LEASE ON INUIT OWNED LAND
	EXISTING STREAM
	OVERLAND FLOW PATH
	EXISTING DRAINAGE TO BE DIVERTED/ABANDONED
	SURFACE DRAINAGE DIVERSION
	INTERNAL SURFACE DRAINAGE
	RIDGE LINE (HIGH POINT)
	PROPOSED CULVERT
	EXISTING CULVERT (LOCATION APPROXIMATE)
	WATER QUALITY MONITORING LOCATION (TR-Q7-01)
	HIGH WATER LEVEL
	TOTE ROAD LEFT SIDE DITCH OR DIVERSION DITCH

KEY PLAN

A map of the Milne Port area. The map shows the coastline of Milne Port. A line labeled "MILNE PORT" points to the harbor. A line labeled "TOTE ROAD" points to a road. A line labeled "MINE SITE" points to a small rectangular area. A line labeled "THIS DRAWING" points to a small circle on the road.

A cross-sectional diagram showing a proposed road and an adjacent quarry area. The diagram includes the following labels and features:

- EXISTING GROUND**: Indicated at the top left and bottom right of the section.
- PROPOSED TOTE ROAD**: A road structure shown on the right side of the section.
- TOTE ROAD LEFT SIDE DITCH OR DIVERSION DITCH**: A ditch located on the left side of the proposed road.
- QUARRY AREA**: A hatched area on the left side of the section, below the ditch.
- HWT**: A horizontal line with a downward-pointing arrow, likely representing a water table or high water table level.
- Dimensions**:
 - A vertical dimension of **0.5 MIN.** is shown for the ditch depth.
 - A horizontal dimension of **1.0** is shown for the width of the ditch.
 - A slope of **1.5** is indicated for the road embankment.
 - A vertical dimension of **1** is shown for the road height.
- Section Marker**: A circle containing the letter **A** and a horizontal line, positioned below the diagram.

[illegible]