



Suite 507-700 W. Pender Street,
Vancouver, BC V6C 1G8
CANADA
Tel: +1.778.379.1433

June 08 2026

Richard Dwyer
Manager of Licencing
Nunavut Water Board
PO Box 119
Gjoa Haven, NU
X0B 1J0

Dear Mr. Dwyer,

Re. 2BM-ULU2030 Part J Item 14 – Monthly Monitoring Program, JUNE

Further to Part J Item 14 of 2BM-ULU2030, Blue Star Gold Corp. (Blue Star) is pleased to provide the following in fulfillment of monthly monitoring requirements during periods of site activity. Activities ongoing at Ulu Camp throughout June included camp operations, compliance monitoring, waste management, drilling, and exploration. Results for monitoring stations listed in Table 1 are provided in Table 4.

Please note that we had not received May sampling results in time for the May reporting period; they are presented in this report. The results for the monitoring stations listed in Table 1 are now provided in Table 3 for May and Table 4 for June.

Table1. Applicable monitoring stations, **JUNE 2026** (active site)

Station ID	Station Description	Comment
ULU-1	Water Intake at West Lake	See Table 2
ULU-2	Sewage effluent discharge point	Inactive, facility decommissioned
ULU-3	Sewage effluent discharge point	Inactive, facility decommissioned
ULU-4	Mine water pumped from underground Mine Sump	No underground operations. Not discharging
ULU-4b	Portal Surface Retention Pond	No discharge.
ULU-5	Settling/Neutralization Pond	Pond not constructed
ULU-6	Settling/Neutralization Pond	Pond not constructed
ULU-7	Runoff from Waste Rock Pile	Not flowing.
ULU-8	Runoff from Ore Pad	See Table 3 & Table 4
ULU-9	Outflow from East Lake	See Table 3 & Table 4
ULU-10	Ulu Lake Inflow from East Lake	Inactive, facility decommissioned
ULU-11	Ulu Lake Outflow	See Table 3 & Table 4
ULU-12	Domestic water intake for new camp	New camp not constructed
ULU-13	Soil treatment facility water holding pond	Pond not constructed
ULU-14	Airstrip Bulk Fuel Storage Facility	Not yet constructed for the season
ULU-15	Landfill Facility	See Table 3. No Flow in June.
MW-1, -2, -3	Monitoring well at soil treatment facility	Facility not constructed; wells not installed

Table 2. ULU-1 Daily volume, **JUNE 2026** (domestic and drilling water use).

Date	Volume (m ³)			
	Domestic	Drilling	Core cutting*	Total
1	0	-	-	0.00
2	11.08	-	-	11.08
3	0	-	-	0.00
4	6.48	-	-	6.48
5	4.5	-	-	4.50
6	3.6	-	-	3.60
7	8.28	-	-	8.28
8	4.5	-	-	4.50
9	4.07	-	-	4.07
10	3.15	-	-	3.15
11	4.59	-	-	4.59
12	4.3	-	-	4.30
13	6.31	-	-	6.31
14	4.59	-	-	4.59
15	4.87	-	-	4.87
16	3.41	-	-	3.41
17	6.5	36.17	-	42.67
18	6.04	42.82	-	48.86
19	6.44	0.00	-	6.44
20	4.54	8.72	-	13.26
21	6.38	29.98	-	36.36
22	6.42	41.22	-	47.64
23	6.69	47.99	-	54.68
24	5.81	99.95	-	84.59
25	6.1	75.30	-	81.48
26	6.13	84.40	-	90.53
27	8.87	67.77	-	76.13
28	6.71	51.18	-	79.49
29	6.55	56.82	-	63.37
30	7.80	57.45	-	65.25
*core cutting water is included in the domestic extraction				

Table 3. Results for Compliance Stations, **MAY 2026.**

	Units	Detection Limits	ULU-8a	ULU-9	ULU-11	ULU-15
Date			May 30	May 31	May 31	May 31
Flow	L/sec		0.01	N/A	N/A	N/A
pH	Field		7.13	7.15	7.19	7.31
	Lab		8.00	7.10	6.61	7.67
Conductivity	uS/cm	2	880	69	54	420
Total Suspended Solids	mg/L	1	28	<1.0	<1.0	16
Alkalinity (PP as CaCO3)	mg/L	1	<1.0	<1.0	<1.0	<1.0
Alkalinity (Total as CaCO3)	mg/L	1	55	9.1	5.3	92
Dissolved Chloride (Cl)	mg/L	1	1.2	2.0	1.6	2.4
Dissolved Sulphate (SO4)	mg/L	1.0-5.0	400	20	15	120
Fecal Coliforms	CFU/100mL	1	N/A	N/A	N/A	N/A
Total Ammonia (N)	mg/L	0.015-0.075	0.025	<0.015	<0.015	0.017
Dissolved Nitrite (N)	mg/L	0.01	<0.040	<0.040	<0.040	<0.040
Dissolved Nitrate (N)	mg/L	0.01	0.13	<0.040	<0.040	0.70
Turbidity	NTU	0.1	6.4	2.3	1.5	5.0
Total Mercury (Hg)	ug/L	0.0019	<0.0019	0.0036	0.0026	0.0022
Total Arsenic (As)	ug/L	0.020-0.10	6.49	0.309	0.104	1.61
Total Cadmium (Cd)	ug/L	0.010-0.0050	0.596	0.0500	0.0274	0.0795
Total Copper (Cu)	ug/L	0.050-0.50	3.65	2.14	2.33	4.27
Total Lead (Pb)	ug/L	0.0050-0.20	0.601	0.0404	0.0361	0.399
Total Nickel (Ni)	ug/L	0.020-1.0	43.8	2.51	4.09	3.23
Total Zinc (Zn)	ug/L	0.10-5.0	268	11.1	12.5	9.9
F1 (C6-C10) BTEX	ug/L	100	n/a	n/a	n/a	<100
F2 (C10-C16 Hydrocarbon s)	ug/L	0.10	n/a	n/a	n/a	0.21
F3 (C16-C34 Hydrocarbon s)	ug/L	0.10	n/a	n/a	n/a	0.27
F4 (C35-C50 Hydrocarbon s)	ug/L	0.20	n/a	n/a	n/a	<0.20

Table 4. Results for Compliance Stations, JUNE 2026.

	Units	Detection Limits	ULU-8a	ULU-9	ULU-11
Date			June 22	June 24	June 24
Flow	L/sec		0.004	N/A	N/A
pH	Field		6.76	7.2	7.29
	Lab		6.50	8.27	6.14
Conductivity	uS/cm	2	860	80	69
Total Suspended Solids	mg/L	1	<1.0	3.7	<1.0
Alkalinity (PP as CaCO3)	mg/L	1	<1.0	<1.0	<1.0
Alkalinity (Total as CaCO3)	mg/L	1	39	20	9.0
Dissolved Chloride (Cl)	mg/L	1	1.6	1.5	<1.0
Dissolved Sulphate (SO4)	mg/L	1.0-5.0	390	20	22
Fecal Coliforms	CFU/100mL	1	N/A	<1	<1
Total Ammonia (N)	mg/L	0.015-0.075	0.016	<0.015	<0.015
Dissolved Nitrite (N)	mg/L	0.01	<0.040	<0.040	<0.040
Dissolved Nitrate (N)	mg/L	0.01	0.33	<0.040	<0.040
Turbidity	NTU	0.1	0.14	2.6	0.10
Total Mercury (Hg)	ug/L	0.0019	<0.0019	0.0027	<0.0019
Total Arsenic (As)	ug/L	0.020-0.10	0.92	0.267	0.079
Total Cadmium (Cd)	ug/L	0.010-0.0050	0.559	0.0303	0.0128
Total Copper (Cu)	ug/L	0.050-0.50	1.73	2.24	2.13
Total Lead (Pb)	ug/L	0.0050-0.20	0.060	0.0197	0.0130
Total Nickel (Ni)	ug/L	0.020-1.0	45.3	1.92	3.13
Total Zinc (Zn)	ug/L	0.10-5.0	303	6.38	8.05
F1 (C6-C10) BTEX	ug/L	100	n/a	n/a	n/a
F2 (C10-C16 Hydrocarbons)	ug/L	0.10	n/a	n/a	n/a
F3 (C16-C34 Hydrocarbons)	ug/L	0.10	n/a	n/a	n/a
F4 (C35-C50 Hydrocarbons)	ug/L	0.20	n/a	n/a	n/a

If you have any questions or concerns about this report, please don't hesitate to reach out.

Kindest regards,

Annabelle Perry

Environmental Coordinator

Blue Star Gold Corp.

enviro@bluestargold.ca

778-379-1433

cc. T. Bolt, Kitikmeot Inuit Association
J. Bolt, Crown-Indigenous Relations and Northern Affairs Canada
D. Lindsay, Blue Star Gold Corp