



ᓄᓇᓕᓐᓄᓐ ᓂᓴᓂᓄᓐ ᓐᓂᓐᓂᓐᓂᓐ  
Nunalaani Kavamatkunnilu Hulijutainni  
Department of Community and Government Services  
Ministère des Services communautaires et gouvernementaux

June 18th, 2004  
Nunavut Water Board  
P.O. Box 119  
Gjoa Haven, Nu  
X0B 1J0

Attention: Mr. Jim Wall

**Field Report on the Status of the Sewage Facility  
Coral Harbour, Nunavut June 15<sup>th</sup>, 2004**

Dear Jim

Bryan Purdy made a site visit to the sewage facility at Coral Harbour on June 15<sup>th</sup> and June 16<sup>th</sup>, 2004. The fence and earth berm, which was constructed in the fall of 2003, was inspected. Effluent was observed to be migrating through the southeast corner of the newly constructed berm onto the wetlands that has been receiving the sewage effluent the past few years. The portion of the fence berm where the percolation of effluent is taking place is 20 metres long at the southeast corner.

Community Government and Services (CGS) is in the process of soliciting environmental engineering consultants to review the sewage drop off area, the solid waste site, and the design of a proposed wetland at Coral Harbour, Nunavut. This professional design and study work will begin in three to four weeks.

Please consult the undersigned if there are further questions regarding the status of this facility

Yours truly,

Bryan Purdy, P.Eng  
Municipal Engineer  
Community Government and Services