Halepar Leure UUUden 180 Leure 180 Leure 180 XOY 080

Hamlet of Pond Inlet P.O. Box 180 Pond Inlet, Nunavut XOA 0S0

FA	CSIMILE TRANSMIT	TAL SHEET				
Phyllis Bealieu		PROM: Morgan Amakallak, W/S Clerk				
COMPANY: D.		JULY 16, 2003				
(867) 360 6369		TOTAL NO. OF PAGES INCLUDING COVER:				
PHONE NUMBER;	SENDER'S REFERENCE NUMBER:					
Contemplated Change Noti		EFERENCE NUMBER:				
☐ URGENT	☐ PLEASE COMMENT	☐ PLEASE REPLY	□ please recycle			
NOTES/COMMENTS:						
Hi, Phyllis: Just got another chang	ge notice.	CO	PY			
	580					

Please call if you have any questions or comments.

Morgan Arnakallak

W/S Clerk

030716 NWB3PON TR/ND Change Notice - ILAE

Page 1 of 1



Print - Close Window

From: "El-Attar, Sherif" <SEl-Attar@gov.nu.ca>

Yahoo! Canada Mail - asaopond@yahoo.ca

To: "Hamlet of Pond Inlet (E-mail)" <asaopond@yahoo.ca>, "Dionne Filiatrault (E-mail)" <nwbsrtec@polamet.ca>

CC: "Pisco, Nelson" <NPisco@gov.nu.ca>, "Sarson, Krisş" <KŞarşon@gov.nu.ca>, "Elsayed, Sameh" <SElsayed@gov.nu.ca>

Subject: New Land Fill next to Pond Inlet Sewage Lagoon

Date: Wed, 16 Jul 2003 11:50:37 -0400

16 JUL 03

Robbie, (Ruby)

Pusruant to our discussion this a.m., I've talked to the Dionne Filiatrault

the Senior Advisor in NWB... They are willing to help expediting the approval process, provided that in your request to the NWB, you must indicate the Hamlet's no objection for this proposal... The Water License

amendment shall follow after the preliminary approval is obtained ...

I'll appreciate everyone assistance in this vein, whereby we are sustaining

some slow progress already in the construction work, and it will be for everyone's interest to have this project completed this summer...

Dionne,

I thank you indeed for your positive and prompt response this morning...

thanks,

Sherif El-Attar Project Officer Public Works & Services P.O. Box 379 Pond Inlet, NU XOA 0S0

Phone: (867) 899-7312 Fax: (867) 899-7328

Email: sel-attar@gov.nu.ca

Nunavut Water Board

JUL 17 2003

Public Registry

and the same of th	71
INTE	RNAL
PC	CP
LA	
OM T	
TA	1
BS	17
8T	
ED	
CEO	
BAD	
EXT.	



> Sherif El-Attar > Project Officer

> Public Works & Services

Print - Close Window

From: "El-Attar, Sherif" <SEl-Attar@gov.nu.ca> To: "Jim Wall (E-mail)" <nwb1@polamet.ca> CC: "Dionne Filiatrault (E-mail)" <nwbsrtec@polarnet.ca>, "Hamlet of Pond Inlet (E-mail)" <asaopond@yahob.ca>, "Sarson, Kriss" <KSarson@gov.nu.ca>, "Pisco, Nelson" <NPisco@gov.nu.ca>, "Elsayed, Sameh" Subject: FW: JIM WALL Date: Wed, 16 Jul 2003 13:07:20 -0400 16 JUL 03 Jim, Pursuant to our discussion on the phone this a.m., I'll examine your To stock pile the material that we intend to excavate from the bottom of the lagoon until the construction program is satisfactorily completed. Decant the Old Lagoon (which is temporarily in use). Fill the Old Lagoon (that will be subsequently abandoned) with the excavated products The material to be excavated shall comprise mainly of sand and boulders, but with a very low percent (say 1-2 %) will comprise tundra, vegetation sludge... I'll substantiate that with some photos this afternoon.... Please forward you new coordinates in CAMBY by return Email, so I can advise the Hamlet accordingly ... Thanks, Sherif ----Original Message----> From: El-Attar, Sherif > Sent: Wednesday, July 16, 2003 11:24 AM Dionne Filiatrault (E-mail) > To: > Subject: JIM WALL High > Importance: > 16 JUL 03 > Good morning Dionne, > May I have Jim Wall contact details in CAMBAY... Something important needs > to be done about the Pond Inlet Sewage Lagoon ... > I've tried to call you this a.m., but there was no luck... I'll keep > trying... Meanwhile, I'll stay in the office today during lunch break... > By the way, it's ET Zone here in Pond (couple of hours earlier than > Gjoa) ... > Have a great morning...

## CONTEMPLATED CHANGE NOTICE

CONTEMPLATED CHAN	GE NOTICE NO.1	DILLON
CONTRACTOR: Mosher Engineering	Board	DATE: July 15, 2003
	JUL 16 2003	Dillon Project No. 02-1089
PROJECT AND LOCATI Pond Inlet Sewage Lagoon	DN: Public Registry Upgrade and Expansion	OWNER: Government of Nunavut

This Notice does not authorize any change in the Work until a price has been established and approved by a Change Order. All Changes must be authorized by a Change Order.

The contractor is requested to provide the following extra/credit construction cost for the work described below:

Before construction of the berms of the lagoon and liner installation, the base of the
lagoon is to be excavated (scraped) to a depth of approximately 300 mm, or to a depth
determined by the ENGINEER in the field. This includes, but is not limited to, the
excavation, removal & disposal to an approved dump site of all remaining materials of all
sizes of boulders, rocks, organic matter, sludge, carcasses and garbage within the existing
lagoon.

## Revision 1:

All material removed from the bottom of the lagoon as described above shall be dumped in an approved location. The proposed location is situated adjacent to the northwest corner of the "bulky waste" disposal site. The waste material is to be landfilled in a manner such that any sludge impacted material from the top of the lagoon floor shall be at the bottom of the proposed landfill site. The dimensions of the proposed landfill site shall be approximately  $100 \text{ m} \times 100 \text{ m} \times 1.5 \text{ m}$  and covered with clean material.

Please provide a cost estimate with a relevant breakdown based on unit prices to complete such works and provide a list of labour and machinery proposed to complete the additional works.

	INTE	RNAL	credit / extra \$
	PC	いし	
Prepared by Dillon Consulting Limited	LA		
	OM		
More	TA		
per	BS		C()DY>
(Contractor)	ST		OTY
(Contractor)	ED		
	CEO 3RD		·
per	EXT.		

Please return duplicate copy showing your estimate of credit/extra for this contemplated change, and change, if any, to the Contract time.