



ᑭᑭᑭᑭᑭᑭᑭᑭ ᑭᑭᑭᑭᑭᑭᑭᑭ
QIKIQTAALUK CORPORATION

ROAD BETWEEN THE HAMLET OF CLYDE RIVER AND CAPE CHRISTIAN

Mitigation Report 2010 Season

Licence No. 8BW-CLY0810

Presented to:

Manager of Licensing

Nunavut Water Board

P.O. Box 119

Gjoa Haven, NU X0B 1J0

Telephone: (867) 360-6338

Fax: (867) 360-6369

Email: licensing@nunavutwaterboard.org

January 2011

1 Summary of Work

Qikiqtaaluk Logistics did some work as part of the Mitigation Plan to restore all impacted Grounds and Waters on the “Old Roadway” - road between the Hamlet of Clyde River and Cape Christian from July to September 2010. This plan was submitted August 31st, 2009 to INAC and NWB.

Qikiqtaaluk has obtained the Water Licence 8BW-CLY0810 to conduct some culvert installations, construct a bridge over the Clyde River, and to repair the road in order to have access to the Cape Christian site where major environmental remediation was required.

Qikiqtaaluk, in addition to doing repairs and mitigation on the old roadway, has completed all work for the clean up of the Cape Christian site during the summer 2010. In fact, all equipment and camp supplies were demobilized and are now staged on the side of Clyde River between the airport and the new bridge. In order to complete all clean up activities in 2010 as required by INAC, Qikiqtaaluk had to place large efforts in terms of labour and heavy equipment usage, and therefore, only had limited time to give to the mitigation work. This being said, Qikiqtaaluk intends to complete the mitigation and repair at the old roadway during the summer 2011 and to remove culverts in order to abandon the road access.

In 2009, Qikiqtaaluk did some mitigation works which were described in the annual report dated March 2010. In summary, on the area 6, the channel between the lake and the river was opened and the silt fence was removed. Also, the area 17 was completed in 2009 when the channel was opened (when frozen) and rip rap was placed in the bottom to attenuate any future passage by ATVs.

In 2010, a large portion of area 3, area 4 and area 5 were mitigated by using an excavator and cut and fill to fill the ditches and any holes and to landscape the areas to match the surrounding terrain. The pictures below illustrate the results of the mitigation work done in August 2010.



Photo 1: view of the mitigated section in area 3



Photo 2: view of the mitigated section in area 4



Photo 3: view of the mitigated section in area 5

As mentioned, Qikiqtaaluk Corporation will complete the work during the 2011 field season as per the abandonment and restoration plan submitted.