

REQUEST FOR INFORMATION

| | | | | | |
|-----------------------|-------------------|----------|---|--|---|
| RFI NUMBER | NL-RFI-053 | | | | |
| ISSUE DATE (YY/MM/DD) | July 19, 2011 | | | | |
| PRIORITY | H | X | M | | L |
| REQ'D RESPONSE DATE | July 21, 2011 | | | | |

Hope Bay Mining Project

| | | | |
|------------|----------------------------|--------------------|-----------------------|
| Subject: | Land Farm Sump Size | Project Zone/Area: | Doris North Land Farm |
| Company: | Nuna Logistics Ltd. (Nuna) | Station/Location: | Middle Pad Extension |
| Attention: | Calvin Goldschmidt | Discipline: | Civil |

| | | | |
|-------------------|------------------------------------|-----------------------|--|
| AFE: | | Specification Number: | |
| Related Drawings: | HB+D-CIV-CIV-OND-0036 (SRK LF -05) | Related Documents: | |
| | | | |
| | | | |

| | | | |
|------------------|----------|-----------------------|-----------------------|
| Related WBS Code | 3DFA1946 | WBS Code Description: | Doris North Land Farm |
|------------------|----------|-----------------------|-----------------------|

Information Request/Description of Issue/Approval Required:

On the abovementioned Engineered drawing, detail/section C specifies that the three (3) HDPE sumps required at the low spots in each cell be 900 mm in diameter. The vendor engaged cannot supply this diameter in the require time frame and other vendors have not responded that they can provide to date.

Proposed Corrective Action:

Vendor can supply either a 1200 mm or 600 mm diameter sump 'off-the-shelf' quickly. Please confirm which size, if either, would be acceptable.

Originator: Kevin Oakes



July 19, 2011

Print:

Sign:

Date:

| | | | | |
|----------------------------|--|---|--|--|
| Cost Impact | <input checked="" type="checkbox"/> No | <input type="checkbox"/> Yes | | |
| Detailed Estimate attached | <input checked="" type="checkbox"/> No | <input type="checkbox"/> Yes | | |
| Schedule Impact | <input type="checkbox"/> No | <input checked="" type="checkbox"/> Yes | | |
| Source for Communication | <input type="checkbox"/> Owner Change | <input type="checkbox"/> Clarification/Info | <input checked="" type="checkbox"/> Constructor Change | |
| | <input type="checkbox"/> Vendor Change | <input type="checkbox"/> Designer Change | <input type="checkbox"/> Other | |

Note: RFI's are not authorized change documents and cannot be used to direct a change in contract requirements. If Newmont's response on the RFI has cost and/or schedule effect, it is the contractor's responsibility to immediately advise Newmont. Work undertaken without Newmont written authorization is at the contractor's risk and expense

☐ Corrective Action Approved


☐ Correct as Follows:

Response:

For the sump detail shown on Section K-K' and Detail C of LF-05.Rev 06, either the 1200 mm or 600mm diameter sump would be an acceptable substitution for the 900 mm diameter sump shown.

Responsible Newmont Representative: Lowell Wade

Print:



Sign:

July 20, 2011

Date: