


Municipality of Cape Dorset
P.O. Box 30.
HLC PUL
Cape Dorset, N.W.T. X0A 0C0
Tel: (819) 897-8943
Fax: (819) 897-8030
PUL ΔΔΔ ΔΔΔ



January 26, 2007

Nunavut Water Board
P.O. Box 119
Gjoa Haven, Nunavut X0B 1J0

ATTN: Richard Dwyer – Licensing Trainee

Dear Richard:

Re: 2006 Annual Report for the Hamlet of Cape Dorset


Please find attached the 2006 annual report for the Hamlet of Cape Dorset, Water License NWB 3CAP0207.

Please contact me at 867-897-8943 if you have any questions or comments.

Yours Sincerely,

Art Stewart
Senior Administrative Officer

cc: Mike Hayward – Director Municipal Works
Bhabesh Roy – CGS
Hamlet Council
File



ANNUAL REPORT FOR THE HAMLET OF CAPE DORSET

YEAR BEING REPORTED: 2006

The following information is compiled pursuant to the requirements of Part B, Item 1 of Water Licence NWB3CAP0207 issued to the Hamlet of Cape Dorset.

- i)- iii) tabular summaries of all data generated under the "Surveillance Network Program"; monthly and annual quantities in cubic metres of freshwater obtained from all sources; monthly and annual quantities in cubic metres of each and all wastes discharged;

Attached Laboratory results for SNP station CAP-2 and CAP-3

Month Reported	Quantity of Water Obtained from all sources	Quantity of Sewage Waste Discharged
January 2006	4,178,962 lb	4178,9 m ³
February 2006	3,496,417 lb	3496,4 m ³
March 2006	4,101,649 lb	4101,6 m ³
April 2006	3,690,486 lb	3690,4 m ³
May 2006	3,737,850 lb	3737,8 m ³
June 2006	3,582,330 lb	3582,3 m ³
July 2006	3,402,347 lb	3402,3 m ³
August 2006	3,694,835 lb	3694,8 m ³
September 2006	3,438,084 lb	3438,0 m ³
October 2006	3,678,947 lb	3678,9 m ³
November 2006	3,546,436 lb	3546,4 m ³
December 2006	3,599,963 lb	3,599,9 m ³
ANNUAL TOTAL	44,148,306 lb	

* Sewage trucks are not metered.
Quantities estimated based on water delivered.

ANNUAL REPORT FOR THE HAMLET OF CAPE DORSET

Please indicate volumes in cubic metres - 1 cubic meter equals 1000 litres

- iv) a summary of modifications and/or major maintenance work carried out on the Water Supply and Waste Disposal Facilities, including all associated structures and facilities;

All cells were decanted in Nov. 2006, work was done during the fall to raise the height of cell #3 by 2 feet.

- v) a list of unauthorized discharges and summary of follow-up action taken;

Due to ice forming in cell 2, we had to discharge in Feb. 2006 and remove the ice in the cell.

- vi) a summary of any abandonment and restoration work completed during the year and an outline of any work anticipated for the next year;

Cell number 3 had work done to raise the height of the cell as well as fixing the overflow between #2 and 3

- vii) a summary of any studies requested by the Board that relate to waste disposal, water use or reclamation, and a brief description of any future studies planned;

Part F, Item 1: Operation and Maintenance Manual

work in progress

Part G, Item 1: Abandonment and Restoration Plan

Work on access road to P Lake was completed in 2006

**ANNUAL REPORT
FOR THE HAMLET OF CAPE DORSET**

- viii) any other details on water use or waste disposal requested by the Board by November 1st of the year being reported; and

CC + S was told about the ice situation in cell #2 before it was removed in 2006

- ix) updates or revisions to the approved Operation and Maintenance Plans.

None to date

ADDITIONAL INFORMATION THAT THE HAMLET DEEMS USEFUL:

Access road was built to P-Lake in 2006, construction company coming back summer of 2007 to continue work on new lagoon.

FOLLOW-UP REGARDING INSPECTION/COMPLIANCE CONCERNS: