



The bubble in the sewage lagoon liner contributed volume to the lagoon resulting in the earlier need for partial decant ahead of the summer thaw. CGS has engaged Dillon Consulting to repair this issue with the lagoon liner. A site visit by the consultant will occur at the end of July 2024 and will continue until work is completed. To repair the liner before freeze up, the work schedule requires the lagoon to be emptied by July 31 2024. To empty the lagoon in time, the decant will continue. Figures 2 and 3 show the bubble in the sewage lagoon's liner as documented in late April 2024.



Figure 2: Kugaaruk Sewage Lagoon Liner Bubble, April 2024



Figure 3: Kugaaruk Sewage Lagoon Liner Bubble, April 2024



CC: Michelle Byers, Senior Administrative Officer, Hamlet of Kugaaruk
Megan Lusty, Manager of Municipal Works, GN-CGS
Katy Hawthorne, Municipal Engineering Student, GN-CGS
NWB Licensing Department