YEAR BEING REPORTED: 2021

The following information is compiled pursuant to the requirements of Part B, Item 1 of Water Licence # 3BM-SAN2025 issued to the Hamlet of Sanikiluaq.

 i) - iii) tabular summaries of all data generated under the "Monitoring Program"; monthly and annual quantities in cubic metres of freshwater obtained from all sources; monthly and annual quantities in cubic metres of each and all wastes discharged;

Attached are quantities of water used as reported in our On Tap Water Delivery System and the estimated discharge of sewage waste.

Month Reported	Quantity of Water Obtained from all sources (m³)	Quantity of Sewage Waste Discharged (Estimated)
January	3,599.09150	Same
February	3,418.29660	Same
March	3,629.14770	Same
April	3,676.09460	Same
Мау	3,681.02900	Same
June	3,476.23590	Same
July	3,358.67940	Same
August	3,509.63800	Same
September	3,298.38740	Same
October	3,446.04360	Same
November	3,589.11470	Same
December	3,411.43130	Same
ANNUAL TOTAL	42,093.18970	

Note: The water consumption volume is considered equal to the sewage discharge volume because there is no meter at the end of the discharge pipe.

iv. A summary of modifications and/or major maintenance work carried out on the Water Supply and Waste Disposal Facilities, including all associated structures and facilities; No modification or maintenance work was carried out during the reporting year. A list of unauthorized discharges and summary of follow-up action taken; No unauthorized discharges for the infrastructure under licence 3BM-SAN2025 occurred in 2021. A summary of any abandonment and restoration work completed during the year and vi. an outline of any work anticipated for the next year; No abandonment and restoration work was conducted during this reporting year and none is anticipated in the coming year. vii. A summary of any studies requested by the Board that relate to waste disposal, water use or reclamation, and a brief description of any future studies planned; The initial planning study for a new solid was site was completed in Fiscal Year 2020/21. The cost estimates have indicated that the current funding cannot support the construction of a new state-of-the-art 20-year landfill. The focus of the project will shift to making improvements to the current site. A second planning contract to assess and prioritize the improvements to the current site with the available is expected to begin in 2022. A business case for the new sewage lagoon is being developed and will be completed April 2022. Once funding is allocated, this project will move into planning and design. The A&R plan for the existing lagoon will be completed within the design contract. A business case for the new Water Treatment Plant is being developed and will be completed April 2022. Once funding is allocated, this project will move into planning and design. The Residential RO units will no longer be required once the new water plant is fully operational. Any other details on water use or waste disposal requested by the Board by November viii

1st of the year being reported; and

None DITIONAL INFORMATION THAT THE LICENSEE DEEMS USEFUL:
DITIONAL INFORMATION THAT THE LICENSEE DEEMS USEFUL:
GS will work with the Municipality during summer 2022 to ensure all sampling equirements under the water licence are met.
DLLOW-UP REGARDING INSPECTION/COMPLIANCE CONCERNS:

Appendix A: Effluent Quality Limits

Appendix B: Certificate of Analysis

Appendix C: Hazardous Materials Spill Database, Sanikiluaq 2021

Appendix D: Sanikiluaq 2021 CIRNAC Inspection Report

Appendix A

No SAN-4 Effluent Quality Limit values were received by CGS

Parameter	Maximum Concentration of any Grab Sample	
BOD₅	120 mg/L	
Total Suspended Solids	180 mg/L	
Fecal Coliform	1x10 ⁶ CFU/100 mL	
Oil and Grease	No visible sheen	
рН	Between 6 and 9	

Appendix B

No monitoring data was received by CGS

Appendix C

List of spills reported to the NT-NU Spill Report Line and are listed on the Hazardous Materials Spills Database of Sanikiluaq in 2021

Spill	Occurrence Date	Location Description	Product Spilled	Quantity
2021502	22-December-2021	200 Bay, at the truck garage in Sanikiluaq	Petroleum - fuel oil (jet A, diesel, turbo A, heat)	50.00 L
2021458	21-October-2021	Mitiq Cooperative, on a concrete slab.		10.00 L

Appendix D

No inspection was completed for Sanikiluaq in 2021.