

PIN-B Clifton Point Site Restoration Program																										
ID	Task Name	Duration	Start	Finish	Predec	2007				2008				2009				2010				2011				
						Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3		
1	1 Care and Maintenance	0 days	Sun 4/1/07	Sun 4/1/07																						
2	2 Regulatory Approvals	213 days	Thu 5/1/08	Mon 2/23/09																						
3	2.1 Land and Water Use Permit for Site Restoration	213 days	Thu 5/1/08	Mon 2/23/09																						
6	3 Consultation	850 days	Mon 8/6/07	Fri 11/5/10																						
7	3.1 During Phase III ESA	10 days	Mon 8/6/07	Fri 8/17/07																						
8	3.2 Presentation of Phase III Results & Draft RAP	5 days	Mon 2/25/08	Fri 2/29/08																						
9	3.3 Pre-Construction Community Meeting	5 days	Mon 5/4/09	Fri 5/8/09																						
10	3.4 Mid-Construction Community Meeting	5 days	Mon 5/3/10	Fri 5/7/10																						
11	3.7 Post-Construction Community Meeting	5 days	Mon 11/1/10	Fri 11/5/10																						
12	4 Site Investigation and Assessment	376 days	Mon 4/2/07	Mon 9/8/08																						
13	4.1 Background Review	5 days	Mon 4/2/07	Fri 4/6/07																						
14	4.2 Gap Analysis for Phase III ESA and Engineering	40 days	Mon 4/9/07	Fri 6/1/07	13																					
15	4.3 Develop TOR for all site assessment	20 days	Mon 4/2/07	Fri 4/27/07																						
16	4.4 Obtain Contracts for Site Assessment	10 days	Mon 4/30/07	Fri 5/11/07	15																					
17	4.5 Site Assessment	120 days	Mon 8/6/07	Fri 1/18/08																						
22	4.6 RAP Development and Cost Estimates	50 days	Mon 1/21/08	Fri 3/28/08																						
26	4.7 Complete Environmental Screening	71 days	Mon 6/2/08	Mon 9/8/08																						
27	5 Site Remediation	615 days	Tue 5/27/08	Mon 10/4/10																						
28	5.1 Development of Tender Documents	76 days	Tue 5/27/08	Tue 9/9/08																						
37	5.2 Contracting Process	30 days	Mon 9/15/08	Fri 10/24/08																						
44	5.3 Tender and Contract Award	76 days	Mon 10/27/08	Mon 2/9/09																						
54	5.4 Construction	351 days	Mon 6/1/09	Mon 10/4/10																						
59	6 Monitoring Activities	550 days	Mon 7/13/09	Fri 8/19/11																						
60	6.1 Establish Baseline Conditions	50 days	Mon 7/13/09	Fri 9/18/09																						
61	6.2 Prepare Site-Specific Monitoring Plan	15 days	Tue 9/21/10	Mon 10/11/10																						
62	6.3 Regulatory Review of Monitoring Plan	30 days	Tue 10/12/10	Mon 11/22/10	61																					
63	6.4 Implementation of Monitoring Plan	5 days	Mon 8/15/11	Fri 8/19/11																						
64	7 Project Management	1652 days	Wed 12/1/04	Thu 3/31/11																						

Page 1