
APPENDIX 7:

PIN-E CAPE PEEL INTERMEDIATE
DISTANT EARLY WARNING (DEW)
LINE SITE REMEDIATION PROJECT

PROJECT SCHEDULE

PIN-E Cape Peel Remediation Project																											
ID	Task Name	Duration	Start	Finish		2009				2010				2011				2012				2013					
						Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
1	1 Care and Maintenance	0 days	Thu 09-04-02	Thu 09-04-02																							
2	2 Regulatory Approvals	423 days	Thu 09-01-08	Thu 10-08-19																							
3	2.1 Land and Water Use Permit for Site Assessment	100 days	Thu 09-01-08	Wed 09-05-27																							
4	2.1.1 Prepare document - NRI Licence	40 days	Thu 09-01-08	Wed 09-03-04																							
5	2.1.2 Regulatory Review	60 days	Thu 09-03-05	Wed 09-05-27																							
6	2.2 Land and Water Use Permit for Site Restoration	100 days	Fri 10-04-02	Thu 10-08-19																							
9	3 Consultation	1114 days	Sat 09-08-01	Thu 13-10-31																							
10	3.1 Work Plan Development for Phase III ESA and Engineering	10 days	Sat 09-08-01	Thu 09-08-13																							
11	3.2 Presentation of Draft RAP	5 days	Thu 10-02-11	Wed 10-02-17																							
12	3.4C Pre-Field Season Community Meeting (Construction Yr 1)	5 days	Sat 11-02-26	Thu 11-03-03																							
13	3.5C Post Construction Yr 1 & Pre-Construction Yr 2 Community Meeting	5 days	Wed 12-02-22	Tue 12-02-28																							
14	3.7C Post Construction Yr 2 & Final Community Meeting	5 days	Fri 13-10-25	Thu 13-10-31																							
15	4 Site Investigation and Assessment	243 days	Thu 09-04-02	Thu 10-03-04																							
16	4.1 Background Review	5 days	Thu 09-04-02	Wed 09-04-08																							
17	4.2 Gap Analysis and Work Plan Development for Phase III ESA and Engineering	40 days	Thu 09-04-09	Tue 09-06-02																							
18	4.3 Develop TOR for all site assessment	20 days	Thu 09-04-02	Wed 09-04-29																							
19	4.4 Obtain Contracts for Site Assessment	10 days	Thu 09-04-30	Wed 09-05-13																							
20	4.5 Site Assessment	76 days	Thu 09-08-13	Thu 09-11-26																							
21	4.5.1 Conduct Site Assessment	15 days	Thu 09-08-13	Wed 09-09-02																							
22	4.5.2 Complete Reporting	40 days	Thu 09-09-03	Wed 09-10-28																							
23	4.5.3 Obtain Draft Reports	1 day	Thu 09-10-29	Thu 09-10-29																							
24	4.5.4 Report Review	10 days	Fri 09-10-30	Thu 09-11																							