



REQUEST FOR INFORMATION

RFI NUMBER	NL-RFI-067				
ISSUE DATE (YY/MM/DD)	September 12, 2011				
PRIORITY	H	X	M	L	
REQ'D RESPONSE DATE	September 13, 2011				

Hope Bay Mining Project

Subject:	Sedimentation Pond Upgrade	Project Zone/Area:	Doris North.
Company:	Nuna Logistics Limited.	Station/Location:	Sedimentation Pond.
Attention:	JDS Mining.	Discipline:	Civil.

AFE:		Specification Number:	
Related Drawings:	HB+D-CIV-CIV-OND-0151,2 Rev 0 SRK DN-DMC-043,44	Related Documents:	

Related WBS Code:	3DAA6030	WBS Code Description:	Sedimentation Pond Upgrade.

Information Request/Description of Issue/Approval Required:
Issue: constructability
1. Sound working area, i.e. ground too soft.
2. Potential aggregate loss in soft floor.
Proposed Corrective Action:
Upon review of the above drawings Nuna requests a change in engineering construction instruction for the original ground (OG) remediation on the IFC drawings. Nuna proposes the removal of 0.5m-1m of the OG overburden and replacing the excavated material with ROQ back to OG and a capping lift (the leveling course) of 0.2m per specification for constructability, access and the possible elimination of the 2" thick Styrofoam Highload 40 material and still maintaining permafrost protection.
Please advise.
Originator: Bradford Watkin Nuna Logistic Ltd. Project QA/QC Manager
Print: <u>BRADFORD WATKIN</u> Sign: <u>[Signature]</u> Date: <u>SEPT 12, 2011</u>

Cost Impact:	<input type="checkbox"/> No <input type="checkbox"/> Yes	\$ Pending Inspection requirements.	Summary Estimate
Detailed Estimate attached:	<input type="checkbox"/> No <input type="checkbox"/> Yes		
Schedule Impact:	<input type="checkbox"/> No <input type="checkbox"/> Yes	#	Number of Days
Source for Communication:	<input type="checkbox"/> Owner Change	<input type="checkbox"/> Clarification/Info	<input type="checkbox"/> Constructor Change
	<input type="checkbox"/> Vendor Change	<input type="checkbox"/> Designer Change	<input type="checkbox"/> Other
Note: RFI's are not authorized change documents and cannot be used to direct a change in contract requirements. If Newmont's response on the RFI has cost and/or schedule effect, it is the contractor's responsibility to immediately advise Newmont. Work undertaken without Newmont written authorization is at the contractor's risk and expense			

Response

☐ Corrective Action Approved

☐ Correct as Follows:

SRK approves of the proposed change in engineering construction for the original ground (OG) remediation provided the final surface meets the design lines and grades to preserve the design capacity of the Sedimentation Pond.

Responsible Engineer:	Lowell Wade	<u>Lowell Wade</u>	September 12, 2011
	Print:	Sign:	Date: